ARIHANT CONSTECH (P) LIMITED

CIN No : U45200BR2010PTC016215

Ref. No. QPR/2/2024-25 Date 14/10/2024

FORM-7
[REGULATION-9]

Quarterly progress report for quarter ending September of 2024.

I.PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME or Govt. Bodies	U45200BR2010 PTC 016215	Name of Firm	ARIHANT CONSTECH PVT. LTD.
Firm Address:	402, Devi Villa, Purnendunagar, Phulwarisharif, Patna		
Total Experience of Promoters in Real Estate sector	12 Years		
Total Experience in Real Estate After Implementation of RERA	4 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential-Cum Commercial 4. Plotted Project	--1	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential-Cum Commercial 4. Plotted Project	--1	

Arihant Constech (P) Ltd.
Managing Director

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP51719-1/891/R-653/2019	Name of Project/Phase of Registered Project	HARI NAGAR GROUP HOUSING TOWER 5 (New Project)
Name of Promoter	ARIHANT CONSTECCH PVT. LTD.	Project Address	NH- 98, NEAR AIIMS, BHUSAULA DANAPUR, PATNA (KHESRA / PLOT NO.- 1330, 1345, KHATA NO.- 63, 40, THANA NO.- 41, MAUZA- MOHMMADPUR KORJI), DANAPUR, DIST. – PATNA.
Name of Co-promoter			
Project Registration is valid up to	06-04-2024		
Starting date of Project or Phase of the Project	07-10-2019		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority			

Arihant Constech (P) Ltd.

Managing Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Flat Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Flats –47
1	1. 3BHK, - 2. 2 BHK -	31 16	6548.40		1. Booked/ Allotted- **27** 2. Sold - **0**

Arihant Constech (P) Ltd.

Managing Director

	Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

VII. Amenities and Common Area and External Infrastructure Development Works)

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	100%	
2.	Water Supply	Yes	100%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	100%	
4.	Storm Water Drains	No		
5.	Landscaping & Tree Planting	Yes	100%	
6.	Street Lighting	Yes	100%	

Arihant Constech (P) Ltd.

Managing Director

7.	Community Buildings	Yes	100%	
8.	Treatment and Disposal of Sewage and Sullage Water	No		
9.	Solid Waste Management & Disposal	No		
10.	Water Conservation / Rain Water Harvesting	Yes		
11.	Energy Management	Yes		
12.	Fire Protection and Fire Safety Requirements	Yes	100%	
13.	Closed Parking	Yes	100%	
14.	Open Parking	No		
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	100%	
16.	Others (Option to Add More)	No		

VIII A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OFPLOTTED DEVELOPMENT

		PROPOSED YES/NO.	**PERCENTAGE OF ACTUALWORK DONE (As on date of certificate)**	**Details**
1.	Internal Roads and foot paths			

Arihant Constech (P) Ltd.

Managing Director

2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X. Financial Progress of the Project		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	**1256201010800**

Arihant Constech (P) Ltd.

2.	Estimated Cost of the Project Including land cost at the start of the Project	**Rs. 1380,00,000.00**
3.	Estimated development cost of the project at the start of the project.(Excluding Land Cost)	**Rs.120000000.00**
4.	Any Variation in Development Cost which is declared at the start of the project	
5.	Amount received during the Quarter	**Rs. 4203750.00**
6.	Actual cost Incurred during the Quarter	**Rs. 4645718.00**
7.	Net Amount at end of the project	**Rs. 10947063.14**
8.	Total expenditure on project till date	**Rs.93272522.00**
9.	**Cumulative fund collected till the end of quarter in question**	
10.	**Cumulative expenditure done till the end of quarter in question**	
XI.	**Details of Mortgage or Charge if any created**	

XII. MISCELLANEOUS			
A	List of Legal Cases (if any)		N.A
1.	Case No.		
2.	Name of Parties		
B	Sale/Agreement for Sale during the Quarter		
1.	Sale Deed		
2.	Agreement for Sale	3	
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART			
Weather the project in progress is as per time schedule or lagging behind?			

Arihant Constech (P) Ltd.

Managing Director

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted - 2. Sold -	27 0
1	47		

V. DETAILS OF BUILDING APPROVALS (If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				N.A
2.	Fire N.O.C.				N.A
3.	Water Supply Permission				N.A
4.	NOC from Airport Authority of India				N.A
5.	Other Approval(s), if any, required for the Project.				N.A

Ardent Constech (P) Ltd.

Managing Director

VI. Construction Progress of the Project		
1. Plan Case No._____(To beaded for each Building / Wing)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100%
2.	Basements (if any)	100%
3.	Podiums (if any)	NA
4.	Plinth	100%
5.	Stilt Floor	100%
6.	Slabs of Super Structure	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100%
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical	100%

Arihant Constech (P) Ltd.

Managing Director

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all
the foregoing and to apprise the Authority of such facts as mentioned as wellas for whatever other legal purposes this undertaking may serve.

Arihant Constech (P) Ltd.

Managing Director

Signature of Director
Name: Anil Kumar Sinha
Date: 14/10/2024

M/S VIVEKANAND ASHISH PRANAY& CO.
CHARTERED ACCOUNTANT

OFFICE ADDRESS:2ND FLOOR, JUGAL SMRITI, KHAJPURA, BAILEY ROAD, PATNA-800014

FORM-3

[See section 4(2) (l) (D) of RERA Act]

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR WITHDRAWAL OF MONEY)

RERA Registration number BRERAP51719-1/891/R-653/2019 of 2019 dated 30.05.2019 (Project Name - HARi NAGAR GROUP HOUSING TOWER 5) being developed by ARIHANT CONSTECCH PVT.LTD. having its Registered address at 402, Devi Villa, PumenduNagar, Phulwarisharif, Patna,801505

For the quarter ending 30 Sep 2024

Sr.No.	Particulars			Amount (Rs. In Lakh)	
				Estimated	Incurred
t(i)	Land Cost:				
	a	Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost		-	-
	b	Amount of Premium payable to obtain development rights, FSI,additional FSI, fungible area, and any other incentive under DCR from Local Authority or State Government or any Statutory Authority		-	-
	c	Acquisition cost of TDR (if any)			
	d	Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration feesetc; and		Included in point no. t(i)(a)	Included in point no. 1(i)(a)
	e	Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.			
	f	Under Rehabilitation scheme:		-	-
		(i)	Fstimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	-	-
		(ii)	Actual Cost of construction of rehab building incurred as per the books of accounts as verified by	-	-



			the CA	-	-
	Note :(for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)				

		(iii)	Cost towards clearance of land of all or any encumbrances including cost of removal of legaljillegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,	-	
		(iv)	Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-	
			Sub-Total of Land Cost		

Sr. No.	Particulars			Amount (Rs. In Lakh)	
				Estimated	Incurred
I(ii)	Development Cost/ Cost of Construction :				
	a	(i)	Estimated Cost of Construction as certified by Engineer	1200.00	
		(ii)	Actual Cost of construction incurred as per the books of accounts as verified by the CA		932.72
	Note :(for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)				



Sr. No.	Particulars			Amount (Rs. In Lakh)	
				Estimated	Incurred
		(iii)	On-site expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc.All costs directly incurred to complete the construction of the entire phase of the project registered.		
	b		Payment of Taxes, cess, fees, charges, premiums, interest etc to any statutory Authority.		
	c		Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction ;		
			Sub-Total of Development Cost	1200.00	932.72

Sr.No.	Particulars	Amount (Rs. In Lakh)
2	Total Estimated Cost of the Real Estate Project [1(i) + 1(ii)] of Estimated Column	1200.00
3	Total Cost Incurred of the Real Estate Project [1(i) + 1(ii)] of Incurred Column	932.72

PATNA

4	% completion of Construction Work (as per Project Architect's Certificate)	As per form lattached

5	Proportion of the Cost incurred on Land Cost and _____ % Construction Cost to the Total Estimated Cost. (3/2 %)	77.72%

6	Amount Which can be withdrawn from the Designated Account Total Estimated Cost * Proportion of cost incurred (Sr. number 2* Sr.number 5)	
Sr. No.	Particulars	Amount (Rs. In Lakh)
7	Less:Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement	932.72
8	Net Amount which can be withdrawn from the Designated Bank Account under this certificate This certificate is being issued for RERA compliance for the HARi NAGAR GROUP HOUSING TOWER 5 being developed by Company ARIHANT CONSTECCH PVT. LTD. for project with HARi NAGAR GROUP HOUSING TOWER 5 Project RERA Registration number BRERAP51719-1/B91/R-653/2019 of 2019 dated 30.05.2019 for 1665.25 Sq. mt. and is based on the records and documents produced before me and explanations provided to me by the management of the Company.	267.28



In view of no format for withdrawal of money under Bihar RERA Act, the calculations and format has been adopted from the format of Form 3 given under the Maharashtra Real Estate Regulatory Authority (General) Regulations, 2017

For Vivekanad Ashish Pranay & Co.
Chartered Accountants

Place: PATNA
DATE: 14/10/2024
UDIN: 24306338BKEQBA1719

Vivekanand

CA VIVEKANAND
(Partner)
Member No.: 306338

FORM No. 2

[Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account- Project wise)

Date: 14/10/2024

To,

The
ARIHANT CONSTECH PRIVATE LIMITED
596A.RAILSWAY LOCO COLONY, KHAGAUL,
PATNA – 801105.

Subject : Certificate of Cost Incurred for Development of **HARI NAGAR GROUP HOUSING TOWER 5**

For Construction of building(s)/Wing(s) 1 of the Project RERA REGISTRATION No.- **BRERAP51719-1/891/R-653/2019** situated on the Plot bearing Khata no.- 63 & 40, khesra no.- Plot NO. 1330 & 1345, demarcated by its

Boundaries (latitude and longitude of the end points) i.e 25.33.44.59 and 85.01.57.32 to the East - NH- 98, West - Dharampur village, North - Phuliya Tola village, South - Part of Hari Nagar Group Housing Project, Project address – NH – 98, Near AIIMS, Bhusaula Danapur, Danapur, Distt.- Patna.

and measuring 1665.25 sq. mts. being developed by Arihant Constech Private Limited.

Ref: Bihar RERA Registration Number - BRERAP51719-1/891/R-653/2019

Sir,

I/ We Raman Kumar have undertaken assignment of certifying Cost for the Subject Real Estate Project registered under RERA, Biharof Building(s)/Wing(s) 1 of the Project, situated on the Plot bearing Khata No. 63 & 40, khesra no.- Plot NO. 1330 & 1345, NH – 98, Near AIIMS, Bhusaula Danapur, Danapur, Distt.- Patna. and measuring 1665.25 sq.mts. area being developed by Arihant Constech Private Limited.

1. Following technical professionals are appointed by Owner / Promoter: —

R Kumar 14/10/24

Raman Kumar
Registered Architect
Council of Architecture
Reg. No.-CA/82/6719

i.	Shri Raman Kumar	as L.S. / Architect;
ii.	M/s /Shri/Smt	as Structural Consultant
iii.	M/s /Shri/Smt	as MEP Consultant
iv.	M/s /Shri/Smt	... as Quantity Surveyor *

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the project. Our estimated cost calculations are based on the Schedule of rates (name of the schedule of Rates)
and

Drawings/plans made available to us for the project under reference by the Developer and Consultants and the quantity for the entire work as calculated by Quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. **12,00,00,000.00** . The estimatedTotal Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the _____being the Planning Authority under whosejurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. **93272522.00**. The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from_____(planning Authority) is estimated at Rs.**26727478.00**.

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A below:

TABLE A

Building /Wing bearing RERA Registration No- BRERAP51719-1/891/R-653/2019

(To be prepared separately for each Building of the Real Estate Project)

Sr. No.	Particulars	Amounts(in Lakhs)
1	Total Estimated cost of the building/wing as on **07/10/2019** date of Registration is	Rs. 12,00,00,000.00
2	Cost incurred as on **30/09/2024** (Based on the Estimated cost)	Rs. 93272522.00
3	Work done in Percentage (As Percentage of the estimated cost)	**77.72%**
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. **26727478.00**
5	Cost Incurred on Additional /Extra Items as on _____not included in the Estimated Cost (Annexure A)	Rs._____

Yours Faithfully,

RKumar
14/10/24

Signature of Engineer.

(License No.....)

Raman Kumar
Registered Architect
Council of Architecture
Reg. No.-CA/82/6719

FORM 1

[see Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date : 14/10/2024

To The
ARIHANT CONSTECH PRIVATE LIMITED
402,Devi Villa,Purnendu Nagar,Phulwarisharif
Patna – 801505.

Subject : Certificate of Percentage of work excuted in the Project Named of HARI NAGAR GROUP HOUSING TOWER 5

RERA REGISTRATION no.- BRERAP51719-1/891/R-653/2019 situated on the Plot bearing Khata no.- 63 & 40, khesra no.- Plot NO. 1330 & 1345, demarcated by its

Boundaries (latitude and longitude of the end points) i.e 25.33.44.59 and 85.01.57.32 to the East - NH- 98, West - Dharampur village, North - Phuliya Tola village, South - Part of Hari Nagar Group Housing Project, Project address – NH – 98, Near AIIMS, Bhusaula Danapur, Danapur, Distt.- Patna.

and measuring 1665.25 sq. mts. being developed by Arihant Constech Private Limited.

Sir,

I/ We RAMAN KUMAR have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of the Hari Nagar Group Housing Tower 5 Building(s)/ Wing(s) of the Phase of the Project, situated on the plot bearing khasra no 1330 & 1345 of village Bhusaula Danapur ,Patna measuring sq.mts. area being developed by ARIHANT CONSTECH PVT. LTD.

Following technical professionals are appointed by Owner / Promoter :-

R Kumar 14/10/24
Raman Kumar
Registered Architect
Council of Architecture
Reg. No.-CA/2016/5718

Shri Raman Kumar	as L.S. / Architect ;
M/s /Shri / Smt	as Structural Consultant
M/s /Shri / Smt	as MEP Consultant
M/s /Shri / Smt	as Site Supervisor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project , I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number under Real Estate Regulatory Authority, Punjab is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

Table A

Building /Wing Number (to be prepared separately for each Building /Wing of the Project)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100%
2.	Basements (if any)	100%
3.	Podiums (if any)	
4.	Plinth	100%
5.	Stilt Floor	100%
6.	Slabs of Super Structure	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	100%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical	100%

Table B

Amenities and Common Area and External Infrastructure Development Works)

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details

(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths		100%	
2.	Water Supply	Yes	100%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	100%	
4.	Storm Water Drains	No		
5.	Landscaping & Tree Planting	Yes		
6.	Street Lighting		100%	
7.	Community Buildings	Yes		
8.	Treatment and Disposal of Sewage and Sullage Water	No		
9.	Solid Waste Management & Disposal	No		
10.	Water Conservation / Rain Water Harvesting	Yes		
11.	Energy Management	Yes		
12.	Fire Protection and Fire Safety Requirements	Yes		
14.	Electrical Meter Room, Sub-Station, Receiving Station	Yes		
15.	Others (Option to Add More)	No		

Yours Faithfully

Signature & Name (IN BLOCK LETTERS)

of L.S/ Architect (License NO. CA/84/6719

Raman Kumar
Registered Architect
Council of Architecture
Reg. No.-CA/84/6719

FORM-XII

NOTICE (CERTIFICATE) OF COMPLETION

BYE LAWS NO-15

From,

Arihant Constech Pvt.Ltd

402.Devi Villa,Purnendu Nagar

Phulwari Sharif,Patna,801505

(Name and address of the applicant in block letters)

TO,

RERA,Bihar

BSBCCL Complex,4th/6th floor,Shastri Nagar,Patna,800023

Sir,

I hereby certify that the development,of erection, re-erection or for material alteration in with respect of Plot No (CS)..... Plot No (MSP)**1330&1345** Khata No **63& 40** Holding No..... Village **Phuliatola,Bhusaula Danapur,NH-139,Phulwari Sharif ,Patna** Mohalla **Hari Nagar**/Ward No..... of..... Muncipal Corporation/Muncipal Council/Nagar Panchayats/Metropolition area/ Planning Area under..... Planning Authority/Gram Panchayats areas covered under..... Development Plan/Planning Authority/or Planning Scheme notified under Bihar Urban Planning and Development Act 2012 within the development plan area of.....has been supervised by me and has been completed by the date..... According to the sanctioned plan (vide **No BRERAP51719-1/891/R/653/2019**. date.....)and provision of the Byelaws. Implementation of

life safety provision has been complied as mentioned in Byelaws 16(5). The Work has been completed to my best satisfaction, the workmanship and all material (type and grade) have been used strictly , in accordance with the general and detailed specifications.

I/We hereby also enclose the plan and documents as required under these Byelaws and request to issue the occupancy permission for the said building and premises.

Signature of Technical Person

R Kumar
18/7/24

Name of the Technical Person

Raman Kumar
Registered Architect
Council of Architecture
Reg. No.-CA/82/6719

Arihant Constech (P) Ltd.
Managing Director

Signature of the Owner(s)

Name of the Owner(s)

Address: Hari Nagar, Phulwari Sharif, Patna

Date: 18/7/2024