FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March/June/sept/December of 2024-25 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45200BR2008 PTC013691	Name of Firm	KAVITA SHREE HOMES PVT. LTD.
Firm Address :	Flat No-301/C, Jagmano Shree Apartment , Jagdeo Path, Patna-800014		
Total Experience of promoter in Real Estate sector	13 YEAR		
Total Experience in Real Estate after Implementation of RERA	07 YEAR		
No of Project done Before Implementation of RERA	1. Residential- 2 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential- 1 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAPZ1050-2/10/R-1143/2021	Name of Project/Phase of Registered Project	
Name of Promoter	JAI PRAKASH SINHA	Project Address	
Name of Co-promoter	PUSHPRAJ		
Project Registration is valid up to	30.12.2025		
Starting date of Project or Phase of the Project	16.03.2021		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4, Plotted project	SIGNATURE TOWER (RESIDENTIAL) NEAR R.P.S ENGINEERING COLLEGE, KHAGAUL, PATNA	
Period of validity of map by the Competent Authority	VALID 3 YEAR FROMAPPROVAL DATE & TAKE ALSO 2 YEAR EXTENSION		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	11 22 33	5737 16270 32162	66	1. Booked / Allotted -31 2. Sold- 1	3. Booked/ Allotted - Sold -
					Percentage of booking 94 %	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted -	28
Signature Tower-1& 2	66	2. Sold -	

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	NA	NA	NA	NA
2.	Fire N.O.C.	YES	11.07.2019	09.09.2019	2584
3.	Water Supply Permission	NA			
4.	NOC from Airport Authority of India	NA			
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No._____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	NA	
3.	Podiums (if any)	NA	
4.	Plinth	100% Of Tower I & II	
5.	Stilt Floor	NA	
6.	Slabs of Super Structure	Completed of Tower II & Tower-I	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	All Together 100% in Tower II & 90% Tower-I	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	90%	30.01.2025
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	90%	30.02.2025
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	100%	30.02.2025
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	50%	30.06.2025

	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	0%	30.06.2025

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	90%	30.06.2025
2.	Water Supply	Yes	90%	30.06.2025
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	100%	30.06.2025
4.	Storm Water Drains	No	100%	
5.	Landscaping & Tree Planting	Yes	0%	30.07.2025
6.	Street Lighting	No	0%	
7.	Community Buildings	No	0%	
8.	Treatment and Disposal of Sewage and Sullage Water	No	0%	
9.	Solid Waste Management & Disposal	Yes	100%	30.07.2025
10.	Water Conservation / Rain Water Harvesting	Yes	0%	30.07.2025
11.	Energy Management	Yes	0%	30.07.2025

12.	Fire Protection and Fire Safety Requirements	Yes	50%	31.07.2025
13.	Closed Parking	Yes	0%	31.07.2025
14.	Open Parking	No	90%	
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	80%	31.07.2025
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	NA	NA	
2.	Water Supply	NA	NA	
3.	Sewerage Chambers Septic Tank	NA	NA	
4	Drains	NA	NA	
5.	Parks, Land Scaping and Tree Planting	NA	NA	
6.	Street Lighting	NA	NA	
7.	Disposal of sewage & sullage water	NA	NA	
8.	Water conservation/Rain Water Harvesting	NA	NA	
9.	Energy Management	NA	NA	

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		Attached
	1.	Front Elevation	Attached
	2.	Rear Elevation	Attached
	3.	Side Elevation	Attached
(B)		Photograph of each floor	Attached

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	201003563251
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	
4.	Any Variation in Development Cost which is declared at the start of the Project.	
5.	Amount received during the Quarter	Rs. 1,60,95,002.00
6.	Actual Cost Incurred during the Quarter	Rs. 1,68,74,600.00
7.	Net amount at end of the Quarter	Rs.
8.	Total expenditure on Project **till date**	Rs. 16,71,54,858.00
9.	Cumulative fund collected till the end of Quarter in question	Rs. 12,89,19,002.00
10.	Cumulative expenditure done till the end of Quarter in question	Rs. 16,71,54,858.00

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NA
2.	Name of Parties	NA
3.	No of Execution Cases against this project Case No. Name of Parties	NA
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NA
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	
3.	No. of possessions given to allottees	
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind? ✓ As Per Time Schedule		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Kavita Shree Homes Pvt. Ltd.

Signature of Promoter

Name: JAI PRAKASH SINHA Managing Director

Date: 13.01.2025