FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March/June/sept/December of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	BRERAP/2015-1/87/R-1396/2022	Name of Firm	NANAK DEVELOPERS
Firm Address :	Mirzapur Chowk, Darbhanga		
Total Experience of promoter in Real Estate sector	3 years		
Total Experience in Real Estate after Implementation of RERA	3 years		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	NONE	
No of Project done After Implementation of RERA	✓ 1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	ONLY ONE ONGOING PROJECT	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP/2015-1/87/R-1396/2022	Name of Project/Phase of Registered Project →	MAA GIRINANDINI ENCLAVE
Name of Promoter	HARSH KUMAR MARIWALA	Project Address	
Name of Co-promoter	SUNNY WADHWANI		
Project Registration is valid up to	15-4-2025		KATHALWARI, DARBHANGA
Starting date of Project or Phase of the Project	16-4-2022		
Type of Project or Phase of the Project	✓ 1. Residential 2. Commercial 3. Residential-cum-Commercial 4, Plotted project		
Period of validity of map by the Competent Authority	15-4-2025		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS						
Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - 8 1. Booked / Allotted - 5 2. Sold- NIL	Total Number of Apartments in Landowner's share - 8 3. Booked/ Allotted - NIL Sold - NIL
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	- 4 12 - - -	686 872	16	Percentage of booking 60%	Percentage of booking -

Scanned with CamScanner

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.			
Association of allottees name			
Details of allottees - Name, Address, Email id (if any), contact number. These details may not be available to common people			
Name	Address	contact number	Email id (If any)

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
	16	1. Booked/Allotted -	5
		2. Sold -	-

V. DETAILS OF BUILDING APPROVALS (If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	MA			
2.	Fire N.O.C.	N/A			
3.	Water Supply Permission	Self Boring			
4.	NOC from Airport Authority of India	Yes	7.4.21	9.8.22	UPLOADED EARLIER
5.	Other Approval(s), if any, required for the Project.	-			

Scanned with CamScanner

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	100%	✓
2.	Basements (if any)	N/A	-
3.	Podiums (if any)	-	-
4.	Plinth	100%	✓
5.	Stilt Floor	-	
6.	Slabs of Super Structure	100%	✓
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	80%	31-12-2024
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	50%	31-12-2024
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	65%	31-12-2024
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	50%	31-12-2024
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	25%	31-12-2024
	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	-	-

Scanned with CamScanner

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	60%	31-12-2024
2.	Water Supply	Yes	60%	31-12-2024
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	50%	31-12-2024
4.	Storm Water Drains	Yes	-	31-12-2024
5.	Landscaping & Tree Planting	Yes	-	"
6.	Street Lighting	Yes	-	"
7.	Community Buildings	No	-	-
8.	Treatment and Disposal of Sewage and Sullage Water	Yes	-	31-12-2024
9.	Solid Waste Management & Disposal	Yes	-	"
10.	Water Conservation / Rain Water Harvesting	Yes	-	"
11.	Energy Management	No	-	-
12.	Fire Protection and Fire Safety Requirements	Yes	-	31-12-2024
13.	Closed Parking	Yes	65%	"
14.	Open Parking	No	-	-
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	30%	31-12-2024
16.	Others (Option to Add More)	-	-	-

Scanned with CamScanner

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT				
		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	–		
2.	Water Supply	–		
3.	Sewerage Chambers Septic Tank	–		
4	Drains	–		
5.	Parks, Land Scaping and Tree Planting	–		
6.	Street Lighting	–		
7.	Disposal of sewage & sullage water	–		
8.	Water conservation/Rain Water Harvesting	–		
9.	Energy Management	–		

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	Yes
	2.	Rear Elevation	Yes
	3.	Side Elevation	Yes
(B)		Photograph of each floor	Yes

Scanned with CamScanner

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	120000817934
2.	Estimated Cost of the Project including land cost at the start of the Project	₹4,55,15,000/-
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	₹3,06,40,000/-
4.	Any Variation in Development Cost which is declared at the start of the Project.	-
5.	Amount received during the Quarter	₹43,04,762/-
6.	Actual Cost Incurred during the Quarter	₹25,74,607/-
7.	Net amount at end of the Quarter (IN BANK NIL)	₹14,49,042/-
8.	Total expenditure on Project **till date**	₹2,24,75,225/-
9.	Cumulative fund collected till the end of Quarter in question	₹1,84,91,223/-
10.	Cumulative expenditure done till the end of Quarter in question	₹2,24,75,225/-

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED/DETAILS OF LOAN TAKEN BY PROMOTERS AGAINST THE PROJECT, If any
N/A

Scanned with CamScanner

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	-
2.	Name of Parties	-
3.	No of Execution Cases against this project Case No. Name of Parties	-
4.	No of Suo - Moto cases against this project Case No. Name of Parties	-
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	-
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

YES, AS PER TIME SCHEDULE

Scanned with CamScanner

XIV UNITS ALLOCATION DETAILS

Total Number of sanctioned apartments	Details of allotment made so far with Flat number/ Bungalow - Plot etc	Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc
1 BHK - 2 BHK, - 4 3 BHK 12 4 BHK - Shop - Bungalow - Plot etc	2 BHK - C-1 2 BHK - A-1 3 BHK - B-3 3 BHK - C-4 3 BHK - A-4	-

XV. BROCHURE /Prospectus

XVI Grievance Redressal Officer

Name : HARSH KUMAR
Contact No : +91 - 6205561225
Email id : nanak.developers1@gmail.com
Address : Mirzapur Chowk, Darbhanga

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

M/s NANAK DEVELOPERS
Harsh Mariwala
Partner
Signature of Promoter

Name: HARSH KUMAR MARIWALA
Date: 15-10-2024

Scanned with CamScanner