15/01/2024

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March/June/sept/December of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	BRERAP21802-1/39 R-1567/2023	Name of Firm Aprajita Realtors Builders & Developers	
Firm Address : Hari Sankar Verma Lane.			
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA			
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	Residential	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP21802/39 R-1567/2023	Name of Project/Phase of Registered Project	
Name of Promoter	Satish Kumar pathak	Project Address	
Name of Co-promoter		MOZA-Sikandarpur	
Project Registration is valid up to	31/03/2027		
Starting date of Project or Phase of the Project	12/05/2023		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4, Plotted project		
Period of validity of map by the Competent Authority	31/03/2028		

For Aprajita Realtors Builder & Developers

Satish Kr. pathak

Proprietor

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - 1. Booked / Allotted - 2. Sold-	Total Number of Apartments in Landowner's share - 3. Booked/ Allotted - Sold -
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.		NA		Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted -	
		2. Sold -	

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

For Aprajita Realtors Builder & Developer

Satish Kr. Pathak.

Proprietor

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	Block A and (100%) Block B - done (100%)	31/03/2027
2.	Basements (if any)	Block A and Block (100%) B - done	
3.	Podiums (if any)	Block-A and Block-B (100%) done (100%)	
4.	Plinth	Block A and Block-B (100%) done (100%)	
5.	Stilt Floor	Block A - 100%. Block B - 100%.	
6.	Slabs of Super Structure	Block A - 80%, Block B - 80%.	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	—	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	—	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	—	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	—	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	—	

For Aprajita Realtors Builder & Developer

Satish K. Patnale.

Proprietor

	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.		31/03/2027

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	NO		
2.	Water Supply	Yes		
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes		
4.	Storm Water Drains			
5.	Landscaping & Tree Planting	NO		
6.	Street Lighting	NO		
7.	Community Buildings	Yes		
8.	Treatment and Disposal of Sewage and Sullage Water	Yes		
9.	Solid Waste Management & Disposal	yes		
10.	Water Conservation / Rain Water Harvesting	yes		
11.	Energy Management	Yes		

For Aprajita Realtors Builder & Developer

Satish Ch. Patnaik

Proprietor

12.	Fire Protection and Fire Safety Requirements	Yes	Yes	
13.	Closed Parking	Yes	Yes	
14.	Open Parking	No	No	
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	Yes	
16.	Others (Option to Add More)	Yes	Yes	

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	No		
2.	Water Supply	No		
3.	Sewerage Chambers Septic Tank	Yes		
4	Drains	No		
5.	Parks, Land Scaping and Tree Planting	No		
6.	Street Lighting	No		
7.	Disposal of sewage & sullage water	No		
8.	Water conservation/Rain Water Harvesting	No		
9.	Energy Management	No		

For Aprajita Realtors Builder & Developer

Satish C. Patwale

Proprietor

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	A/c – 20391020000 7597 IFSC – IBKL0002039
2.	Estimated Cost of the Project including land cost at the start of the Project	
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	80313000
4.	Any Variation in Development Cost which is declared at the start of the Project .	
5.	Amount received during the Quarter	Nil
6.	Actual Cost Incurred during the Quarter	"
7.	Net amount at end of the Quarter	"
8.	Total expenditure on Project **till date**	6500,000/-
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

for Aprajita Realtors Builder & Developer

Satish Kr. patwak.

Proprietor

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NA
2.	Name of Parties	NA
3.	No of Execution Cases against this project Case No. Name of Parties	NA
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NA
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	n
1.	Sale Deed	NA
2.	Agreement for Sale	NA
3.	No. of possessions given to allottees	NA
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Aprajita Realtors Builder & Developer

Satish Kr. Pathak.

Proprietor

Signature of Promoter

Name:

Date: