FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending June of 2024 (year)

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deedno/LLP Details/Any other registration with MSME Or Govt. Bodies	U45500BR2018PTC038682	Name of Firm	SWAPNASHIYANA HOMES DEVELOPERS PRITAVE LIMITED
Firm Address :	SHIV SHAKTI NAGAR, POWER GRID CHOWK, MARANGA, PURNEA, BIHAR 854301 IN.		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA			
No of Project done BeforeImplementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT

Project Registration Number	BRERAP346351/909/R-631/2019	Name of Project	KRITYANAND MATRICHHAYA COMPLEX
Name of Promoter	MD. AFROZ NISAT	Project Address	Shiv Shakti Nagar, Power Grid Chowk, Maranga, Purnia, Bihar
Name of Co-promoter	PRAVEEN JHA		
Project Registration is valid up to	2024/03/31		
Starting date of Project or Phase of the Project	MAY 2019		
Type of Project or Phase of theProject	1. Residential-cum-Commercial		
Period of validity of map by theCompetent Authority	16/02/2019 To 15/02/2024		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
01	1. 1 BHK 2. 2 BHK 3. 3 BHK 4. Shop	21 42 24 02	554.10 800.00 921.00 1000.00	01	1. Booked / Allotted - 45 2. Sold- 12	3. Booked/ Allotted- NIL Sold - NIL
					Percentage of booking- 52%	Percentage of booking NIL%

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No._____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)		
2.	Basements (if any)	100%	
3.	Podiums (if any)		
4.	Plinth	100%	
5.	Stilt Floor	100%	
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	98%	31/08/2024
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	98%	31/08/2024
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	96%	31/08/2024
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	99%	31/08/2024
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	94%	31/08/2024

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted - 2. Sold -	 40 07
01	66		

V. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.				

	requirements as me be required to complete projectas per Specifications in Agreement of Sale. Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentageof actual Work Done(As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	90%	31/08/2024
2.	Water Supply	Yes	100%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	100%	
4.	Storm Water Drains	Yes	100%	
5.	Landscaping & Tree Planting	No		
6.	Street Lighting	No		
7.	Community Buildings	No		
8.	Treatment and Disposal of Sewage and Sullage Water	No		
9.	Solid Waste Management & Disposal	No		
10.	Water Conservation / Rain Water Harvesting	Yes	100%	
11.	Energy Management	No		

12.	Fire Protection and FireSafety Requirements	Yes	90%	
13.	Closed Parking	Yes	100%	
14.	Open Parking	No		
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	100%	
16.	Others (Option to AddMore)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT				
		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on dateof certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	Yes	100%	
2.	Water Supply	Yes	100%	
3.	Sewerage Chambers Septic Tank	Yes	100%	
4	Drains	Yes	100%	
5.	Parks, Land Scaping and Tree Planting	No		
6.	Street Lighting	Yes	100%	
7.	Disposal of sewage & sullagewater	No		
8.	Water conservation/Rain Water Harvesting	Yes	100%	
9.	Energy Management	No		

IX.	GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT		
(A)	Sr. No.		
	1.	Front Elevation	Yes
	2.	Rear Elevation	Yes
	3.	Side Elevation	Yes
(B)		Photograph of each floor	

X.	FINANCIAL PROGRESS OF THE PROJECT	
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	Ac-**37885094487** (S.B.I.) Ac-**4959201000324** (Canara Bank)
2.	Estimated Cost of the Project including land cost at the start of the Project	Rs- 15,00,00,000/- (Approximately)
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	Rs- 11,00,00,000/- (Approximately)
4.	Any Variation in Development Cost which is declared at the start of the Project .	
5.	Amount received during the Quarter	Rs- 67,15,499.00/-
6.	Actual Cost Incurred during the Quarter	Rs- 69,68,529.52/-
7.	Net amount at end of the Quarter	Rs- 4247.87/-
8.	Total expenditure on Project **till date**	Rs- 9,89,00,000/-
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarterin question	

XI.	DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	
2.	Name of Parties	
3.	No of Execution Cases against this project Case No. Name of Parties	
4.	No of Suo - Moto cases against this project Case No. Name of Parties	
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	
3.	No. of possessions given to allottees	
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter

Name: MD. AFROZ NISAT

Date: 05/07/2024

SWAPNASHIYANA HOMES
DEVELOPERS PVT. LTD.

Director