FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending **June** of 2024-25

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/ CIN No/Partnership deed no/ LLP Details/Any other registration with MSME Or Govt. Bodies	**CIN NO. - U45200BR1999PTC009000**	Name of Firm	**BHAVYA CONSTRUCTION PVT. LTD.**
Firm Address:	Ground Floor, Shyam Bhawan, S P Sinha Path, East Boring Canal Road, Patna-80001		
Total Experience of promoter in Real Estate sector	**24 Years 10 Months**		
Total Experience in Real Estate after Implementation of RERA	**08 Years 02 Months**		
No of Project done Before Implementation of RERA	1. Residential - **08** 2. Commercial - **03** 3. Residential- cum Commercial - **NIL** 4. Plotted project - **NIL**		
No of Project done After Implementation of RERA	1. Residential - NIL 2. Commercial - NIL 3. Residential- cum Commercial - NIL 4. Plotted project - NIL		

II. PARTICULARS OF PROJECT			
Project Registration Number	**BRERAP0001131-2/957R-947/2020**	Name of Project/Phase of Registered Project	**GEETA GARDEN (NEW PROJECT)**
Name of Promoter	**MUKUL KUMAR**	Project Address	**CHANDRA SEKHAR NAGAR, GOLA ROAD PATNA**
Name of Co-promoter			
Project Registration is valid up to	**20.03.2022**		
Starting date of Project or Phase of the Project	**18.04.2019**		
Type of Project or Phase of the Project	1. **Residential**		
Period of validity of map by the Competent Authority	**18.08.2020**		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
A, B	1. 1 BHK 2. 2 BHK, - 3. 3 BHK	NIL	NIL	31	1. Booked / Allotted - NIL 2. Sold- NIL	3. Booked/ Allotted - NIL 4. Sold - NIL
					Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted	NIL
A, B	36	2. Sold - -	NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.	Office of the state fire officer-cum-Director, Bihar, Patna	20.09.2017	08.11.2017	
3.	Water Supply Permission	Own Boring			
4.	NOC from Airport Authority of India	Not Applicable			
5.	Other Approval(s), if any, required for the Project.				

VI.	CONSTRUCTION PROGRESS OF THE PROJECT		
1.	Plan Case No. _____ (To beaded for each Building / Wing)		
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	**100%**	
2.	Basements (if any)	**100%**	
3.	Podiums (if any)	**NA**	
4.	Plinth	**100%**	
5.	Stilt Floor	**100%**	
6.	Slabs of Super Structure	**100%**	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	**100%**	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	**100%**	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	**100%**	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	**100%**	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	**98%**	**31.07.2024**

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	**YES**	**100%**	
2.	Water Supply	**YES**	**100%**	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	**YES**	**100%**	
4.	Storm Water Drains	**YES**	**100%**	
5.	Landscaping & Tree Planting	**YES**	**100%**	
6.	Street Lighting	**YES**	**90%**	
7.	Community Buildings	**YES**	**100%**	
8.	Treatment and Disposal of Sewage and Sullage Water	**NO**		
9.	Solid Waste Management & Disposal	**NO**		
10.	Water Conservation / Rain Water Harvesting	**NO**		
11.	Energy Management	**NO**		
12.	Fire Protection and Fire Safety Requirements	**YES**	**100%**	
13.	Closed Parking	**YES**	**100%**	
14.	Open Parking	**YES**	**100%**	
15.	Electrical Meter Room, Sub-Station, Receiving Station	**YES**	**100%**	
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT				
		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1	Internal Roads and Foot Path	NA		
2	Water Supply	NA		
3	Sewerage Chambers Septic Tank	NA		
4	Drains	NA		
5	Parks, Land Scaping and Tree Planting	NA		
6	Street Light	NA		
7	Disposal of Sewage & Sullage water	NA		
8	Water conservation/ Rain Water Harvesting	NA		
9	Energy Managment	NA		

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X.	FINANCIAL PROGRESS OF THE PROJECT	
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	**333905000553**
2.	Estimated Cost of the Project including land cost at the start of the Project	**Approx 12 Crore**
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	**Approx 05 Crore**
4.	Any Variation in Development Cost which is declared at the start of the Project .	**NO**
5.	Amount received during the Quarter	**5,13,780/-**
6.	Actual Cost Incurred during the Quarter	**5,13,780/-**
7.	Net amount at end of the Quarter	**22,163/-**
8.	Total expenditure on Project **till date**	**Approx 04 Crore (Land Cost Extra)**
9.	Cumulative fund collected till the end of Quarter in question	
10.	Cumulative expenditure done till the end of Quarter in question	

DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED
NA

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	NO
1.	Case No.	
2.	Name of Parties	
3.	No of Execution Cases against this project Case No. Name of Parties	
4.	No of Suo - Moto cases against this project Case No. Name of Parties	
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NA
2.	Agreement for Sale	NA
3.	No. of possessions given to allottees	
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Bhavya Construction Pvt. Ltd.

Director

Signature of Promoter Name:

Date: 12.07.2024