QUARTERLY PROGRESS REPORT DATA

Project Name- HARSH ROYAL CITY Company NameHARSH DEVTECH PVT LTD

	Building	Booked	Sold		Booked	Sold
Total No Of Apartment in Promoter Share :-	Block-A	10	1	Total Land owner Share:-		
	Block-B					
	Block-C					
	Block-D					
Note: - Data is required from project registration to till date.						

Amount Received During the Quarter (70%) Account Details only	2548750
Cost During the Quarter (70%) Account Details only	2458610
Closing Balance (70%) Account Details only	764625
Total Fund Collected till Date	36667190
Total Expenditure till date	38017954

Case Details	0
Case No	0
Name of Parties	

Agreement for sale during the quarter	
Sale deed	

Construction Progress Report

Sl. No	Tasks / Activity	Percentage of Actual work done (%)	Expected Completion date (DD/MM/YY)
1	Excavation	100	
2	Basement	100	
3	Podiums	NA	
4	Plinth	80	18/08/2025
5	Stilt Floor	80	18/08/2025
6	Slab of Super Structure	40	18/08/2025
7	Internal Bricks wall	20	18/08/2025
	Internal Plaster	0	18/08/2025
	Floorings	10	18/08/2025
	Doors and windows within flat	0	18/08/2025
8	Sanitary Fittings within the flat	0	18/08/2025
	Electricals flat	0	18/08/2025
9	Staircase	0	18/08/2025
	Lifts wells and lobbies at each floor	0	18/08/2025
	Overhead and underground water tank	0	18/08/2025
10	External Plumbing	0	18/08/2025
	external plaster		
	Elevation		
	Completion of terrace with waterproofing of the building	0	18/08/2025
11	Installation of Lifts	0	18/08/2025
	Water Pumps	0	18/08/2025
	Fire Fighting Fittings and equipment	0	18/08/2025
	Electrical fitting	0	18/08/2025
	Finishing to entrance lobby/s	0	18/08/2025
	Paving of area to building	0	18/08/2025
	Any other activities	0	18/08/2025

Amenities and Common area and external Infra structure Development work

Sl. No	Tasks / Activity	YES/NO	Percentage of Actual work done (%)	Expected Completion date (DD/MM/YY)
1	Internal Road & Footpaths	NO		
2	Water Supply	YES	0	18/08/2025
3	Sewrage, Chamber line,septic tank,Stp)	YES	100	18/08/2025
4	Storm water drain			
5	Landscaping & tree planting	NO		
6	Street light	NO		
7	Community Buildings	NO		
8	Treatment and disposal of sewage and sullage water	NO		
9	Solid waste management & disposal	NO		
10	Water Harvesting /Rain water Harvesting	NO		
11	Energy Management	NO		
12	Fire Protection and fire safety requirements	YES	40	18/08/2025
13	Closing Parking	YES	80	18/08/2025
14	Open parking	NO		
15	Other	NO		

