Genx Buildcon Pvt. Ltd.

602, 6th Floor, Genx Icon , Mangalam Colony More, Near RPS More, Bailey Road, Danapur, Patna- 801503

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending December of 2024

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U70109BR2021PTC054969	Name of Firm	GENX BUILDCON PRIVATE LIMITED
Firm Address:	602, 6th Floor, GenX Icon, Mangalam Colony More, Near Rps More, Bailey Road, Patna		
Total Experience of promoter in Real Estate sector	07 Years		
Total Experience in Real Estate after Implementation of RERA	09 Months		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP85440-1/96/R-1742/2024	Name of Project/Phase of Registered Project	GENX BUDDHA
Name of Promoter	GENX BUILDCON PRIVATE LIMITED	Project Address	GAYA-BODH GAYA ROAD, HARIO NEAR AIMS, GAYA, Block- Sadar Gaya Mauja - हरियो District - GayaPlot No -152
Name of Co-promoter	N/A		
Project Registration is valid up to	26-01-2029		
Starting date of Project or Phase of the Project	05-03-2024		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	26-01-2029		

Gen x Buildcon Pvt. Ltd.

Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - 13 FLATS Booked / Allotted - NIL Sold - NIL	Total Number of Apartments in Landowner's share - 12 FLAT+01 SHOP 3. Booked/ Allotted - NIL Sold - NIL
BLOCK ONE	1 BHK 2 BHK 3 BHK Shop Bungalow - Plot etc.	3 BHK	25679.50	25 FLATS 01 SHOP	Percentage of booking - NIL	Percentage of booking - NIL

If the booking percentage exceeds 50% of the total booking, then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted - 2. Sold -	

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	State Fire Officer		10.01.2024	
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	Airport Authority		10.10.2023	

Gen x Buildcon Pvt. Ltd.

Rakesh Ranjan.

Director

5.	Other Approval(s), if any, required for the Project.	N/A			

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yy) Format
1.	Excavation (if any)	90%	
2.	Basements (if any)	7%	
3.	Podiums (if any)	0%	
4.	Plinth	0%	
5.	Stilt Floor	0%	
6.	Slabs of Super Structure	0%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	

Gen x Buildcon Pvt. Ltd.

Director

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale	0%	

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths		0%	
2.	Water Supply		0%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)		0%	
4.	Storm Water Drains		0%	
5.	Landscaping & Tree Planting		0%	
6.	Street Lighting		0%	
7.	Community Buildings		0%	
8.	Treatment and Disposal of Sewage and Sullage Water		0%	
9.	Solid Waste Management & Disposal		0%	
10.	Water Conservation / Rain Water Harvesting		0%	

Geo x Buildcon Pvt. Ltd.

Rakesh Ranjan.
Director

11.	Energy Management		0%	
12.	Fire Protection and Fire Safety Requirements		0%	
13.	Closed Parking		0%	
14.	Open Parking		0%	
15.	Electrical Meter Room, Sub-Station, Receiving Station		0%	
16.	Others (Option to Add More)		0%	

VIII. An EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

Gen x Buildcon Pvt. Ltd.

Rakesh Ranjan.

Director

IX.	GEO TAGGED AND DATE PHOTOGRAPH OF (EACH BLOCK) OF THE PROJECT		
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X.	FINANCIAL PROGRESS OF THE PROJECT	
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	333905001899
2.	Estimated Cost of the Project including land cost at the start of the Project	6,70,19,136/-
3.	Estimated Development Cost of the Project at the start of the Project. (Excluding Land Cost)	6,15,32,136/-
4.	Any Variation in Development Cost which is declared at the start of the Project.	NO
5.	Amount received during the Quarter	NIL
6.	Actual Cost Incurred during the Quarter	NIL
7.	Net amount at end of the Quarter	NIL
8.	Total expenditure on Project **till date**	NIL
9.	Cumulative fund collected till the end of Quarter in question	NIL
10.	Cumulative expenditure done till the end of Quarter in question	NIL

XI.	DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII.	MISCELLANEOUS	
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	N/A
2.	Name of Parties	N/A

Gen x Buildcon Pvt. Ltd.

Ratish Ranjan.

Director

3.	No of Execution Cases against this project Case No. Name of Parties	N/A
4.	No of Suo - Moto cases against this project Case No. Name of Parties	N/A
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	N/A
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	N/A
2.	Agreement for Sale	N/A
3.	No. of possessions given to allottees	

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

XIV UNITS' ALLOCATION DETAILS

Total Number of sanctioned apartments 1BHK- 2 BHK - 3 BHK- 4 BHK- Shop- Bungalow - Plot etc.	Details of allotment made so far with Flat number/ Bungalow - Plot etc. No Booking	Cancellation of flat allotment, If any with Flat number/ Bungalow – Plot etc. N/A

XV. BROCHURE /Prospectus

Gen x Buildcon Pvt. Ltd.
Rakesh Ranjan
Director

XVI Grievance Redressal Officer
Name: KUNAL KUMAR
Contact No: 9939255166
Email id: genxbuildcon2024@gmail.com
Address: 602, 6th floor, GenX Icon, Mangalam colony more, near RPS More, bailey road, Patna

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Gen x Buildcon Pvt. Ltd.
Director

Signature of Promoter

Name:

Date:


GPS Map Camera
Gaya, Bihar, India
Hario Road No 1, Chandauti, Gaya, Hario, Bihar 823005, India
Lat 24.751925° Long 84.965147°
10/01/25 10:28 AM GMT +05:30
Google


GPS Map Camera
Gaya, Bihar, India
Hario Road No 1, Chandauti, Gaya, Hario, Bihar 823005, India
Lat 24.751831° Long 84.965101°
10/01/25 10:28 AM GMT +05:30
Google