ARYA BUILDCON PRIVATE LIMITED

BUILDER & DEVELOPER

GST NO : 10AAGCA5416K1Z0, PAN NO : AAGCA5416K

HEAD OFFICE : L-3/2, Sri Krishnapuri, Boring Road, Patna – 800001, MOB NO : 9431038784, 7909000017.
CIN No : U45200BR2006PTC011956, E-MAIL ID : aryabuildcon7@gmail.com

REF : .....

DATE : 14/04/23

To,

Real Estate Regulatory Authority

Patna, Bihar

Sub :- Submitting quarter ended 31st March 2023 report of MANOVIDYA VIHAR, Mustafapur, Danapur, Patna RERA Reg No. - **BRERAP74942-2/178/R-1275/2022**.

This is to state that hereby I am submitting quarter ended 31st March 2023 report certified by Engineer and photographs of above mentioned project.

1. Quarterly Report- 1 Page.

Thanking you,

ARYA BUILDCON PVT. LTD.

Sanjay Kumar

Director

ARYA BUILDCON PVT. LTD.

FORM-7

[REGULATION-9]

Quarterly progress report for quarter ending **March of 2023** (year)

I. PARTICULARS OF PROJECT

Project Registration Number	BRERAP74942-2/178/R-1275/2022	Name of Project/Phase of Registered Project	ManovidyaVihar
Name of Promoter	Arya Buildcon Pvt. Ltd.	Project Address	Mustafapur, Danapur, Patna.
Name of Co-promoter			
Project Registration is valid up to	10/04/2026		
Starting date of Project or Phase of the Project	28/02/2022		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4. Plottedproject	Residential – Cum - Commercial	
Period of validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED IN VENTORY OF APARTMENTS

Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments –
	1. 1 BHK - 2. 2BHK, - 3. 3BHK - 4. Shop - 5.Bungalow - 6.Plotetc. -	12 06	10220 1449	18	1. Booked/ Allotted-3 2. Sold -NIL

III. DISCLOSURE OF SOLD/BOOKED IN VENTORY OF GARAGES

Building/BlockNumber	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted -	3
		2. Sold -	

IV. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S.No.	Name of the Approval/ N.O.C./Permission/ Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				

ARYA BUILDCON PVT. LTD.

Sanjay Kumar

Director

3.	Water Supply Permission				
4.	NOC from Airport Authority Of India				
5.	Other Approval(s), if any, Required for the Project.				

V. CONSTRUCTION PROGRESS OF THE PROJECT		
1. Plan Case No. _____(To be added for each Building/Wing)		
S.No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	YES
2.	Basements (if any)	100%
3.	Podiums (if any)	YES
4.	Plinth	100 %
5.	Stilt Floor	Completed
6.	Slabs of Super Structure	Second Floor Roof Slab Completed (Third Floor)
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows with in Flats/Premises.	Brick Work Ground Floor Completed
8.	Sanitary Fittings with in the Flat/Premises, Electrical Fittings with in the Flat/Premises	NO
9.	Stair cases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	NO
10.	External plumbing and external plaster, elevation, completion of terraces with water proofing of the Building/Wing.	NO
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFONOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	NO

ARYA BUILDCON PVT. LTD.

Sanjay Kumar

Director

	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	NO

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done(As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	N/A		
2.	Water Supply	YES		Self Boring(100%)
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES		
4.	Storm Water Drains	N/A		
5.	Landscaping & Tree Planting	YES		
6.	Street Lighting	N/A		
7.	Community Buildings	N/A		
8.	Treatment and Disposal of Sewage and Sullage Water	N/A		
9.	Solid Waste Management & Disposal	N/A		
10.	Water Conservation / Rain Water Harvesting	YES		
11.	Energy Management	N/A		
12.	Fire Protection and Fire Safety Requirements	YES		
13.	Closed Parking	YES		

ARYA BUILDCON PVT. LTD.

Sanjay Kumar

Director

14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)			

VI	A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT			
		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date Of certificate)	Details
1.	Internal Roads and footpaths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

VII.	GEO TAGGED AND DATE PHOTO GRAPH OF (EACH BLOCK)OF THE PROJECT		
(A)	Sr.No.		
	1.	Front Elevation	
	2.	Rear Elevation	

ARYA BUILDCON PVT. LTD.

Sanjay Kumar

Director

	3.	Side Elevation	
(B)		Photograph of each floor	

VIII. FINANCIAL PROGRESS OF THE PROJECT		
S.No. (1)	Particulars (2)	Amount(In Rs.) (3)
1.	Project Account No.	921020046342418
2.	Estimated Cost of the Project Excluding land cost at the start of the Quarter	Rs.2,55,00,000=00
3.	Amount received during the Quarter(Including GST) RERA Account Rs.13,30,634.20 Current Account Rs. 5,70,271.80	Rs.19,00,906=00
4.	Actual Cost Incurred during the Quarter	Rs.13,98,908=00
5.	Net amount at end of the Quarter(RERA A/c)	Rs. 6,28,732=00
6.	Total expenditure on Project **till date 31st March 2023**	Rs.63,82,954=00
7.	Cumulative fund collected till the end of Quarter in question	
8.	Cumulative expenditure one till the end of Quarter inquestion	

IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

X. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	
2.	Name of Parties	
B	Sale/Agreement for Sale During the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

ARYA BUILDCON PVT. LTD.

Director

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above aretrue to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

ARYA BUILDCON PVT. LTD.

Director

Signature of Promoter

Name:

Date:

FORM NO.1
[See Regulation 3]

ARCHITECT'SCERTIFICATE
(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

Date : 14/04/23

To,
Arya Buildcon Private Limited
L-3/2, Srikrishnapuri,
Patna -800001.

Sir,

Subject: Certificate of Percentage of Work executed in the project.

Having -**1**No. of Building of the Phase bearing the registration no. [Bihar RERA Registration Number] – **BRERAP74942-1/178/R-1275/2022** and being developed on the plot bearing CSNo:/KhataNo:**177**, Keshra/PlotNo: **300**, demarcated by its boundaries (latitude and longitude of the end points) of the land **25.5996⁰ N & 85.0427⁰ E**, situated in Village – **Mustafapur. Danapur**, District :**Patna**, PIN –**801103**, Admeasuring **1405 sq.mts**. Area being developed by the promoter **Arya Buildcon Private Limited.**

I, We **Mukesh Kumar** have under taken assignment as Architect /Licensed Surveyor of certifying Percentage of execution of Work of the **Manovidya Vihar** Building of the Phase of the Project, Situated on the plot bearing C.S. No./Survey Plot No.-**300**, of Village – **Mustafapur. Danapur**, District :**Patna**, PIN : **801103** Admeasuring **1405 sq.mts**. Area being developed by [Promoter's Name] **Arya Buildcon Private Limited.**

1. Following technical professionals are appointed by Owner / Promoter:-

   (i) M/s/Shri/Smt. **SHAILESH RANJAN** as L.S. /Architect.
   (ii) M/s/Shri/Smt. **MUKESH KUMAR** as Structural Consultant.
   (iii) M/s /Shri/Smt. **KRISHNA GOPAL PRASAD** as Mechanical/Electrical/Plumbing Consultant (MEP).
   (iv) M/s/Shri/Smt. **ASHUTOSH RAJ** as Site Supervisor.

Based on site Inspection, with respect to reach of the Building/ Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number **BRERAP74942-1/178/R-1275/2022** Under Bihar RERA is as per table-A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table-B.

Shailesh Ranjan
Er. Shailesh Ranjan
B.Sc.(Engg) Civil, M.I.E
Emp.No.-ER/19/16
P.M.C.Patna

TABLE-A

Building Building/Wing of the Project) (to be prepared separately for each of **Manovidya Vihar**

Sr.No.	Tasks/Activity	Percentage of work done
1.	Excavation	100%
2.	Number of basement(s) and Plinth	100 %
3.	Number of Podiums	YES
4.	Stilt Floor	Completed
5.	Number of Slabs of Super Structure	Second Floor Roof Slab Completed
6.	Internal Walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises.	Ground Floor Brick Work Completed
7.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises.	NO
8.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks.	NO
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	NO
10.	Installation of lifts, water pumps, Fire Fighting Fitting and Equipment as per NOC from the concerned department, Electrical fittings to common Areas, electro, mechanical equipment, Compliance to conditions of environment/CRZ NOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to obtain Occupation/Completion Certificate.	NO

TABLE-B

Internal and External Development Work in respect of the entire Registered Phase.

Sr.No.	Common areasand Facilities,Amenities	Proposed (Yes/No)	Percentage of work done	Details
1	Internal Roads & Foot-Paths	N/A		
2	Water Supply	YES		Self Boring

Er. Shailesh Ranjan
B.Sc.(Engg) Civil, M.I.E
Emp.No.-ER/19/16
P.M.C.Patna

3	Sewerage (Chamber, lines, Septic Tank, STP)	YES		
4	Storm Water Drains	N/A		
5	Landscaping & Tree Planting.	YES		
6	Street Lighting	N/A		
7	Community Buildings	N/A		
8	Treatment and disposal of sewage and Sullage water	N/A		
9	Solid Waste management & Disposal.	N/A		
10	Water conservation, Rain water harvesting.	YES		
11	Energy management	N/A		
12	Fire protection and fire safety requirements	YES		
13	Electrical meter room, sub-station, receiving station.	YES		
14	Others (Option to Add more).			

Yours Faithfully,

Shailesh Ranjan

Er. Shailesh Ranjan
B.Sc.(Engg) Civil, M.I.E
Emp.No.-ER/19/16
P.M.C.Patna

Signature & Name (IN BLOCK LETTERS) of L.S./Architect

SHAILESH RANJAN

(RegistrationNo./licenseNo..ER/19/16..)

FORM NO. 2
[See Regulation 3]

ENGINEER'S CERTIFICATE
(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account – Project Wise)

Date : ..14.04.23

To,
Arya Buildcon Private Limited
L-3/2, Srikrishnapuri,
Patna -800001.

Subject: Certificate of Cost Incurred for Development of [Project Name :- **MANOVIDYA VIHAR** for Construction of building(s) [Bihar RERA Registration Number] - **BRERAP74942-1/178/R-1275/2022** situated on the plot bearing C.S.No./Khata No: **177**, /Survey No./Thana No. **36** ,Tauzi No : **5276** /PlotNo.–**300**, demarcated by its boundaries (latitude and longitude of the end points) **25.5996⁰N & 85.0427⁰ E** Village:**Mustafapur,Danapur**, District : **Patna**, PIN : **801103**, Admeasuring **1405 Sq.mts.** area being developed by [Promoter] **Arya Buildcon Private Limited.** Ref : Bihar RERA Registration Number : **BRERAP74942-1/178/R-1275/2022.**

Sir,

I, We **Mukesh Kumar** have undertaken assignment of certifying Cost of the Subject Real Estate Project registered under RERA, Bihar of **MANOVIDYA VIHAR** Building situated on the plot bearing/CTC No./Survey Plot No.- **300**, of Village – **Mustafapur,Danapur,** District : **Patna**, PIN : **801103**, Admeasuring **1405 Sq.mts.**, area being developed by [Promoter's Name] **Arya Buildcon Private Limited.**

1. Following technical professionals area pointed by Owner/Promoter:-

   (i) M/s/Shri/Smt. **SHAILESH RANJAN** as L.S. /Architect.
   (ii) M/s/Shri/Smt. **MUKESH KUMAR** as Structural Consultant.
   (iii) M/s /Shri/Smt. **KRISHNA GOPAL PRASAD** as Mechanical/Electrical/Plumbing Consultant (MEP).
   (iv) M/s/Shri/Smt. **ASHUTOSH RAJ** as Site Supervisor.

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the project. Our estimated cost calculations are based on the Schedule of rates (name of the schedule of Rates)and Drawings/plans made available to us for the project under reference by the Developer and Consultants and the quantity for the entire work as calculated by **ASHUTOSH RAJ** Quality Surveyor*appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

Er. Mukesh Kumar
STRUCTURE ENGINEER
Reg. No.-10/STRI/18/N.P.DN

1. We estimate Total Estimated Cost of completion of the building(s) Including Land Cost of the aforesaid project under reference as **Rs.2,55,00,000.00 (Two Crores Fifty Five Lakhs Only)** (Total of Table A and B).The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **Patna Metropolition Area Authority**, being the planning Authority under whose jurisdiction the aforesaid project is being implemented.

2. The Estimated Cost Incurred till date is calculated at **Rs.63,82,954.00** (Total of Table A and B). The amount of Estimated Cost incurred is calculated on the base of amount of Total Estimated Cost.

3. The Balance cost of Completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain/Completion Certificate from **Patna Metropolition Area Authority**, (planning Authority) is estimated at **Rs.1,91,17,046.00** (Total of Table A and B).

4. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE-A

Building/Wing bearing Number N/A or called MANOVIDYA VIHAR
(To be prepared separately for each Building/Wing of the Real Estate Project)

Sr.No.	Particulars	Amounts
1.	Total Estimated cost of the building/wing Excluding Land Cost as on **15-11-2020** date of Registration	**Rs. 2,55,00,000.00**
2.	Cost incurred as on **31-03-2023** (Based on the Estimated cost)	**Rs. 63,82,954.00**
3.	Work done in Percentage (As Percentage of the estimated cost)	25 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	**Rs. 1,91,17,046.00**
5.	Cost Incurred on Additional/Extra Items as on _____ Not included in the Estimated Cost (Annexure A)	**N/A**

TABLE-B
(To be prepared for the entire registered phase of the Real Estate Project)

Sr.No.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on _____ Date of Registration is	N/A
2.	Cost incurred as on _____ (Based on the Estimated cost).	N/A
3.	Work done in Percentage (As Percentage of the estimated cost).	N/A

Er. Mukesh Kumar
STRUCTURE ENGINEER
Reg. No.-10/STR/18/N.E.DN

4.	Balance Cost to be Incurred (Based on Estimated Cost).	N/A
5.	Cost Incurred on Additional/Extra Items as on _____ Not included in the Estimated Cost (AnnexureA).	N/A

Yours Faithfully,

Er. Mukesh Kumar
STRUCTURAL ENGINEER
Regd. No.: 10/STR/18/N.P.DN.

Signature of Engineer (License No: 10/STR/18/N.P.DN..)

*Note :

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupancy Certificate/Completion Certificate.

2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the placemarked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra/Additional Items executed with cost (Which were not Part of the original Estimate of Total Cost)