Kaustubh Developers & Builders (P) Ltd.

2C, Anand Tower, Exhibition Road, Patna - 800 001
Mobile : 9334103318, 9431878351, 9709555411 • E-mail : kaustubh_dev@rediffmail.com

Quarterly progress report for quarter ending March/~~June~~/~~Sept~~/~~December~~ of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U00359BR1995PTC006276	Name of Firm	KAUSTUBH DEVELOPERS & BUILDERS PRIVATE LIMITED
Firm Address :	1st Floor, Suprabhat Building, CEAT Compound, Exibition Road, Patna - 800 001		
Total Experience of promoter in Real Estate sector	3 years		
Total Experience in Real Estate after Implementation of RERA	3 years		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	- N/A - N/A - N/A - N/A	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	- N/A - N/A - 1 - N/A	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP14442-1/167/R-1490/2022	Name of Project/Phase of Registered Project	EMERALD GARDEN
Name of Promoter	RAJIV AGARWAL	Project Address	GOSAI TOLA, PATNA
Name of Co-promoter	RANI AGARWAL		
Name of Co-promoter			

Project Registration is valid up to	01.10.2027		
Starting date of project or Phase of the Project	02.10.2022		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	Residential	
Period of validity of map by the Competent Authority	12.07.2027		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share –	Total Number of Apartments in Landowner's share –
	1. 1 BHK	- N/A	- 0	17	1. Booked / Allotted - 16	3. Booked/ Allotted - 0
	2. 2 BHK	- N/A	- 0	4		
	3. 3 BHK	- 10	- 17416	39		
	4. 4 BHK	- 6	- 14710	11		Sold - 0
	5. Shop	- N/A	- 0	0	2. Sold- 0	
	6. Bungalow	- N/A	- 0	0		
	7. Plot etc.	- N/A	- 0	0		
					Percentage of booking	Percentage of booking

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

Name	Address	Contact Number	Email ID
1. AJAY KUMAR AGARWAL	PATNA	9334120891	
2. Amit Kumar Dhandhania	PATNA	9334219907	
3. ANIL KUMAR GARG	PATNA	9470243330	
4. BABITA BUDIA	PATNA	9891816168	
5. VEDANT/EKTA GOYAL	PATNA	9835284188	
6. MONIKA MURARKA	PATNA	9576036640	
7. Pallavi Goyal	PATNA	9006145004	
8. PARUL AGARWAL	PATNA	8789992751	
9. Rupesh Kumar Agarwal	PATNA	8002202777	
10.ABHISHEK/SUMITRA AGARWAL	PATNA	9835476410	

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted - 16 2. Sold - 0	
EMERALD GARDEN	105		

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1	NOC for Environment	FILED	FILED	FILED	FILED
2	Fire N.O.C.	FILED	FILED	FILED	FILED
3	Water Supply Permission	FILED	FILED	FILED	FILED
4	NOC from Airport Authority of India	FILED	FILED	FILED	FILED
5	Other Approval(s), if any, required for the Project.	FILED	FILED	FILED	FILED

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1	Excavation (if any)	100%	
2	Basements (if any)	100%	
3	Podiums (if any)	100%	
4	Plinth	100%	
5	Stilt Floor	70%	
6	Slabs of Super Structure	70%	
7	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	40%	
8	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	

9	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	25%	
10	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	
11	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale.	0%	
	Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1	Internal Roads & Footpaths	YES	0%	
2	Water Supply	YES	0%	
3	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	
4	Storm Water Drains	YES	0%	
5	Landscaping & Tree Planting	YES	0%	
6	Street Lighting	YES	0%	
7	Community Buildings	YES	0%	
8	Treatment and Disposal of Sewage and Sullage Water	NO	N/A	
9	Solid Waste Management & Disposal	NO	N/A	
10	Water Conservation / Rain Water Harvesting	NO	N/A	
11	Energy Management	YES	0%	
12	Fire Protection and Fire Safety Requirements	YES	0%	
13	Closed Parking	YES	0%	

14	Open Parking	YES	0%	
15	Electrical Meter Room, Sub- Station, Receiving Station	YES	0%	
16	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1	Internal Roads and foot paths	N/A		
2	Water Supply	N/A		
3	Sewerage Chambers Septic Tank	N/A		
4	Drains	N/A		
5	Parks, Land Scaping and Tree Planting	N/A		
6	Street Lighting	N/A		
7	Disposal of sewage & sullage water	N/A		
8	Water conservation/Rain Water Harvesting	N/A		
9	Energy Management	N/A		

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

	Sr. No.		
	1	Front Elevation	
	2	Rear Elevation	
	3	Side Elevation	
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1	Project Account No.	41125447612
2	Estimated Cost of the Project including land cost at the start of the Project	401,273,000.00
3	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	396,580,000.00
4	Any Variation in Development Cost which is declared at the start of the Project.	-
5	Amount received during the Quarter	13,385,500.00
6	Actual Cost Incurred during the Quarter	31,999,155.84
7	Net amount at end of the Quarter	(18,613,655.84)

8	Total expenditure on Project till date	84,176,820.12
9	Cumulative fund collected till the end of Quarter in question	26,828,000.00
10	Cumulative expenditure done till the end of Quarter in question	84,176,820.12

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED/DETAILS OF LOAN TAKEN BY PROMOTERS AGAINST THE PROJECT, If any

XII. MISCELLANEOUS

A.	List of Legal Cases (if any) - On Project / Promoter	
1	Case No.	N/A
2	Name of Parties	N/A
3	No of Execution Cases against this project Case No. Name of Parties	N/A
4	No of Suo - Moto cases against this project Case No. Name of Parties	N/A
5	No of Certificate cases /PDR cases against this project Case No. Name of Parties	N/A
B.	Sale/Agreement for Sale during the Quarter	
1	Sale Deed	N/A
2	Agreement for Sale	N/A
3	No. of possessions given to allottees	N/A

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind? 3 MONTHS AHEAD OF SCHEDULE

XIV UNITS ALLOCATION DETAILS

Total Number of sanctioned apartments	Details of allotment made so far with Flat number/ Bungalow - Plot etc	Cancellation of flat allotment, If any with Flat number/ Bungalow - Plot etc
1 BHK - 0 2 BHK - 0 3 BHK - 10 4 BHK - 6 Shop -0	**Flat No. Alottee Name** C-308/309 AJAY KUMAR AGARWAL B-403/404 Amit Kumar Dhandhania C-301 ANIL KUMAR GARG C-407/507/508 BABITA BUDIA C-406/505/506 VEDANT/EKTA GOYAL	

	B-201	MONIKA MURARKA	
	C-510	Pallavi Goyal	
	B-208	PARUL AGARWAL	
	C-307	Rupesh Kumar Agarwal	
	C-201	ABHISHEK/ SUMITRA AGARWAL	

XV. BROCHURE /Prospectus

XVI Grievance Redressal Officer

Name : PANKAJ THAKUR
Contact No : 7488047919
Email id :
Address : PATNA

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Kaustubh Developers & Builders Pvt. Ltd.

Rajiv Agarwal

Director

Signature of Promoter

Name: RAJIV AGARWAL

Date: