FORM-7[REGULATION-9]

Quarterly progress report for quarter ending June of (year) 2024

I. PARTICULARSOFPROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45209WB2009PTC135709	Name of Firm	DAFTARI DEVELOPERS PVT. LTD.
Firm Address:	DINAJPUR ROAD, KISHANGANJ		
Total Experience of promoter in Real Estate sector	TWO PROJECTS (2) / 8 Years		
Total Experience in Real Estate After Implementation of RERA	ONE PROJECT (1)		
No of Project done Before Implementation of RERA	Residential-cum Commercial	1	
No of Project done After Implementation of RERA	Residential-cum Commercial	1	

II. PARTICULARSOFPROJECT			
Project Registration Number	BRERAP73252-1/186/R-1485/2002	Name of Project/Phase of Registered Project	RAJBARI GRANDE
Name of Promoter	DAFTARI DEVELOPERS PVT LTD	Project Address	DINAJPUR ROAD, KISHANGANJ
Name of Co-promoter			
Project Registration is valid up to	30/09/2027		
Starting date of Projector Phase Of the Project	10/11/2022		
Type of Projector Phase of the Project	1. Residential 2. Commercial 3. Residential- cum-Commercial 4. 4. Plottedproject	Residential cum Commercial	
Period of validity of map by the Competent Authority	12/07/2025		

III. DISCLOSUREOFSOLD/BOOKEDINVENTORYOFAPARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total no. of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
Block –A: Residential	1. 3BHK 2. 4 BHK	24 6	**34943 Sq Ft** **10747 Sq Ft**	Flats : 34 Shop : 3 Office : 2 Hotel : 1 Rooms : 31	1. Booked /Allotted- 34 2. Sold- 16	3. Booked / Allotted - 8 Sold - 0
Block –A: Commercial	1. Shop 2. Office 3. Hotel	3 2 1	**18330 Sq Ft** **4569 Sq Ft** **13686 Sq Ft**			
Block- B: Residential	1. 5BHK 2. 6 BHK	2 2	**3009 Sq Ft** **2627 Sq Ft**		Percentage of booking – 47%	Percentage of booking - Nil
Block- C	1. Rooms	31	**3893 Sq Ft**			

IV. DISCLOSUREOFSOLD/BOOKEDINVENTORYOFGARAGES

Building/Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted -	16
BLOCK – A & B	52	2. Sold -	

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment				
2.	Fire N.O.C.				
3.	Water Supply Permission				
4.	NOC from Air port Authority of India				
5.	Other Approval(s), if any, required for the Project.				

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. BLOCK-A (To be added for each Building/Wing)

S. No. (1)	Tasks/Activity(2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation(if any)	70%	
2.	Basements(if any)	100%	
3.	Podiums(if any)	NA	
4.	Plinth	50%	
5.	Stilt Floor	50%	
6.	Slabs of Super Structure	B+G+6 Floor (Block A Residential) B+G (Block A Commercial)	
7.	Internal walls, Internal Plaster, Floorings, Door sand Windows within Flats /Premises.	Block A residential - B+G+6 Floor (Internal walls only)	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	Work in Progress (30%)	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Over head and Underground Water Tanks.	Block A residential- B+G+6 Floor	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas Appurtenant to Building/Wing, Compound Wall and all other	0%	

	requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed(Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	NIL	30/09/2026
2.	Water Supply	YES	NIL	30/09/2026
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	NIL	30/09/2026
4.	Storm Water Drains	YES	NIL	30/09/2026
5.	Landscaping & Tree Planting	YES	NIL	30/09/2026
6.	Street Lighting	YES	NIL	30/09/2026
7.	Community Buildings	YES	NIL	30/09/2026
8.	Treatment and Disposal of Sewage and Sullage Water	YES	NIL	30/09/2026
9.	Solid Waste Management & Disposal	YES	NIL	30/09/2026
10.	Water Conservation/Rain Water Harvesting	YES	NIL	30/09/2026
11.	Energy Management	YES	NIL	30/09/2026

12.	Fire Protection and Fire Safety Requirements	YES	NIL	30/09/2026
13.	Closed Parking	YES	100%	
14.	Open Parking	YES	NIL	30/09/2026
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	NIL	30/09/2026
16.	Others(Option to Add More)			

VIII.A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGEOF ACTUAL WORK DONE(As On date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Road sand foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scalping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX. GEOTAGGEDANDDATEPHOTOGRAPHOF(EACHBLOCK)OFTHE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	ENCLOSED
	2.	Rear Elevation	ENCLOSED
	3.	Side Elevation	ENCLOSED
(B)		Photo graph of each floor	ENCLOSED

X. FINANCIALPROGRESSOFTHEPROJECT		
S.No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	41147478145 (STATE BANK OF INDIA)
2.	Estimated Cost of the Project including land cost at the start of the Project	23,22,41,900/-
3.	Estimated Development Cost of the Project at the Start of the Project.(Excluding Land Cost)	2,08,300,000/-
4.	Any Variation in Development Cost which is declared at the start of the Project.	---
5.	Amount received during the Quarter	53,31,960/-
6.	Actual Cost Incurred during the Quarter	87,88,312/-
7.	Net amount at end of the Quarter	37,81,153/-
8.	Total expenditure on Project till date	8,36,86,861/-
9.	Cumulative fund collected till the end of Quarter in question	5,19,52,701/-
10.	Cumulative expenditure done till the end of Quarter in question	

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII.MISCELLANEOUS		
A	List of Legal Cases(if any)–On Project/Promoter	
1.	Case No.	**Title Suit No : 38/2023 Court of Sub-Judge 1st, Kishanganj**
2.	Name of Parties	**Devendra Kumar Jain, Kishanganj**
3.	No of Execution Cases against this project Case No. Name of Parties	NIL
4.	No. of Suo-Moto cases against this project Case No. Name of Parties	NIL
5.	No of Certificate cases/PDR cases against this project Case No. Name of Parties	NIL
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allotters	NIL
XIII.PERCENTAGE OF WORK ALONG WITH MILESTONE CHART – 28%		
Whether the projection progress is as per times schedule or lagging behind? **NO**		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Daftari Developers Pvt. Ltd.

Director

Signature of Promoter

Name: MANISH KUMAR DAFTARI

Date: 16-JULY-2024