FORM-7 [REGULATION - 9]

Quarterly progress report for quarter ending March of 2025

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deedno/LLP Details/Any other registration with MSME Or Govt. Bodies	**U45200BR2011PTC017951**	Name of Firm	**JEEVANSHREE ADITYA INFRA PRIVATE LIMITED**
Firm Address :	**101, MANJUSHA APARTMENT, NAGESHWAR COLONY, BORING ROAD, PATNA – 800 001, BIHAR**		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA			
No of Project done BeforeImplementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT

Project Registration Number	**BRERAP15303-1/1077/R-827/2019**	Name of Project/Phase of Registered Project	**ASHA ORCHID**
Name of Promoter	**JEEVANSHREE ADITYA INFRA PRIVATE LIMITED**	Project Address	JITWARPUR, SAMASTIPUR, BIHAR – 848 134
Name of Co-promoter			
Project Registration is valid up to	**01/10/2024**		
Starting date of Project or Phase of the Project	**14/11/2019**		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential- cum-Commercial 4. Plotted project	RESIDENTIAL	
Period of validity of map by the Competent Authority	03 years from date of Sanctioning of MAP		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - **42**	Total Number ofApartments in Landowner's share - **36**
ASHA ORCHID	2 BHK & 3 BHK			**78**	1. Booked / Allotted - 2. Sold-	3. Booked/ Allotted - Sold -
					Percentage of booking	Percentageof booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted -	
ASHA ORCHID	**78**	2. Sold -	

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval /N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N.A	-	-	-
2.	Fire N.O.C.	STATE FIRE OFFICER	16/03/2019	22/5/2019	-
3.	Water Supply Permission	-	-	-	-
4.	NOC from Airport Authorityof India	N.A	-	-	-
5.	Other Approval(s), if any,required for the Project.	-	-	-	-

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No._____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage ofActual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	100% OF BLOCK - C	
2.	Basements (if any)	BASEMENT	
3.	Podiums (if any)	NO PODIUM	
4.	Plinth	100% OF BLOCK C ONLY	
5.	Stilt Floor	First floor Slab Casting work is presently going on BLOCK- C only.	
6.	Slabs of Super Structure	First floor Slab Casting work is presently going on BLOCK- C only.	
7.	Internal walls, Internal Plaster,Floorings, Doors and Windows within Flats /Premises.	NOT STARTED	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittingswithin the Flat/Premises	NOT STARTED	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	NOT STARTED	
10	External plumbing and externalplaster, elevation, completion ofterraces with waterproofing of the Building/Wing.	NOT STARTED	

11	Installation of Lifts, water pumps, Fire Fighting Fittingsand Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	NOT STARTED	

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTUREDEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentageof actual Work Done(As on dateof the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	NOT STARTED	
2.	Water Supply	YES	OWN	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	NOT STARTED	
4.	Storm Water Drains	YES	NOT STARTED	
5.	Landscaping & Tree Planting	YES	NOT STARTED	
6.	Street Lighting	YES	NOT STARTED	
7.	Community Buildings	NO	-	
8.	Treatment and Disposal of Sewage and Sullage Water	NO	-	
9.	Solid Waste Management & Disposal	NO	-	
10.	Water Conservation / Rain Water Harvesting	YES	NOT STARTED	
11.	Energy Management	NO	-	
12.	Fire Protection and Fire Safety Requirements	YES	NOT STARTED	
13.	Closed Parking	NO	-	
14.	Open Parking	YES	NOT STARTED	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	NOT STARTED	
16.	Others (Option to Add More)	-	-	

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on dateof certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and footpaths			
2.	Water Supply			
3.	Sewerage Chambers SepticTank			
4.	Drains			
5.	Parks, Land Scaping andTree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/RainWater Harvesting			
9.	Energy Management			

IX. GEO TAGEGD AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	


X. FINANCIAL PROGRESS OF THE PROJECT

S.No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	**50200042598539 (HDFC BANK)**
2.	Estimated Cost of the Project including land cost atthe start of the Project	-
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	
4.	Any Variation in Development Cost which is declaredat the start of the Project .	
5.	Amount received during the Quarter	
6.	Total amount received against the project till date	
7.	Actual Cost Incurred during the Quarter	
8.	Net amount at end of the Quarter	
9.	Total expenditure on Project **till date**	**1,27,29,884/-**
10.	Cumulative fund collected till the end of Quarter in Question	
11.	Cumulative expenditure done till the end of Quarterin question	

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED		
NOT APLICABLE		
XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NIL
2.	Name of Parties	NIL
3.	No of Execution Cases against this project Case No. Name of Parties	NIL
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NIL
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NIL
B	**Sale/Agreement for Saleduring the Quarter**	
1.	Sale Deed	-
2.	Agreement for Sale	-
3.	No. of possessions given to allottees	-
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.



Signature of Promoter
SANJAY KUMAR
(Director)
JEEVANSHREE ADITYA INFRA PVT LTD.

Date: 14/03/2025