FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending **SEPTEMBER of 2024(Financial Year-2024-2025)**

I. PARTICULARS OF PROMOTERS

Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	**BRERAP90730-1/218/R-1512/2022**	Name of Firm	**KESHAV HOSPITAL PRIVATE LIMITED**
Firm Address :	KESHAV HOSPITAL PVT LTD, SAGUNA MORE, BAILY ROAD, PATNA		
Total Experience of promoter in Real Estate sector	24 YEARS		
Total Experience in Real Estate after Implementation of RERA	2.5 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	------	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	00	

II. PARTICULARS OF PROJECT

Project Registration Number	**BRERAP90730-1/218/R-1512/2022**	Name of Project/Phaseof Registered Project	BASU PLAZA
Name of Promoter	**KESHAV HOSPITAL PRIVATE LIMITED.**	Project Address	KESHAV HOSPITAL PVT LTD, SAGUNA MORE BAILY ROAD PATNA
Name of Co-promoter			
Project Registration is valid up to	20/11/2027		
Starting date of Project or Phase of the Project	31/10/2023		
Type of Project or Phase of theProject	1. Residential 2. Commercial 3. Residential- cum-Commercial 4, Plotted project	COMMERCIAL	
Period of validity of map by theCompetent Authority			

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.				1. Booked / Allotted - NO Previous- 2. Sold-	3. Booked/ Allotted - Sold -
					Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
		1. Booked/Allotted -	
		2. Sold -	

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	Director-cum-State Fire Officer, Patna, Bihar	----------	21/06/2022	ATTACHED
3.	Water Supply Permission				
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No._____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage ofActual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	COMPLETED
2.	Basements (if any)	100%	COMPLETED
3.	Podiums (if any)	N/A	
4.	Plinth	100%	COMPLETED
5.	Stilt Floor	0%	
6.	Slabs of Super Structure	80%	COMPLETED BEFORE- 20/11/2027
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%	COMPLETED BEFORE- 20/11/2027
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	COMPLETED BEFORE- 20/11/2027
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	COMPLETED BEFORE- 20/11/2027
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	COMPLETED BEFORE- 20/11/2027
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZNOC, Finishing to entrance lobby/s, plinth protection, paving of areas Appurtenant to Building/Wing,Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	0%	COMPLETED BEFORE- 20/11/2027

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentageof actual Work Done (As on dateof the Certificate)	Expected Completion date in Dd/mm/yyyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	NO	N/A	
2.	Water Supply	YES	0	COMPLETED BEFORE-20/11/2027
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0	COMPLETED BEFORE-20/11/2027
4.	Storm Water Drains	YES	0	COMPLETED BEFORE-20/11/2027
5.	Landscaping & Tree Planting	YES	0	COMPLETED BEFORE-20/11/2027
6.	Street Lighting	YES	0	COMPLETED BEFORE-20/11/2027
7.	Community Buildings	NO	N/A	
8.	Treatment and Disposal of Sewage and Sullage Water	NO	N/A	
9.	Solid Waste Management & Disposal	NO	N/A	
10.	Water Conservation / Rain Water Harvesting	YES	0	COMPLETED BEFORE-20/11/2027
11.	Energy Management	YES	0	COMPLETED BEFORE-20/11/2027
12.	Fire Protection and Fire Safety Requirements	YES	0	COMPLETED BEFORE-20/11/2027
13.	Closed Parking	YES	0	COMPLETED BEFORE-20/11/2027
14.	Open Parking	NO	N/A	

15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0	COMPLETED BEFORE-20/11/2027
16.	Others (Option to Add More)	NO	N/A	

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on dateof certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	NOT APPLICABLE		
2.	Water Supply	NOT APPLICABLE		
3.	Sewerage Chambers Septic Tank	NOT APPLICABLE		
4	Drains	NOT APPLICABLE		
5.	Parks, Land Scaping and Tree Planting	NOT APPLICABLE		
6.	Street Lighting	NOT APPLICABLE		
7.	Disposal of sewage & sullage water	NOT APPLICABLE		
8.	Water conservation/Rain Water Harvesting	NOT APPLICABLE		
9.	Energy Management	NOT APPLICABLE		

IX.	GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT		
(A)	Sr. No.		
	1.	Front Elevation	ATTACHED
	2.	Rear Elevation	ATTACHED
	3.	Side Elevation	ATTACHED
(B)		Photograph of each floor	ATTACHED

X.	FINANCIAL PROGRESS OF THE PROJECT	
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	50200073810252
2.	Estimated Cost of the Project including land cost atthe start of the Project	16,21,00,000/-
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	5,46,00,000/-
4.	Any Variation in Development Cost which is declaredat the start of the Project.	NO
5.	Amount received during the Quarter	DIRECTOR FUND- 26,00,000/-
6.	Actual Cost Incurred during the Quarter	26,00,000/-
7.	Net amount at end of the Quarter	00.00/-
8.	Total expenditure on Project **till date**	4,76,00,239/-
9.	Cumulative fund collected till the end of Quarter in question	NILL
10.	Cumulative expenditure done till the end of Quarterin question	4,76,00,239/-

XI.	DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	N/A
2.	Name of Parties	N/A
3.	No of Execution Cases against this project Case No. Name of Parties	N/A
4.	No of Suo - Moto cases against this project Case No. Name of Parties	N/A
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	N/A
B	Sale/Agreement for Saleduring the Quarter	
1.	Sale Deed	N/A
2.	Agreement for Sale	N/A
3.	No. of possessions given to allottees	- N/A
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter

Name: DR. BAMESHWAR PRASAD SINHA

Date:

Director

KESHAV HOSPITAL (P) LTD.
JANAPUR, PATNA