Chandra Sales (P) Ltd.

310, N. P. CENTRE, NEW DAK BUNGLOW ROAD
PATNA - 800 001

Ref. ..... Date.....

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending Dec, of 2024

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U51109BR1997PTC008247	Name of Firm	CHANDRA SALES PRIVATE LIMITED
Firm Address :	310 N P CENTRE, NEW DAK BUNGLOW ROAD, PATNA-800001		
Total Experience of promoter in Real Estate sector	27 YEARS		
Total Experience in Real Estate after Implementation of RERA	08 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	02 Nos 00 Nos 00 Nos. NIL	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	00 Nos 00 Nos 00 Nos. NIL	

II. PARTICULARS OF PROJECT			
Project Registration Number	**BRERAP35238-1/20/R-1320/2022.**	Name of Project/Phase of Registered Project	RAJ PRABHA APARTMENT
Name of Promoter	SACHIN CHANDRA	Project Address	IMALI CHOWK, NEAR INCOME TAX OFFICE, BELA MORE, MUZAFFARPUR
Name of Co-promoter	NA		
Project Registration is valid up to	31/12/2025		
Starting date of Project or Phase of the Project	29/03/2022		

For CHANDRA SALES PVT. LTD

DIRECTOR

Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum- commercial 4, Plotted project	Residential Cum- Commercial
Period of validity of map by the Competent Authority	**5 YEARS**	

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area in Sq. Ft.	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - Flats - 27 Nos. Shop & Office - 20	Total Number of Apartments in Landowner's share - Flats - 25 Nos. Shop & Office - 15
	1. 1 BHK	00 Nos. 00% Landowner		00 Nos.	1. Booked / Allotted - Flat - 3 Bhk- **2 Nos.** Shop- **2 Nos.**	3. Booked/ Allotted :- NIL
	2. 2 BHK,	22 Nos. 45% Landowner	601,654 & 726	22 Nos.	2. Sold- NIL	Sold - NIL
	3. 3 BHK	30 Nos. 45% Landowner	907, 923 & 882.	30 Nos.	Percentage of booking - 8.90%	Percentage of booking - NIL
	4. Shop	22 Nos. 45% Landowner	544, 304, 296,176, 229, 329, 369, 557, 554, 309,303, 453, 460, 465, 305, 385, 246, 451.	22 Nos.		
	5. Office -	22 Nos. 45% Landowner	293, 251, 250, 217, 236, 238, 233, 232, 234, 210, 387,385	13 Nos.		
	6. Plot etc.	NIL	NIL			

For CHANDRA SALES PVT. LTD

DIRECTOR

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Parking	Total Number of Garages: 1. Booked/Allotted - 2. Sold -	2 Nos.
01	52		NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	NA	NA	NA	NA
2.	Fire N.O.C.	N/A	NA	NA	NA
3.	Water Supply Permission	NA	NA	NA	NA
4.	NOC from Airport Authority of India	NA	NA	NA	NA
5.	Other Approval(s), if any, required for the Project.	NA	NA	NA	NA

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. **48-28-2021** (To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	30/04/2022
2.	Basements (if any)	100%	30/06/2022
3.	Podiums (if any)	NA	As per Time Schedule
4.	Plinth	100%	15/04/2023
5.	Stilt Floor	60%	As per Time Schedule
6.	Slabs of Super Structure	B+G+8th Floor	As Per Time Schedule

For CHANDRA SALES PVT. LTD

DIRECTOR

7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	60%	As per Time Schedule
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	20%	As per Time Schedule
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	50%	As per Time Schedule
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	15%	As per Time Schedule
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	0%	As per Time Schedule

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	NO	.....	As per Time Schedule
2.	Water Supply	YES	100%	As per Time Schedule
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	As per Time Schedule
4.	Storm Water Drains	YES	0%	As per Time Schedule
5.	Landscaping & Tree Planting	Tree Planting Only	0%	As per Time Schedule
6.	Street Lighting	YES	0%	As per Time Schedule

For CHANDRA SALES PVT. LTD

DIRECTOR

7.	Community Buildings	YES	0%	As per Time Schedule
8.	Treatment and Disposal of Sewage and Sullage Water	NO	.....	As per Time Schedule
9.	Solid Waste Management & Disposal	YES	0%	As per Time Schedule
10.	Water Conservation / Rain Water Harvesting	YES	0%	As per Time Schedule
11.	Energy Management	YES	0%	As per Time Schedule
12.	Fire Protection and Fire Safety Requirements	YES	0%	As per Time Schedule
13.	Closed Parking	NO	0%	As per Time Schedule
14.	Open Parking	YES	0%	As per Time Schedule
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	As per Time Schedule
16.	Others (Option to Add More)	YES	0%	As per Time Schedule

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT				
		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yyy) Format
1.	Internal Roads and foot paths	NO	NA	As per Time Schedule
2.	Water Supply	YES	0%	As per Time Schedule
3.	Sewerage Chambers Septic Tank	YES	0%	As per Time Schedule
4	Drains	YES	0%	As per Time Schedule
5.	Parks, Land Scaping and Tree Planting	NO	NA	As per Time Schedule
6.	Street Lighting	YES	0%	As per Time Schedule

For CHANDRA SALES PVT. LTD

DIRECTOR

7.	Disposal of sewage & sullage water	YES	0%	As per Time Schedule
8.	Water conservation/Rain Water Harvesting	YES	0%	As per Time Schedule
9.	Energy Management	YES	0%	As per Time Schedule

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT

(A)	Sr. No.		
	1.	Iron Banding work in Basement	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT

S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No. 01741100003006	**Rs. 0.13 Lakh**
2.	Estimated Cost of the Project including land cost at the start of the Project	**Rs. 1765.20 Lakh**
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	**Rs. 1065.27 Lakh**
4.	Any Variation in Development Cost which is declared at the start of the Project.	**Rs. 00/-**
5.	Amount received during the Quarter	**Nil**
6.	Actual Cost Incurred during the Quarter	**Rs. 17.80 Lakh**
7.	Net amount at end of the Quarter	**Rs. 17.80 Lakh**
8.	Total expenditure on Project **till date**	**Rs. 434.85 Lakh**
9.	Cumulative fund collected till the end of Quarter in question	**Rs. 114.09 Lakh**
10.	Cumulative expenditure done till the end of Quarter in question	**Rs. 434.85 Lakh**

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS

A	List of Legal Cases (if any) – On Project / Promoter - **NOT APPLICABLE**	
1.	Case No.	NA

For CHANDRA SALES PVT. LTD

DIRECTOR

2.	Name of Parties	NA
3.	No of Execution Cases against this project Case No. Name of Parties	NA
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NA
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NA
2.	Agreement for Sale	NA
3.	No. of possessions given to allottees	NIL

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind? :-

AS PER TIME SCHEDULE

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For CHANDRA SALES PVT. LTD

DIRECTOR

Signature of Promoter Name:

Date: 15-01-2025

FORM 1

[See Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of money from Designated Account)

Date: 15.01.2025

To

Chandra Sales Pvt. Ltd.
310 N P Centre, New Dak Bunglow Road,
Patna, Bihar- 800001

Subject: - Certificate of percentage of completion of construction work of 01 No. of Buildings 87 Wings (52 Residential 35 Office/Shops) of the 50% Compilation phase of the project Bihar RERA Registration Number **BRERAP35238-1/20/R-1320/2022** Situated and lying at Mohalla- Kanhauli Vishnudatta, Mauza- Kanhauli Vishnudatta/411, Pargana- Bisara, Thana- Mithanpura, bearing Thana Code- 048 (Zero Four Eight), Ward No.-48, (Forty Eight) Thana No. 411 (Four Hundred Eleven), Tauzi Bihar Sarkar Khata No. 493 (Four Hundred Ninety Three), Khasra No.74 (Seventy Four), Anchal- Musahari, within the limit of Muzaffapur Municipal Corporation and under the jurisdiction of District/Sub Registrar Sadar Registry Office, Muzaffarpur, Admeasuring 2886.92 Sq.mts. Demarcated by its boundaries (latitude and longitude of the end points) to the North 26.1030297 and 85.4114203 to the South 26.1026232 and 85.4111920 to the East 26.1026678 and 85.4114240 to the West 26.1028403 and 85.4111018 admeasuring 2886.92 sq. mts. area being developed by Chandra Sales Pvt.

Sir,

I/We **Abhishek Sharma** have undertaken assignment of certified estimated cost for the subject Real Estate Project proposed to be registered under BRERA, being **RAJ PRABHA APARTMENT** Building(s) of the phase Situated and lying at, Mohalla- Kanhauli Vishnudatta, Mauza- Kanhauli Vishnudatta/411, Pargana- Bisara, Thana- Mithanpura, bearing Thana Code- 048 (Zero Four Eight), Ward No.-48, (Forty Eight) Thana No. 411 (Four Hundred Eleven), Tauzi Bihar Sarkar Khata No. 493 (Four Hundred Ninety Three), Khasra No.74 (Seventy Four), Anchal- Musahari within the limit of Muzaffapur Municipal Corporation town of Muzaffarpur and under the jurisdiction of District/Sub Registrar, Registry Office, Muzaffarpur, Bihar admeasuring 2886.92 sq. mts. developed by Chandra Sales Pvt. Ltd.

1. Following technical professionals are appointed by owner/promoter:-
(I) M/S/Shri/Smt **Abhishek Sharma** as L.S/Architect;
(II) M/S/Shri/Smt **Vijay Kumar** _ as Structural Consultant
(III) M/S/Shri/Smt **Abhishek Sharma** _ as MEP Consultant
(IV) M/S/Shri/Smt **Rajesh Kumar** _ as Quantity Surveyor*

Based on site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate project, I certify that as on the date of this certificate, the percentage of work done for each of the building/wing of the Real Estate project as registered vide number **BRERAP35238-1/20/R-1320/2022** under Bihar RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

15/01/2025

ABHISHEK SHARMA
ARCHITECT
C.O.A. Reg. No.-CA93/16604

Table A

Building/Wing Number 52 Wings (35 Residential 17 Shops) (to be prepared separately for each Building/Wing of the project)

SI No.	Tasks/Activity	Percentage of work done	Projected date of completion
1	Excavation	100%	30/04/2022
2	Basements (if any) Roof	100%	30/06/2022
3	Podiums (if any)	0%	.....
4.	Plinth	100%	15/04/2023
5.	Stilt Floor Roof	60%	AS per Time Schedule
6.	Slabs of super structure	B+G+8th Floor	AS per Time Schedule
7.	Internal walls, Internal plaster, Floorings within Flats/premises, Doors and windows to each of the Flat/ premises	60%	AS per Time Schedule
8	Sanitary fittings within the flat/premises, Electrical fittings within the flat/premises	20%	AS per Time Schedule
9.	Staircases, Lifts wells and Lobbies at each Floor level connecting staircases and Lifts, Overhead and Underground water Tanks	35%	AS per Time Schedule
10.	The external plumbing and external plaster, Elevation, completion of terraces with Waterproofing of the Building/Wing	10%	AS per Time Schedule
11.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to common Areas, electro, Mechanical equipment, compliance to conditions Of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of Areas appurtenant to Building / Wing, Compound wall and all other requirements as may be required to Obtain Occupation/Completion Certificate	0%	AS per Time Schedule

ABHISHEK SHARMA
ARCHITECT
C.O.A. Reg. No.-CA93/16604

Yours Faithfully,

Abhishek Sharma 15/01/2025

(ABHISHEK SHARMA)

(Registration No./ License No. CA 93/16604)

TABLE-B

Internal & External Development works in respect of the entire registered phase

SI No.	Common areas and facilities, Amenities	Proposed (Yes/No)	Percentage of work done (As on date of the certificate)	Projected date of Completion (dd/mm/yyyy)
1	Internal Roads & Footpaths	NO	.....	.....
2.	Water Supply (Boring with Motor pump)	YES	05%	31/12/2026
3.	sewerage (chamber, lines, septic tank, STP)	YES	0%	31/12/2026
4.	Storm water drains	YES	0%	31/12/2026
5	Landscaping & Tree Planting	Tree Planting ONLY	0%	31/12/2026
6	Street Lighting	YES	0%	31/12/2026
7	Community Buildings	YES	.....	.....
8	Treatment and disposal of sewage and sullage water	NO	.....	.....
9	Solid waste management & Disposal	YES	0%	31/12/2026
10	Water conservation, Rain water harvesting	YES	0%	31/12/2026
11	Energy management	YES	0%	31/12/2026
12	Fire protection and fire safely requirements	YES	0%	31/12/2026
13	Closed Parking	NO	.....	.....
14	Open Parking	YES	0%	31/12/2026
15.	Electrical Meter Room, Sub- Station, Receiving Station	YES	0%	31/12/2026
16.	Others (Option to Add More)	NO	.....	.....

ABHISHEK SHARMA
ARCHITECT
C.O.A. Reg No.-CA93/16604

Yours faithfully,

Abhishek Sharma 15/01/2025

(ABHISHEK SHARMA)

(Registration No./ License No. CA 93/16604)

FORM-2
[see Regulation 3]
ENGINEER'S CERTIFICATE

(To be submitted at the time of Ongoing Project and for withdrawal of money from Designated Account- Project Wise)

Date: 15.01.2025

To

Chandra Sales Private Limited
310 N P Centre, New Dak Bunglow Road,
Patna, Bihar- 800001

Subject: - Certificate of cost incurred for development of **RAJ PRABHA APARTMENT** for construction work of 01 No. of Buildings 87 Wings (52 Residential 35 Office/Shops) of the 50% Compilation phase of the project Bihar RERA Registration Number **BRERAP35238-1/20/R-1320/2022** Situated and lying at Mohalla- Kanhauli Vishnudatta, Mauza- Kanhauli Vishnudatta/411, Pargana- Bisara, Thana- Mithanpura, bearing Thana Code- 048 (Zero Four Eight), Ward No.-48, (Forty Eight) Thana No. 411 (Four Hundred Eleven), Tauzi Bihar Sarkar Khata No. 493 (Four Hundred Ninety Three), Khasra No.74 (Seventy Four), Anchal- Musahari, within the limit of Muzaffapur Municipal Corporation and under the jurisdiction of District/Sub Registrar Sadar Registry Office, Muzaffarpur, Admeasuring 2886.92 Sq.mts. Demarcated by its boundaries (latitude and longitude of the end points) to the North 26.1030297 and 85.4114203 to the South 26.1026232 and 85.4111920 to the East 26.1026678 and 85.4114240 to the West 26.1028403 and 85.4111018 admeasuring 2886.92 sq. mts. area being developed by Chandra Sales Pvt.

Sir,
I/We **Vijay Kumar** have undertaken assignment of certified estimated cost for the subject Real Estate Project proposed to be registered under BRERA, being **RAJ PRABHA APARTMENT** Building(s) of the phase Situated and lying at, Mohalla- Kanhauli Vishnudatta, Mauza- Kanhauli Vishnudatta/411, Pargana- Bisara, Thana- Mithanpura, bearing Thana Code- 048 (Zero Four Eight), Ward No.-48, (Forty Eight) Thana No. 411 (Four Hundred Eleven), Tauzi Bihar Sarkar Khata No. 493 (Four Hundred Ninety Three), Khasra No.74 (Seventy Four), Anchal- Musahari within the limit of Muzaffapur Municipal Corporation town of Muzaffarpur and under the jurisdiction of District/Sub Registrar, Registry Office, Muzaffarpur, Bihar admeasuring 2886.92 sq. mts. developed by Chandra Sales Pvt. Ltd.

1. Following technical professionals are appointed by owner/promoter:-
(I) M/S/Shri/Smt **Abhishek Sharma** as L.S/Architect;
(II) M/S/Shri/Smt **Vijay Kumar** _ as Structural Consultant
(III) M/S/Shri/Smt **Abhishek Sharma** _ as MEP Consultant
(IV) M/S/Shri/Smt **Rajesh Kumar** _ as Quantity Surveyor*

ER. VIJAY KUMAR
STRUCTURAL ENGINEER
RED. NO. BR/UDHD/SE/23-0077

2. We have estimated the cost of the completion to obtain occupation certificate/completion certificate, of the civil, MEP and Allied works, of the Building(s) of the project, our estimated cost calculations are based on the Drawings/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by _____ quantity Surveyor* appointed by Developer/Engineer and the assumption of the cost of material, labour and other inputs made by Developer and the site inspection carried out by us.

3. We estimate Total Estimated cost of completion of the building(s) of the aforesaid project under reference as Rs 1065.27 Lakh (Total of table A and B). The estimated total cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the _____ being the planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The estimated cost incurred till date is calculated at Rs. 434.85 Lakh (Total of table A and B). The amount of estimated cost incurred is calculated on the base of amount of total estimated cost.

5. The balance cost of completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain occupation certificate/ completion certificate from _____ (planning Authority) is estimated at Rs 630.42 Lakh (Total of table A and B).

6. I certify that the cost of the Civil, MEP and Allied works for the aforesaid project as completed on the date of this certificate is as given in table A and B below:

TABLE- A

Building/Wing bearing RERA Number **BRERAP35238-1/20/R-1320/2022** or called RAJ PRABHA APARTMENT (to be prepared separately for each Building/Wing of the Real Estate Project)

Si No.	Particulars	Amounts
1	Total estimated cost of the building/wing as on 31/12/2025 date of Registration is	1065.27 Lakh
2	Cost incurred as on 31/12/2024 (based on the Estimated cost)	434.85 Lakh
3	Work done in percentage (as percentage of the estimated cost)	50%
4	Balance cost to be incurred Based on Estimated cost) Rs. _____/-	630.42 Lakh
5	Cost incurred on Additional/Extra item as on 31/12/2024 not included in the Estimated cost (Annexure-A)	Nil

ER. VIJAY KUMAR
STRUCTURAL ENGINEER
RED. NO. BR/UDHD/SE/23-0077

TABLE- B

(To be prepared for the entire registered Phase of the Real Estate Project)

Si No.	Particulars	Amounts
1	Total estimated cost of the Internal and External Development works including amenities and Facilities in the layout as on 31/12/2025 date of Registration is 29/03/2022	120 Lakh
2	Cost incurred as on 31/12/2024 (based on the Estimated cost)	30 Lakh
3	Work done in percentage (as percentage of the estimated cost)	25%
4	Balance cost to be incurred (Based on Estimated cost)	90.00 Lakh
5	Cost incurred on Additional/Extra item as on 31/12/2024 not included in the Estimated cost (Annexure-A)	Nil

Yours Faithfully

Signature of Engineer.

(Licence No.....) **ER. VIJAY KUMAR**

STRUCTURAL ENGINEER

RED. NO. BR/UDHD/SE/23-0077

* Note

1. The scope of work is to complete entire Real Estate project as per drawing approved from time to time so as to obtain Occupation Certificate/Completion Certificate.

2. (*) Quantity survey can be done by officer of Engineer or can be done by an independent Quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.

4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/to be incurred.

5. All components of work with specification are indicative and not exhaustive.

G KRISHNA & CO.

Chartered Accountants

Patna Begusarai Lucknow

FORM-3

(SEE Regulation 3)

CHARTERED ACCOUNTANT'S CERTIFICATE

(For Registration of a Project and Subsequent Withdrawal of Money)

Cost of Real Estate Project **1065.27 Lakh**

Bihar RERA Registration Number **BRERAP35238-1/20/R-1320/2022.**

SI No.	Particulars	Amount (Rs.)	
		Estimated	Incurred
1.i	**Land Cost** a. Acquisition cost of land or Development Rights, lease premium, lease rent, interest cost incurred or payable on land cost and legal cost		13.43 lakh
	b. Amount of premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR from Local Authority or state Government or any Statutory Authority		7071.00 Sq. M.
	C. Acquisition cost of TDR (if any)		
	d. Amounts payable to state Government or competent authority or any other statutory authority of the state or Central Government towards stamp duty, transfer charges, registration fees etc.; and		Nil 12.64 Lakh
	f. Land premium payable as per annual Statement of rates (ASR) for redevelopment of land owned by public authorities.		
	g. Under Rehabilitation scheme:		Nil
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer		Nil
	(ii) Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA Note: (For total cost of construction incurred, minimum of (i) or (ii) is to be considered)		Nil

G. KRISHNA & CO. PATNA 010098C Chartered Accountants

H.O.: 305, Shashi Complex, Exhibition Road Patna—**800 001**

E-mail: gkrishna05@gmail.com, Ph.0612-2218047 Mob: 9431023147, 9386155718

	(iii) Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal Occupants, cost for providing temporary transit accommodation or rent in lieu of transit Accommodation, overhead cost, (iv) Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation.		Nil Nil Nil Nil
	Sub-Total of Land Cost		26.07 Lakh

Sr. No	Particulars	Amount (Rs.)	
		Estimated	Incurred
1.ii	**Development cost/cost of construction:** a. (i) Estimated cost of construction as Certified by Engineer	1,065.27 Lakh	
	(ii) Actual cost of construction incurred as per the books of accounts as verified by the CA Note: (For adding to total cost of construction incurred, minimum of (i) or (ii) is to be considered)	.....	367.41 Lakh
	(iii) On-site expenditure for development Of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.),cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the Construction often entire phase of the project registered.	.....	41.37 Lakh
	b. Payment of Taxes, cess, fees, charges, premiums, interest etc to any statutory Authority.	.....	Nil

G. KRISHNA & CO. PATNA 010098C Chartered Accountants

	c. Principal sum and interest payable to financial institutions, scheduled banks, nonbanking financial institution (NBFC) or money borrowed for construction;		
	Sub-Total of Development Cost		408.78 Lakh
	2. Total Estimated Cost of the Real Estate Project[1(i) + 1(ii)] of Estimated Column	1065.27 Lakh	
	3. Total Cost Incurred of the Real Estate Project [1(i) + 1(ii)] of Incurred Column Sr. No Particulars Amount		434.85 Lakh
	4. % completion of construction work (as per project Architect's certificate)		50%
	5. Proportion of the cost incurred on land Cost and 75% construction cost to the total Estimated cost. (3/2%)		40.82%
	6. Amount which can be withdrawn from the Designated Account Total Estimated cost* proportion of cost incurred (Sr. number 2* Sr. number 5)		114.00 lakh
	7. Less: Amount withdrawn till date of this certificate as per the books of Accounts and bank statement 8. Net Amount which can be withdrawn from the Designated bank Account under this certificate		114.00 Lakh

This certificate is being issue for RERA compliance for the company M/s Chandra Sales Pvt. Ltd. And based on the records and documents produced before me and explanations provided to me by the management of the company.

Yours Faithfully,

UDIN: **25099637BMJPQP8077**
For G Krishna & Co. [FRN 010098C]
Chartered Accountants

G. KRISHNA & CO. PATNA 010098C Chartered Accountants

Dilip Kumar Singh [MRN 099637]
FCA, Partner
Date: - 15-01-2025
Place- Patna

G KRISHNA & CO.

Chartered Accountants

Patna Begusarai Lucknow

(ADDITIONAL INFORMATION FOR ONGOING PROJECTS)

SI No.	Particular	Amount (Rs.) Estimate incurred
1.	Estimated balance cost to complete the Real Estate Project (Difference of total Estimated project cost less cost incurred)	630.42 Lakh
2.	Balance amount of receivables from sold Apartments as per Annexure A to this certificate (as certificate by chartered Accountant as verified from the records and books of Accounts)	65.05 Lakh
3.	(i) Balance unsold area (to certified by management and to be verified by CA from the records and books of Accounts) (ii) Estimated amount of sales proceeds in respect Of unsold apartments (calculated as per ASR Multiplied to unsold area as on the date of Certificate, to be calculated and certified by CA) as per Annexure A to this certificate	1149.37 Lakh
4.	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	1214.42 Lakh
5.	Amount to be deposited in designated Account - 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	850.09 Lakh

This certificate is being issued for RERA compliance for the Company [Promoter's Name] and is based on the records and documents produced before me and explanations provided to me by the management of the company.

Yours Faithfully,

UDIN: **25099637BMJPQP8077**

For G Krishna & Co. [FRN 010098C]

Chartered Accountants

Dilip Kumar Singh [MRN 099637]

FCA, Partner

Date: - 15-01-2025

Place- Patna

G. KRISHNA & CO. PATNA 010098C Chartered Accountants

G KRISHNA & CO.

Chartered Accountants

Patna Begusarai Lucknow

Sr. No.	Flat No. & Shop	Carpet Area (in Sq. mts.)	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Receivable
1	403	85.78	62,00,000.00	50,89,524.00	11,10,476.00
2	201	84.29	68,00,000.00	45,34,285.00	22,65,715.00
3	FF-103	28.35	21,75,000.00	8,92,858.00	12,82,142.00
4	FF-104	35.78	27,40,000.00	8,92,858.00	18,47,142.00
Total			**1,79,15,000.00**	**1,14,09,525.00**	**65,05,475.00**

Sr. No.	Flat No.	Carpet Area (in Sq. mts.)	Proposed Unit Consideration
1	101	84.29	35,40,335.00
2	103	85.78	36,02,788.00
3	104	60.78	25,52,788.00
4	203	85.78	36,02,788.00
5	204	60.78	25,52,788.00
6	205	81.97	34,42,751.00
7	206	85.78	36,02,788.00
8	207	67.47	28,33,829.00
9	301	84.29	35,40,335.00
10	302	55.86	23,45,911.00
11	303	85.78	36,02,788.00
12	304	60.78	25,52,788.00
13	305	81.97	34,42,751.00
14	306	85.78	36,02,788.00
15	307	67.47	28,33,829.00
16	401	84.29	35,40,335.00
17	405	81.97	34,42,751.00
18	406	85.78	36,02,788.00
19	407	67.47	28,33,829.00
20	501	84.29	35,40,335.00
21	503	85.78	36,02,788.00
22	505	81.97	34,42,751.00
23	506	85.78	36,02,788.00
24	507	67.47	28,33,829.00
25	605	81.97	34,42,751.00

G. KRISHNA & CO. PATNA 010098C Chartered Accountants

H.O.: 305, Shashi Complex, Exhibition Road Patna—**800 001**

E-mail: gkrishna05@gmail.com, Ph.0612-2218047 Mob: 9431023147, 9386155718

G KRISHNA & CO.

Chartered Accountants

Patna Begusarai Lucknow

Sr. No.	Commercial	Carpet Area (in Sq. mts.)	Proposed Unit Consideration
1	L G - 002	51.49	38,87,268.00
2	L G -003	28.25	21,33,086.00
3	L G -004	27.51	20,76,952.00
4	L G -005	16.36	12,34,944.00
5	L G -006	21.28	16,06,831.00
6	U G- 01	51.77	39,08,318.00
7	U G -02	51.49	38,87,268.00
8	U G -03	28.72	15,45,000.00
9	F F 105	26.58	14,30,000.00
10	F F 107	41.91	22,55,000.00
11	S F 201	22.12	11,90,000.00
12	S F 202	21.65	11,65,000.00
13	S F 203	21.56	11,60,000.00
14	S F 204	21.75	11,70,000.00
15	S F 205	21.56	11,60,000.00
16	S F 207	23.33	12,55,000.00
17	S F 208	23.23	12,50,000.00
18	S F 209	20.17	10,85,000.00
		2,462.08	**11,49,36,657.00**

G. KRISHNA & CO. PATNA 010[illegible]C Chartered Accountants

H.O.: 305, Shashi Complex, Exhibition Road Patna—**800 001**

E-mail: gkrishna05@gmail.com, Ph.0612-2218047 Mob: 9431023147, 9386155718

