GHARONDA BUILDCON PVT. LTD.

Mahadevi Apartment, Kashinath Lane, East Lohanipur
Kadamkuan, Patna-800 003 (India)

Ref. No. ..... *Date.* .....

From: GHARONDA BUILDCON PRIVATE LIMITED	**To:** Real Estate Regulatory Authority (Bihar)
Mahadevi Apartment, Kashinath Lane, East Lohanipur, Kadam Kuan Patna - 800003	6th Floor, Bihar State Building Construction Corporation Campus, Hospital Road, Shastri Nagar, Patna – 800023

Subject: Quarterly progress report of the project

Name of the Project	GANGA HEIGHTS
Report for quarter ending*	31ST MARCH, 2020
RERA Registration No.	BRERAP00113-1/74/R28/2018
Projected Date of Completion	31-03-2023
Name of Collaborator	NA
Name of Developer	GHARONDA BUILDCON PRIVATE LIMITED

(*)Quarterendingmeansquarterendingon31stMarch,30thJune,30thSept,31stDec

Sir,

EnclosedisQuarterlyprogressreportofrealestateprojectasmentionedabovetobesubmittedtotheAuthority incomplianceofsection11ofRealEstate(RegulationAndDevelopment)Act,2016readwithRule14(1)(d). Indexofthedocumentsisasunder.

S. N.	PARTICULARS	PAGE NO.
1	Particulars of the project	2
2	Financial progress	3
3	Status of the project	4
4	Withdrawal from escrow account	5
5	Government dues payment details	5
6	Detail of approvals received during the quarter	5
7	Miscellaneous	6
8	Annexures	NA

Gharonda Buildcon Pvt. Ltd.

Director

Signature
Name: Rishav Bhartia
Designation: Director
Mobile No. : 9334110626
E-mail Id: gharoundabuildcon@gmail.com
For and on the behalf of the applicant/company
GHARONDA BUILDCON PRIVATE LIMITED

Dated: 20/05/2020

GHARONDA BUILDCON PVT. LTD.

Mahadevi Apartment, Kashinath Lane, East Lohanipur
Kadamkuan, Patna-800 003 (India)

Ref. No. ..... *Date.* .....

1	PARTICULARS OF THE PROJECT		
S. No.	**Particular**	**Detail**	
1.1	Name of the project/phase of the project registered	GANGA HEIGHTS	
1.2	Name of the promoter	GHARONDA BUILDCON PRIVATE LIMITED	
1.3	Location	PLOT - 1655,1656 & 1652 VILL.- KENDUAI, PS. CHAND CHOURA, DIST.- GAYA	
1.4	Total area of the project	2023.1 SQM	
1.5	Present phase registered (Phase no.)	NA	
1.6	Area of phase registered	NA	
1.7	Type of the project or phase of the project	Residential/Group Housing	
1.8	Start date of the project/phase of the project	02/04/2018	
1.9	Validity of registration certificate	Valid from	Valid upto
		24/05/2018	31/03/2023
1.10	Quarter for which information is provided	Quarter ending : 31ST MARCH, 2020	

Gharonda Buildcon Pvt. Ltd.

Director

GHARONDA BUILDCON PVT. LTD.

Mahadevi Apartment, Kashinath Lane, East Lohanipur
Kadamkuan, Patna-800 003 (India)

Ref. No. ..... *Date.* .....

2	FINANCIAL PROGRESS			
S. No.	Particulars	Amount (in Lakhs)		
2.1	Total estimated cost of the project	640		
2.2	Expenditure to be incurred upto the quarter ending as per the projections mentioned at the time of registration			
2.3	(i) Actual expenditure incurred till end of quarter under reference	158.75		
	(ii) Expenditure of total estimated cost in %	25%		
		Expenditure incurred upto the start of quarter	Expenditure incurred upto the end of quarter	Balance
	Cost of the land (if included in the estimated cost)	192.5		
	Estimated cost of construction of apartments/commercial area	151.49	158.75	
	Estimated cost of infrastructure and other structures/community facilities	NA		
	Estimated cost of plotted development	NA		
	Other costs including EDC, IDC, Taxes, Levies etc.			
	TOTAL			
	Whether the project is on schedule as per the actual expenditure.	YES		
	(i) Specify the reason if not as per schedule			
	(ii) Mention details on how to overcome the backlog			

Gharonda Buildcon Pvt. Ltd.

Director

GHARONDA BUILDCON PVT. LTD.

Mahadevi Apartment, Kashinath Lane, East Lohanipur
Kadamkuan, Patna-800 003 (India)

Ref. No. ..... Date. .....

3	**STATUS OF THE PROJECT**			
3.1	**Status of physical progress**			
Details of towers in case of group housing				
Type of tower/ tower no.		**% of completion**	**Likely completion date**	**Remarks**
Block B		25%	31/03/2023	
Block A		0%	31/03/2023	
Tower 3*				
Details of plotted development				
Block wise details		**No of Plots**	**Total Area**	**Sold Plots**
Type 1				
Block 2*				
(Blocks be marked on layout plan)				
Details of Commercial				**NA**
Type of shops		**% of completion**	**Likely completion date**	**Remarks**
3.2	**Status of infrastructure development**			**NA**
Components		**% of completion**	**Likely completion date**	**Remarks**
A-Services				
i.	Roads and Pavements			
ii.	Parking			
iii.	Water Supply			
iv.	Sewerage			
v.	Electrification			
vi.	Storm Water drainage			
vii.	Parks and Play grounds			
viii.	Street Light			
ix.	Renewable energy system			
x.	Security and Fire fighting services			
xi.	STP			
xii.	Underground tank			
xiii.	Rain water harvesting			
xiv.	Electrical sub station			
***B1 – Community building to be transferred to RWA**				
xv.	Community centre			
xvi.	Others			
***B2 – Community building to be sold to third party or to be retained by promoter**				
xvii.	Schools			
xviii.	Club house			
xix.	Hospital and dispensary			

Gharonda Buildcon Pvt. Ltd.

Director

Ref. No. ..... Date. .....

3.3	Details of the fund received through booking or other means			
	Particulars	Money received	money spent	balance available
	Booking			
	Equity			
	Loan etc			

Note.— 1. (*) Items of B1 and B2 can be interchanged depending on requirement.
2. Kindly submit PERT-Chart and site photographs for the physical status of construction.

4	WITHDRAWAL FROM THE PROJECT ACCOUNT (separately opened for 70% of amount realised from allottees)	
4.1	Name of the project account	GHARONDA BUILDCON P
4.2	Project account No.	0357201001493
4.3	Amount at the start of the quarter	16,398.00
4.4	Amount received during the quarter	7,25,559.00
4.5	Expenditure during the quarter	7,26,471.00
4.6	Net amount at the end of the quarter	15,486.00
4.7	TOTAL AMOUNT	

5	GOVERNMENT DUES PAYMENT DETAILS					
		Total payable	Payable upto end of the quarter	Paid upto end of the quarter	Backlog if any at the end of the quarter	Balance to be paid
5.1	External Development Works					
5.2	Infrastructure charges					
5.3	Total					

6	DETAIL OF APPROVALS			
S.No.	Approval to be			
	NA			

Note. — Annexure as per REP I part G. If the project is to be developed in phases, then attach an authenticated copy of approvals for each phase separately.

Note. — Copy of approvals to be submitted along with first quarterly progress report of the project if such approvals have not been submitted at the time of registration

Gharonda Buildcon Pvt. Ltd.

Director

GHARONDA BUILDCON PVT. LTD.

Mahadevi Apartment, Kashinath Lane, East Lohanipur
Kadamkuan, Patna-800 003 (India)

Ref. No. ..... Date. .....

7	MISCELLANEOUS							
7.1	List of Channel Partners							
	Channel partner name				RERA registration no.			
	i.							
7.2	List of legal cases (if any)							
	Project		Name of Parties/Case No.		Issue involved		Next date and its status	
	i.							
7.3	Sale report during the quarter							
	Sr No.	Unit No.	Carpet Area	Date of booking	Sale value	Collection	Balance	Payer name
	i.							
7.4	Latest marketing collateral					NA		
7.5	Copy of latest advertisement details					NA		

Gharonda Buildcon Pvt. Ltd.

Director