FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March of 2025 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	CIN NO. U45200BR2013PTC020453	Name of Firm	MANGO CONSTRUCTION PRIVATE LIMITED
Firm Address :	U. N. PALACE VILL: MOHANPUR, PO: VIA KASHIPUR , SAMASTIPUR, BIHAR - 848101		
Total Experience of promoter in Real Estate sector	07 YEARS		
Total Experience in Real Estate after Implementation of RERA	07 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00737-2/701/R-695/2019	Name of Project/Phase of Registered Project	UMA NARAYAN CITY
Name of Promoter	MANGO CONSTRUCTION PRIVATE LIMITED	Project Address	MOHANPUR, THANA NO.-181, SAMASTIPUR, BIHAR
Name of Co-promoter	N/A		
Project Registration is valid up to	09/09/2021		
Starting date of Project or Phase of the Project	15/07/2019		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	3 YEARS		

For Mango Construction Pvt. Ltd.

Amit Gupta

Managing Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - 22 1. Booked / Allotted -22 2. Sold-	Total Number of Apartments in Landowner's share - 06 3. Booked/ Allotted-NIL Sold -NIL
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. DUPLEX 6. Bungalow 7. Plot etc.	28		28	Percentage of booking 100%	Percentage of booking

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted - 2. Sold -	

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.				
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India				
5.	Other Approval(s), if any, required for the Project.	N/A			

For Mango Construction Pvt. Ltd.

Amit Gurdan

Managing Director

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. _____(To beaded for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)		
3.	Podiums (if any)		
4.	Plinth	100%	
5.	Stilt Floor		
6.	Slabs of Super Structure	100%	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100% 100% 100% 90%	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	75% 75%	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	100%	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	75%	

For Mango Construction Pvt. Ltd.

Amit Gupta

Managing Director

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	70%	
2.	Water Supply	YES	75%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	70%	
4.	Storm Water Drains	YES		
5.	Landscaping & Tree Planting	YES		
6.	Street Lighting	YES	80%	
7.	Community Buildings	NO		

Mango Construction Pvt. Ltd.

Managing Director

8.	Treatment and Disposal of Sewage and Sullage Water			
9.	Solid Waste Management & Disposal	YES	65%	
10.	Water Conservation / Rain Water Harvesting	YES	70%	
11.	Energy Management	YES	70%	
12.	Fire Protection and Fire Safety Requirements	NO		
13.	Closed Parking	YES		
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	NO		
16.	Others (Option to Add More)			

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			

Mango Construction Pvt. Ltd.

Amit Gunday

Managing Director

8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX.	GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT		
(A)	Sr. No.		
	1.	Front Elevation	Attach
	2.	Rear Elevation	Attach
	3.	Side Elevation	Attach
(B)		Photograph of each floor	

X.	FINANCIAL PROGRESS OF THE PROJECT	
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	75353070000311
2.	Estimated Cost of the Project including land cost at the start of the Project	11,50,00,000=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	5,00,00,000=00
4.	Any Variation in Development Cost which is declared at the start of the Project.	N/A
5.	Amount received during the Quarter	2,00,000=00
6.	Actual Cost Incurred during the Quarter	00=00
7.	Net amount at end of the Quarter	25,315=25
8.	Total expenditure on Project **till date**	8,34,06,336=00
9.	Cumulative fund collected till the end of Quarter in question	8,41,31,678=00
10.	Cumulative expenditure done till the end of Quarter in question	8,34,06,336=00

XI.	DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

Mango Construction Pvt. Ltd.

Amit Gunjan

Managing Director

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	NIL
3.	No. of possessions given to allottees	NIL

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART

Weather the project in progress is as per time schedule or lagging behind?

XIV UNITS ALLOCATION DETAILS

Total Number of sanctioned apartments
1 BHK-
2 BHK -
3 BHK-
4 BHK-
Shop-
Bungalow -
Plot etc

Details of allotment made so far with Flat number/ Bungalow - Plot etc

FLAT NO.	FLAT TYPE
2	3BHK
3	3BHK
4	3BHK
1	4BHK
2	4BHK
3	4BHK
6	4BHK
7	4BHK
9	4BHK
10	4BHK
11	4BHK
12	4BHK
13	4BHK
15	4BHK
16	4BHK
17	4BHK
18	4BHK

Cancellation of flat allotment, If any with Flat number/ Bungalow – Plot etc

Mango Construction Pvt. Ltd.
Amit Gupta
Managing Director

	19	4BHK	
	21	4BHK	
	22	4BHK	
	23	4BHK	
	24	4BHK	

XV. BROCHURE /Prospectus

XVI Grievance Redressal Officer

Name : AMIT GUNJAN
Contact No : 9431245376
Email id : mangocnstruction@gmail.com
Address : U. N. PALACE VILL: MOHANPUR, PO: VIA KASHIPUR SAMASTIPUR

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Mango Construction Pvt. Ltd.
Amit Gunjan
Managing Director

Signature of Promoter
Name: AMIT GUNJAN

Date:


GPS Map Camera
Mohanpur, Bihar, India
Rqp8+9r2, Mohanpur, Bihar 848101, India
Lat 25.836172° Long 85.767122°
02/04/25 11:13 AM GMT +05:30
Google


GPS Map Camera
Mohanpur, Bihar, India
Rqp8+9r2, Mohanpur, Bihar 848101, India
Lat 25.836179° Long 85.767394°
02/04/25 11:14 AM GMT +05:30
Google


GPS Map Camera
Mohanpur, Bihar, India
Rqp8+9r2, Mohanpur, Bihar 848101, India
Lat 25.836195° Long 85.767114°
02/04/25 11:13 AM GMT +05:30
Google


GPS Map Camera
Mohanpur, Bihar, India
Rqp8+9r2, Mohanpur, Bihar 848101, India
Lat 25.836197° Long 85.767113°
02/04/25 11:13 AM GMT +05:30
Google