FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending September of 2024 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45309DL2021PTC387711	Name of Firm	PANACEA BUILDPRO PRIVATE LIMITED
Firm Address :	Office No-04, Plot No-48, S/F Hasanpur, Delhi, East Delhi,Pin Code-110092		
Total Experience of promoter in Real Estate sector			
Total Experience in Real Estate after Implementation of RERA	01 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project		

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP12744-001/65/R-1703/2024	Name of Project/Phase of Registered Project	MADHU VIHAR ARCADE
Name of Promoter	PANACEA BUILDPRO PRIVATE LIMITED	Project Address	LAKHANIBIGHA, DANAPUR, PATNA
Name of Co-promoter	N/A		
Project Registration is valid up to	08-03-2029		
Starting date of Project or Phase of the Project	07-06-2024		
Type of Project or Phase of the Project	Residential		
Period of validity of map by the Competent Authority	08-03-2029		

For PANACEA BUILDPRO PVT. LTD.

Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share - 19-Flats	Total Number of Apartments in Landowner's share - 20-Flats
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	02 13 24		FLATS-39	1. Booked / Allotted -01 2. Sold-00	3. Booked/ Allotted-00 Sold -00
					Percentage of booking 5.26%	Percentage of booking 0%

If the booking percentage exceeds 50% of the total booking then Information about formation of association of allottees.

Association of allottees name

Details of allottees - Name, Address, Email id (if any), contact number.

These details may not be available to common people

Name	Address	contact number	Email id (If any)

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
	39	1. Booked/Allotted -	01
		2. Sold -	00

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A			
2.	Fire N.O.C.	Director-cum-State fire Officer		11-12-2023	
3.	Water Supply Permission	N/A			
4.	NOC from Airport Authority of India	N/A			
5.	Other Approval(s), if any, required for the Project.	N/A			

For PANACEA BUILDPRO PVT. LTD.

Director

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. PMAA/PRN/LAKHNIBIGHA/DANAPUR/LB/UB+G+07/48/2023

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	100%	
2.	Basements (if any)	30%	15-11-2024
3.	Podiums (if any)	0%	
4.	Plinth	0%	10-07-2024
5.	Stilt Floor	0%	31-12-2024
6.	Slabs of Super Structure	0%	10-01-2027
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0% 0% 0% 0%	10-01-2027 10-01-2027 25-04-2027 10-01-2027
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0% 0%	20-06-2026 28-10-2026
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0% 0% 0%	10-01-2027 10-01-2027 15-03-2027
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0% 0% 0% 0%	16-03-2028 15-05-2028 25-02-2029 15-04-2027

For PANACEA BUILDPRO PVT. LTD.

Director

11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities	0% 0% 0% 0% 0% 0% 0%	28-10-2027 28-10-2027 25-02-2027 19-12-2028 20-12-2028 20-12-2028

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0%	25-01-2029
2.	Water Supply	YES	0%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	29-09-2028
4.	Storm Water Drains	YES	0%	29-09-2028
5.	Landscaping & Tree Planting	YES	0%	12-12-2028
6.	Street Lighting	YES	0%	12-12-2028
7.	Community Buildings	NO	N/A	

For PANACEA BUILDPRO PVT. LTD.
Director

8.	Treatment and Disposal of Sewage and Sullage Water	YES	0%	
9.	Solid Waste Management & Disposal	YES	0%	
10.	Water Conservation / Rain Water Harvesting	YES	0%	12-02-2029
11.	Energy Management	YES	0%	12-02-2029
12.	Fire Protection and Fire Safety Requirements	YES	0%	12-02-2029
13.	Closed Parking	YES	0%	15-03-2025
14.	Open Parking	NO	N/A	
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	
16.	Others (Option to Add More)	NO		

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENT AGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			

For PANACEA BUILDPRO PVT. LTD.

Director

8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

IX.	GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT		
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

X.	FINANCIAL PROGRESS OF THE PROJECT	
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	025372400000100
2.	Estimated Cost of the Project including land cost at the start of the Project	7,23,48,344=00
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	6,16,48,344=00
4.	Any Variation in Development Cost which is declared at the start of the Project .	N/A
5.	Amount received during the Quarter	70,700=00
6.	Actual Cost Incurred during the Quarter	00=00
7.	Net amount at end of the Quarter	70,700=00
8.	Total expenditure on Project **till date**	00=00
9.	Cumulative fund collected till the end of Quarter in question	70,700=00
10.	Cumulative expenditure done till the end of Quarter in question	00=00

XI.	DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

For PANACEA BUILDPRO PVT. LTD.

Director

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	
1.	Case No.	NO
2.	Name of Parties	NO
3.	No of Execution Cases against this project Case No. Name of Parties	NO
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NO
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NO
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NO
2.	Agreement for Sale	NO
3.	No. of possessions given to allottees	NO

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART
Weather the project in progress is as per time schedule or lagging behind?

XIV UNITS ALLOCATION DETAILS		
Total Number of sanctioned apartments 1 BHK -02 2 BHK, -13 3 BHK -24 4 BHK - Shop- Bungalow - Plot etc	Details of allotment made so far with Flat number/ Bungalow - Plot etc 101-3BHK	Cancellation of flat allotment, If any with Flat number/ Bungalow – Plot etc

XV. BROCHURE /Prospectus

XVI Grievance Redressal Officer

Name : MOHIT RAUSHAN
Contact No : 9560224815
Email id : panaceabuildpropvtltd@gmail.com
Address : OFFICE NO-04, PLOT NO-48, S/F HASANPUR, DELHI, EAST DELHI,PIN CODE-110092

For PANACEA BUILDPRO PVT. LTD.

Mohit Raushan

Director

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For PANACEA BUILDPRO PVT. LTD.

Director

Signature of Promoter

Name: MOHIT RAUSHAN

Date: 07/10/2024

Madhu Vihar Arcade





For PANACEA BUILDCON PVT. LTD.

Mohit Roushan
Director

For PANACEA BUILDPRO PVT. LTD.

Mobile Director