MAA BHAWANI BUILDCON PVT. LTD.

GSTIN : 10AAICM5519M1ZE | CIN No.: U45200BR2012PTC018553

Ref. No. : 42-MBBPL-2021 Date : 17-04-2021

To,
Chairperson,
Real Estate Regulatory Authority,
Bihar, Patna

Subject: Reg. Update on Physical and Financial Status/Information of the Project **"Ram Chandra Complex", (Near Bata Factory, Digha, Patna)** , for Quarter ending Of **Forth Quarter From,1st Jan. 2021 To 31st March. 2021.**

Ref.:

1. Your direction no. 1 of 2018 published on RERA Bihar website on 24.07.2018 and via email on 27.07.2018
2. RERA registration number: **BRERAP00204-1/305/R-242/2018**

Sir,

We acknowledge receipt of above direction from RERA Bihar on 29th January 2019 through e-mail, and note the content. We have formulated a status report of our said project of Forth Quarter from 1st Jan. 2021 to 31st March, 2021 and have attached them herewith, for your perusal; kindly accept the same as our submission of relevant documents. We further wish you to inform is that our project are currently is in on going and the status of the project are R.C.C.Work and Brick Work Completed & Internal Plaster Work in Completed & out side Wall Plaster In Progress.Electric wiring and plumbing work in progress.

Rest assured for our best endeavours to adhere with the Rules of Real Estate Regulation & Development Act, 2016, made there under for completion of the project.

Yours Faithfully,

FOR MAA BHAWANI BUILDCON PVT. LTD.
Maa Bhawani Buildcon Pvt. Ltd
Shailesh Kumar
Managing Director
MANAGING DIRECTOR

1. Encl.: Physical and Financial Status/Information of the Project Report for Quarter ending of forth quarter from 01st Jan. 2021 to 31st March. 2021.
2. Encl.: On going Project Present Status Photographs.

Office : Ground Floor, Singh Mansion Apartment, Adarsh Colony, Ramnagri Road, Patna-800 025
Registered Office : Infront of St. Marry Academy, Friends Colony, Ashiyana Nagar, Patna-800 025
Mob.: 7903021230, 9430261663, 7781912800 | **E-mail :** mbbplpatna@gmail.com

Physical and Financial Status / Information of the Projects Reports

Project Name: *Ram Chandra Complex*

Project Type: *Mixed Used (Residential cum Commercial)*

Promoter Name: *Maa Bhawani Buildcon Pvt. Ltd.*

RERA Registration Number: *BRERAP00204-1/305/R-242/2019*

Compliances for Quarter ending on: 31st *March. 2021 (4th Quarter)*

Quarterly Updates on Units booked in Builder's Share

S.No	Unit Type	Number of Units	Number of Units Booked	NO. CANCEL UNITS	Number of Covered Parking booked
1	2 BHK	4	3	0	2
2	3 BHK	2	2	0	2
3	Shop	4	Nil	0	Nil

Status of financials in the project

S.No.	Items	Amount (in Rs.)
1	Amounts received from allottees against booking of units *up to* ***31st March, 2021*** (For builder's share) And included loan from Director.Rs.**44,54,701/** **From A/c no. 200999710403**	***2,10,68,802.00***
2	Expenditure done towards completion of project *up to* ***31st March, 2021***	***2,18,75,915.00***
3	*Amount Withdrawn for this Projects from* ***A/c No. 200999710403 & 201002663129 up to 31st March, 2021***	***1,70,44,223.00***
4	*Sundry Creditors for the Projects up to* ***31st March, 2021***	***48,31,692.00***

Maa Bhawani Buildcon Pvt. Ltd

Director

ARVIND ARPAN & ASSOCIATES * CA F.R.N. 010011C * Chartered Accountants *

17/04/2021

UDIN: 21096435AAAAJS1623

Physical status / Information of the Projects Reports by Architect

Project Name: *Ram Chandra Complex*

Project Type: *Mixed Used (Residential cum Commercial)*

Promoter Name: *Maa Bhawani Buildcon Pvt. Ltd.*

RERA Registration Number: *BRERAP00204-1/305/R-242/2019*

Compliances for Quarter ending on: 31st March. *2021 (4th Quarter)*

Quarterly Report from 01-01-2021 to 31-03-2021

	Quarterly up to date status of project	Ram Chandra Complex
	Status of project	
A	2nd Quarterly project status Dated:- 01-07-2019 to 30-09-2019	2nd Floor & 3rd Floor R.C.C. Work Completed
B	3rd Quarterly project status Dated :- 01-10-2019 to 31-12-2019	4th floor & 3rd floor R.C.C. Work Completed
C	4th Quarterly project status Dated :- 01-01-2020 to 31-03-2020	5th Floor R.C.C. Work Completed 2nd Floor & 3rd Floor Brick Work Completed
D	1st Quarterly project status Dated :- 01-04-2020 to 30-06-2020	4TH Floor Brick Work Completed
E	2nd Quarterly project status Dated :- 01-07-2020 to 30-09-2020	5TH Floor Brick Work Completed & Electric & Plumbing pipe work completed. Basment & 1st floor Plaster work in Progress.
F	3rd Quarterly project status Dated :- 01-10-2020 to 31-12-2020	Internal Plaster Work Up to 4th Floor Completed
G	4th Quarterly project status Dated :- 01-01-2021 to 31-03-2021	Out wall plaster work in progress.Electric wiring & plumbing work in progress.

ARCHITECT : Sunil Kumar 17/4/2021

INTERFACE ARCHITECTS PVT.LTD.
102-A OM USHAVILLA APARTMENT
A.N. PATH NEAR RAJESH PETROL PUMP
BORING ROAD PATNA

For
INTERFACE ARCHITECTS PVT. LTD