SATYAMEV®
GROUP
STRIVING FOR EXCELLENCE

CIN - U45309BR2016PTC032114

From: SATYAMEV DEVELOPCON PRIVATE LIMITED	To: Real Estate Regulatory Authority (Bihar)
UFO MALL, 5TH FLOOR, ANISABAD, PATNA, BIHAR-800002	6th Floor, Bihar State Building Construction Corporation Campus, Hospital Road, Shastri Nagar, Patna – 800023.

Subject: Quarterly progress report of the project

Name of the Project	Jan Awasiya Yojna (Ongoing Project)
Report for Quarter Ending*	30th June, 2019
RERA Registration No.	BRERAP00759-2/734/R-722/2019
Projected Date of Completion	24/12/2021
Name of Collaborator	NA
Name of Developer	SATYAMEV DEVELOPCON PRIVATE LIMITED

(*)Quarter ending means quarter ending on 30th June, 2019

Sir,

Enclosed is Quarterly progress report of real estate project as mentioned above to be submitted to the Authority in compliance of section11 of Real Estate (Regulation And Development) Act,2016 read with Rule14(1)(d).

Index of the documents is as under:-

S. N.	PARTICULARS	PAGE NO.
1	Particulars of the project	2
2	Financial progress	3
3	Status of the project	4
4	Withdrawal from escrow account	5
5	Government dues payment details	5
6	Detail of approvals received during the quarter	5
7	Miscellaneous	6
8	Annexures	7

Signature:
Name: RANJEET KUMAR
Designation: Director
Mobile No. : 8100900700
E-mail Id: satyamevpatna@gmail.com
For and on the behalf of the applicant/company
SATYAMEV DEVELOPCON PRIVATE LIMITED

SATYAMEV DEVELOPCON PVT. LTD.

Authorised Signatory

SATYAMEV DEVELOPCON PVT. LTD.
Registered Office : UFO Mall, 5th Floor,
Anishabad Chauraha, Anishabad
Patna, Bihar, India Pin - 800 002

0612 - 2255058
ask@satyamevgroups.com
www.satyamevgroups.com

1	PARTICULARS OF THE PROJECT		
S. No.	**Particular**	**Detail**	
1.1	Name of the Project/phase of the project registered	Jan Awasiya Yojna (Ongoing Project)	
1.2	Name of the promoter	SATYAMEV DEVELOPCON PRIVATE LIMITED	
1.3	Location	AT-MAUZA MAHAJPURA SURVEY PLOT NO.- 235,238,239,240,241,252,253,254,255,256,258,259,261,262,266 KHATA NO110,145,141,138,145,68,16,85,118,75,110,141,151,122,131 SURVEY THANA –BIKRAM , HAL ,THANA NO.-91, THANA -BIKRAM, Patna	
1.4	Total area of the project	12391.22 SQ MTR.	
1.5	Present phase registered (Phase no.)	NA	
1.6	Area of phase registered	NA	
1.7	Type of the project or phase of the project	Plotted Development	
1.8	Start date of the project/phase of the project	14/08/2019	
1.9	Validity of registration certificate	Valid from	Valid upto
		14/08/2019	24/12/2021
1.10	Quarter for which information is provided	Quarter ending : 30th June , 2019	

2	FINANCIAL PROGRESS			
S. No.	Particulars			
2.1	Total estimated cost of the project	Amount (in Lakhs)		
2.2	Expenditure to be incurred upto the quarter ending as per the projections mentioned at the time of registration	194.96		
2.3	(i) Actual expenditure incurred till end of quarter under reference			
	(ii) Expenditure of total estimated cost in %	0%		
		Expenditure incurred upto the start of quarter	**Expenditure incurred upto the end of quarter**	**Balance**
	Cost of the land (if included in the estimated cost)	173.00	00.00	
	Estimated cost of construction of apartments/commercial area	NA		
	Estimated cost of infrastructure and other structures/community facilities	NA		
	Estimated cost of plotted development			
	Other costs including EDC, IDC, Taxes, Levies etc.			
	TOTAL			
	Whether the project is on schedule as per the actual expenditure.	YES		
	(i) Specify the reason if not as per schedule			
	(ii) Mention details on how to overcome the backlog			

3	STATUS OF THE PROJECT					
3.1	Status of physical progress					
Details of towers in case of group housing					NA	
Type of tower/ tower no.	% of completion			Likely completion date	Remarks	
Tower 1						
Tower 2						
Tower 3*						
Details of plotted development						
Block wise details	No of Plots	Total Area(SQM)	Opening (Sold)	Booked	No. of registry during the quarter	Unregister Plot in Qtr
Type 1	46	12391.22		46 (As per Annexure 1)	0	21
Block 2*						
(Blocks be marked on layout plan)						

3.2	Details of the fund received through booking or other means			
	Particulars	Money received	Money spent	Balance available
	Booking			
	Equity			
	Loan .etc			

4.1	Company Name	SATYAMEV DEVELOPCON PRIVATE LIMITED
4.2	Amount at the start of the quarter	3,48,341.00
4.3	Amount received during the quarter	1,26,500.00
4.4	Expenditure during the quarter	2,17,463.00
4.5	Net amount at the end of the quarter	2,57,378.00
4.6		

5	GOVERNMENT DUES PAYMENT DETAILS					
		Total payable	**Payable upto end of the quarter**	**Paid upto end of the quarter**	**Backlog if any at the end of the quarter**	**Balance to be paid**
5.1	External Development Works					
5.2	Infrastructure charges					
5.3	Total					

6	DETAIL OF APPROVALS			
S.No.	Approval to be			
	NA			

7	MISCELLANEOUS							
7.1	List of Channel Partners							
	Channel partner name				RERA Registration No.			
	i. NA							
7.2	List of legal cases (if any)							
	Project		Name of Parties/Case No.		Issue involved		Next date and its status	
	i. NA							
7.3	Sale report during the quarter							
	Sr No.	Unit No.	Carpet Area	Date of booking	Sale value	Collection	Balance	Payer name
	i.							
7.4	Latest marketing collateral					NA		
7.5	Copy of latest advertisement details					NA		

JAN AWASHIYA YOJANA NAUBATPUR (MAHAJPURA) RERA APPROVED

	DOB	Plot.no.	Size	Rate	Plan	D.C(Rs-30/s.q. f.t)	Total cost	PAYMENT DETAILS	AMOUNT REC.	Balance	REGIST DATE	DEED NO
1	08.10.17	A-19	1200	650	EMI	30	816,000.00	08.04.19	28750.00			
								11.06.19	83750.00	112,500.00		
2	01.12.17	D-7	700	699	DP	30	489,300.00	24.04.19	14000.00	14,000.00		
									TOTAL	126,500.00		

TOTAL NO OF PLOT	46
GOT REGIST DURING QTR	0
UNREGISTERED	21