Kumar Buildcon (P) Ltd.
CIN–U74200BR1987PTC002803
201, N. P. Centre
New Dakbunglow Road, Patna - 800 001
Ph. : 2215654, 2216341, 2216359 Fax : 0612-2216359
Website :www.kumarbuildcon.com
e-mail : kumarbuildcon@gmail.com

FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending September of 2024

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U74200BR1987PTC002803	Name of Firm	KUMAR BUILDCON PRIVATE LIMITED
Firm Address :	201 N P CENTRE, NEW DAK BUNGLOW ROAD, PATNA-800001		
Total Experience of promoter in Real Estate sector	37 YEARS		
Total Experience in Real Estate after Implementation of RERA	08 YEARS		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	18 Nos 04 Nos 04 Nos. NIL	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	05 Nos 02 Nos 01 Nos. NIL	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00016-017/72/R-1687/2024	Name of Project/Phase of Registered Project	SUNDRAM APARTMENT
Name of Promoter	KUMAR BUILDCON PVT. LTD	Project Address	201 N P CENTRE, NEW DAK BUNGLOW ROAD, PATNA-800001
Name of Co-promoter	NA		
Project Registration is valid up to	30/11/2028		
Starting date of Project or Phase of the Project	10/05/2024		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum- commercial 4, Plotted project	Residential Cum- Commercial	
Period of validity of map by the Competent Authority	5 YEARS		

For Kumar Buildcon (P) Ltd.
Prakash Kumar
Director

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area in Sq. Ft.	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK	05 Nos. 50% Landowner	776, 536, 543, 530 & 778	05 Nos.	1. Booked / Allotted - NIL	3. Booked/ Allotted :- NIL
	2. 2 BHK,	18 Nos. 50% Landowner	715, 730 & 710	18 Nos.	2. Sold- NIL	4. Sold - NIL
	3. 3 BHK	12 Nos. 50% Landowner	1030 & 1090	12 Nos.	Percentage of booking - NIL	Percentage of booking - NIL
	4. Shop	17 Nos. 50% Landowner	118,120,151, 152, 182, 184 186,191,275, 295,325,357 & 412	17 Nos.		
	5. Bungalow -	NIL	NIL			
	6. Plot etc.	NIL	NIL			

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Parking	Total Number of Garages:		
		1. Booked/Allotted -	-	NIL
01	35	2. Sold	-	NIL

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	NA	NA	NA	NA
2.	Fire N.O.C.	Office of the State Fire Officer-Cum-Director, Bihar, Patna	NA	20/07/2022	File No-236/2022
3.	Water Supply Permission	NA	NA	NA	NA
4.	NOC from Airport Authority of India	NA	NA	NA	NA
5.	Other Approval(s), if any, required for the Project.	NA	NA	NA	NA

For Kumar Buildcon (P) Ltd.

Prakash Kumar.

Director

VI. CONSTRUCTION PROGRESS OF THE PROJECT			
1. Plan Case No. **P/MAKHDUMPUR DIGHA/PRN-1B+G+7/644/2022** (To beaded for each Building / Wing)			
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyyy) Format
1.	Excavation (if any)	100%	10/06/2024
2.	Basements (if any) Roof 50%	50%	31/12/2024
3.	Podiums (if any)	0%	.....
4.	Plinth	0%	31/12/2024
5.	Stilt Floor	0%	31/03/2025
6.	Slabs of Super Structure	0%	31/12/2026
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0%	30/09/2027
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%	30/09/2027
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0%	30/09/2027
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0%	31/12/2027
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	0%	30/09/2028

For Kumar Buildcon (P) Ltd.

Prakash Kumar

Director

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	NO	.....	.....
2.	Water Supply	YES	05%	30/09/2028
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0%	30/09/2028
4.	Storm Water Drains	YES	0%	30/09/2028
5.	Landscaping & Tree Planting	Tree Planting ONLY	0%	30/09/2028
6.	Street Lighting	YES	0%	30/09/2028
7.	Community Buildings	NO	.....	.....
8.	Treatment and Disposal of Sewage and Sullage Water	NO	.....	.....
9.	Solid Waste Management & Disposal	YES	0%	30/09/2028
10.	Water Conservation / Rain Water Harvesting	YES	0%	30/09/2028
11.	Energy Management	YES	0%	30/09/2028
12.	Fire Protection and Fire Safety Requirements	YES	0%	30/09/2028
13.	Closed Parking	NO	.....	.....
14.	Open Parking	YES	0%	31/10/2028
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	0%	31/10/2028
16.	Others (Option to Add More)	NO	.....	.....

For Kumar Buildcon (P) Ltd.

Prakash Kumar.

Director

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT				
		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd /mm/yyyy) Format
1.	Internal Roads and foot paths	NO	NA	As per Time Schedule
2.	Water Supply	YES	0%	30/09/2028
3.	Sewerage Chambers Septic Tank	YES	0%	30/09/2028
4	Drains	YES	0%	30/09/2028
5.	Parks, Land Scaping and Tree Planting	NO	NA	.....
6.	Street Lighting	YES	0%	30/09/2028
7.	Disposal of sewage & sullage water	YES	0%	30/09/2028
8.	Water conservation/Rain Water Harvesting	YES	0%	30/09/2028
9.	Energy Management	YES	0%	30/09/2028

IX. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Iron Banding work in Basement	31/08/2024
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

For Kumar Buildcon (P) Ltd.

Prakash Kumar

Director

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No. 100524250566148	**Rs. 0.50/- (Lakh)**
2.	Estimated Cost of the Project including land cost at the start of the Project	**Rs. 2514/- (Lakh)**
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	**Rs. 1210/- (Lakh)**
4.	Any Variation in Development Cost which is declared at the start of the Project.	**Rs. 00/-**
5.	Amount received during the Quarter	**Rs. 00/-**
6.	Actual Cost Incurred during the Quarter	**Rs. 31.06/- (Lakh)**
7.	Net amount at end of the Quarter	**Rs. 31.06/- (Lakh)**
8.	Total expenditure on Project **till date**	**Rs. 231.48/- (Lakh)**
9.	Cumulative fund collected till the end of Quarter in question	**Rs. 00/-**
10.	Cumulative expenditure done till the end of Quarter in question	**Rs. 231.48/- (Lakh)**

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter - **NOT APPLICABLE**	
1.	Case No.	NA
2.	Name of Parties	NA
3.	No of Execution Cases against this project Case No. Name of Parties	NA
4.	No of Suo - Moto cases against this project Case No. Name of Parties	NA
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NA

For Kumar Buildcon (P) Ltd.

Prakash Kumat

Director

2.	Agreement for Sale	NA
3.	No. of possessions given to allottees	NIL
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind? :- **AS PER TIME SCHEDULE**		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Kumar Buildcon (P) Ltd.

Director

Signature of Promoter Name:

Date: 14.10.2024

FORM-2
[see Regulation 3]
ENGINEER'S CERTIFICATE

(To be submitted at the time of Ongoing Project and for withdrawal of money from Designated Account- Project Wise)

Date: 10.10.2024

To

Kumar Buildcon Private Limited
201 N P Centre, New Dak Bunglow Road,
Patna, Bihar- 800001

Subject: - Certificate of percentage of completion of construction work of 01 No. of Buildings 52 Wings (35 Residential 17 Shops) of the 10% Compilation phase of the project Bihar RERA Registration Number **BRERAP00016-017/72/R-1687/2024** Situated and lying at Plot No.-3313, Khata No.-1194, Mauza- Makhdumpur Digha, Mohalla- Digha, Thana-Digha, Town & District. - Patna within the limit of Patna Municipal Corporation and under the jurisdiction of District/Sub Registrar Sadar Registry Office, Patna, Pin- 800013. Admeasuring 1756.47 Sq.mts. area being developed by M/s Kumar Buildcon Pvt. Ltd.

Sir,
I, Vijay Kumar has undertaken assignment as Architect/Licensed surveyor of certificate percentage of completion of Construction work of the "**SUNDRAM APARTMENT**" 01 Building (s)/ 52 Wings (35 Residential 17 Shops) phase of the project, Situated, and lying at Plot No.-3313, Khata No.-1194, Mauza- Makhdumpur Digha, Mohalla- Digha, Thana-Digha, Town & District. - Patna within the limit of Patna Municipal Corporation and under the jurisdiction of District/Sub Registrar Sadar Registry Office, Patna, Pin- 800013. Admeasuring 1756.47 Sq. mts. area being developed by M/s Kumar Buildcon Pvt. Ltd.

1. Following technical professionals are appointed by owner/promoter:-

(I) Nishant Shekhar as L.S/Architect;
(II) Sri Vijay Kumar as Structural Consultant
(III) Nishant Shekhar as MEP Consultant
(IV) Sri Sunil Kumar (Civil Engineer) as Site Supervisor

2. We have estimated the cost of the completion to obtain occupation certificate/completion certificate, of the civil, MEP and Allied works, of the Building(s) of the project, our estimated cost calculations are based on the Drawings/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by _____ quantity Surveyor* appointed by Developer/Engineer and the assumption of the cost of material, labour and other inputs made by Developer and the site inspection carried out by us.

ER. VIJAY KUMAR
STRUCTURAL ENGINEER
RED. NO. BR/UDHD/SE/23-0077

3. We estimate Total Estimated cost of completion of the building(s) of the aforesaid project under reference as Rs 900 Lakh. The estimated total cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the 30/11/2028 being the planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The estimated cost incurred till date is calculated at Rs. 231.48 Lakh. The amount of estimated cost incurred is calculated on the base of amount of total estimated cost.

5. The balance cost of completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain occupation certificate/ completion certificate from 30/11/2028 (planning Authority) is estimated at Rs 900 Lakh.

6. I certify that the cost of the Civil, MEP and Allied works for the aforesaid project as completed on the date of this certificate is as given in table A and B below:

TABLE- A

Building/Wing bearing RERA Number **BRERAP00016-017/72/R-1687/2024** or called SUNDRAM APARTMENT(to be prepared separately for each Building/Wing of the Real Estate Project)

Si No.	Particulars	Amounts
1	Total estimated cost of the building/wing as on 30/11/2028 date of Registration is	900 Lakh
2	Cost incurred as on 30/09/2024 (based on the Estimated cost)	231.48 Lakh
3	Work done in percentage (as percentage of the estimated cost)	10%
4	Balance cost to be incurred Based on Estimated cost) Rs. _____/-	668.52 Lakh
5	Cost incurred on Additional/Extra item as on _____ not included in the Estimated cost (Annexure-A)	nil

ER. VIJAY KUMAR
STRUCTURAL ENGINEER
RED. NO. BR/UDHD/SE/23-0077

TABLE- B

(To be prepared for the entire registered Phase of the Real Estate Project)

Si No.	Particulars	Amounts
1	Total estimated cost of the Internal and External Development works including amenities and Facilities in the layout as on 30/11/2028 date of Registration is 01/05/2024	100 Lakh
2	Cost incurred as on 30/09/2024 (based on the Estimated cost)	nil
3	Work done in percentage (as percentage of the estimated cost)	10%
4	Balance cost to be incurred (Based on Estimated cost)	100 Lakh
5	Cost incurred on Additional/Extra item as on _____ not included in the Estimated cost (Annexure-A)	nil

Yours Faithfully

Signature of Engineer
(Licence No.....)

ER. VIJAY KUMAR
STRUCTURAL ENGINEER
RED. NO. BR/UDHD/SE/23-0077

* Note

1. The scope of work is to complete entire Real Estate project as per drawing approved from time to time so as to obtain Occupation Certificate/Completion Certificate.

2. (*) Quantity survey can be done by officer of Engineer or can be done by an independent Quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.

4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/to be incurred.

5. All components of work with specification are indicative and not exhaustive.

FORM 1
[See Regulation 3]
ARCHITECT'S CERTIFICATE
(To be submitted at the time of Registration of Ongoing Project and for withdrawal of money from Designated Account)

Date: 10.10.2024

To

Kumar Buildcon Private Limited
201 N P Centre, New Dak Bunglow Road,
Patna, Bihar- 800001

Subject: - Certificate of percentage of completion of construction work of 01 No. of Buildings 52 Wings (35 Residential 17 Shops) of the 10% Compilation phase of the project Bihar RERA Registration Number **BRERAP00016-017/72/R-1687/2024** Situated and lying at Plot No.-3313, Khata No.-1194, Mauza- Makhdumpur Digha, Mohalla- Digha, Thana- Digha, Town & District. - Patna within the limit of Patna Municipal Corporation and under the jurisdiction of District/Sub Registrar Sadar Registry Office, Patna, Pin- 800013. Admeasuring 1756.47 Sq.mts. area being developed by M/s Kumar Buildcon Pvt. Ltd.

Sir,
I, Nishant Shekhar has undertaken assignment as Architect/Licensed surveyor of certificate percentage of completion of Construction work of the "**SUNDRAM APARTMENT**" 01 Building (s)/ 52 Wings (35 Residential 17 Shops) phase of the project, Situated, and lying at Plot No.-3313, Khata No.-1194, Mauza- Makhdumpur Digha, Mohalla- Digha, Thana- Digha, Town & District. - Patna within the limit of Patna Municipal Corporation and under the jurisdiction of District/Sub Registrar Sadar Registry Office, Patna, Pin- 800013. Admeasuring 1756.47 Sq. mts. area being developed by M/s Kumar Buildcon Pvt. Ltd.

1. Following technical professionals are appointed by owner/promoter:-

(I) Nishant Shekhar as L.S/Architect;
(II) Sri Vijay Kumar as Structural Consultant
(III) Nishant Shekhar as MEP Consultant
(IV) Sri Sunil Kumar (Civil Engineer) as Site Supervisor

Based on site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate project, I certify that as on the date of this certificate, the percentage of work done for each of the building/wing of the Real Estate project as registered vide number **BRERAP00016-017/72/R-1687/2024** under Bihar RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

Table A

Building/Wing Number 52 Wings (35 Residential 17 Shops) (to be prepared separately for each Building/Wing of the project)

SI No.	Tasks/Activity	Percentage of work done	Projected date of completion
1	Excavation	YES	10/06/2024
2	Basements (if any) Roof 50%	YES	31/12/2024
3	Podiums (if any)	0%	.....
4.	Plinth	0%	31/12/2024
5.	Stilt Floor Roof	0%	31/03/2025
6.	Slabs of super structure	0%	31/12/2026
7.	Internal walls, Internal plaster, Floorings within Flats/premises, Doors and windows to each of the Flat/ premises	0%	30/09/2027
8	Sanitary fittings within the flat/premises, Electrical fittings within the flat/premises	0%	30/09/2027
9.	Staircases, Lifts wells and Lobbies at each Floor level connecting staircases and Lifts, Overhead and Underground water Tanks	0%	30/09/2027
10.	The external plumbing and external plaster, Elevation, completion of terraces with Waterproofing of the Building/Wing	0%	31/12/2027
11.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to common Areas, electro, Mechanical equipment, compliance to conditions Of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of Areas appurtenant to Building / Wing, Compound wall and all other requirements as may be required to Obtain Occupation/Completion Certificate	0%	30/09/2028

Yours Faithfully,

(NISHANT SHEKHAR)

(Registration No./ License No.....)

NISHANT SHEKHAR
CA/2006/39203

DES ARC
UGSR1A, ANSAL CORPORATE SUITES, ANSAL PLAZA, SECTOR – I, VAISHALI, GHAZIABAD – 201010
PH: 9818711273, 0120 - 4140410
E-MAIL: desarc14@gmail.com

TABLE-B

Internal & External Development works in respect of the entire registered phase

SI No.	Common areas and facilities, Amenities	Proposed (Yes/No)	Percentage of work done (As on date of the certificate)	Projected date of Completion (dd/mm/yyyy)
1	Internal Roads & Footpaths	NO	.....	.....
2.	Water Supply (Boring with Motor pump)	YES	05%	30/09/2028
3.	sewerage (chamber, lines, septic tank, STP)	YES	0%	30/09/2028
4.	Storm water drains	YES	0%	30/09/2028
5	Landscaping & Tree Planting	Tree Planting ONLY	0%	30/09/2028
6	Street Lighting	YES	0%	30/09/2028
7	Community Buildings	NO	.....	.....
8	Treatment and disposal of sewage and sullage water	NO	.....	.....
9	Solid waste management & Disposal	YES	0%	30/09/2028
10	Water conservation, Rain water harvesting	YES	0%	30/09/2028
11	Energy management	YES	0%	30/09/2028
12	Fire protection and fire safely requirements	YES	0%	30/09/2028
13	Closed Parking	NO	.....	.....
14	Open Parking	YES	0%	31/10/2028
15.	Electrical Meter Room, Sub- Station, Receiving Station	YES	0%	31/10/2028
16.	Others (Option to Add More)	NO	.....	.....

Yours Faithfully

(NISHANT SHEKHAR)

(Registration No./ License No……..)

Nishant Shekhar

NISHANT SHEKHAR
CA/2006/39203

DES ARC
UGSR1A, ANSAL CORPORATE SUITES, ANSAL PLAZA, SECTOR – I, VAISHALI, GHAZIABAD – 201010
PH: 9818711273, 0120 - 4140410
E-MAIL: desarc14@gmail.com

G KRISHNA & CO.

Chartered Accountants

Patna Begusarai Lucknow

FORM-3

(SEE Regulation 3)

CHARTERED ACCOUNTANT'S CERTIFICATE

(For Registration of a Project and Subsequent Withdrawal of Money)

Cost of Real Estate Project **900 Lakh**

Bihar RERA Registration Number **BRERAP00016-017/72/R-1687/2024**

SI No.	Particulars	Amount (Rs.)	
		Estimated	Incurred
1.i	**Land Cost** a. Acquisition cost of land or Development Rights, lease premium, lease rent, interest cost incurred or payable on land cost and legal cost		21,18,500/-
	b. Amount of premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR from Local Authority or state Government or any Statutory Authority		4386.82 Sq. M.
	C. Acquisition cost of TDR (if any)		Nil
	d. Amounts payable to state Government or competent authority or any other statutory authority of the state or Central Government towards stamp duty, transfer charges, registration fees etc.; and		47,24,700/-
	f. Land premium payable as per annual Statement of rates (ASR) for redevelopment of land owned by public authorities.		Nil
	g. Under Rehabilitation scheme:		Nil
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer		Nil
	(ii) Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA Note: (For total cost of construction		

G. KRISHNA & CO. PATNA Chartered Accountants

H.O.: 305, Shashi Complex, Exhibition Road Patna—**800 001**

E-mail: gkrishna05@gmail.com, Ph.0612-2218047 Mob: 9431023147, 9386155718

	incurred, minimum of (i) or (ii) is to be considered) (iii) Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal Occupants, cost for providing temporary transit accommodation or rent in lieu of transit Accommodation, overhead cost, (iv) Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation.		Nil Nil Nil Nil
	Sub-Total of Land Cost		68,43,200/-

Sr. No	Particulars	Amount (Rs.)	
		Estimated	Incurred
1.ii	**Development cost/cost of construction:** a. (i) Estimated cost of construction as Certified by Engineer	9,00,00,000/-	
	(ii) Actual cost of construction incurred as per the books of accounts as verified by the CA Note: (For adding to total cost of construction incurred, minimum of (i) or (ii) is to be considered)	.....	74,43,600/-
	(iii) On-site expenditure for development Of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.),cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the Construction often entire phase of the project registered.	.....	26,90,900/-
	b. Payment of Taxes, cess, fees, charges, premiums, interest etc to any statutory		

	Authority. c. Principle sum and interest payable to financial institutions, scheduled banks, nonbanking financial institution (NBFC) or money borrowed for construction;	.....	3,64,700/-
	Sub-Total of Development Cost		1,04,99,200/-
	2. Total Estimated Cost of the Real Estate Project[1(i) + 1(ii)] of Estimated Column	9,00,00,000/-	
	3. Total Cost Incurred of the Real Estate Project [1(i) + 1(ii)] of Incurred Column Sr. No Particulars Amount		1,73,42,400/-
	4. % completion of construction work (as per project Architect's certificate)		10%
	5. Proportion of the cost incurred on land Cost and 75% construction cost to the total Estimated cost. (3/2%)		
	6. Amount which can be withdrawn from the Designated Account Total Estimated cost* proportion of cost incurred (Sr. number 2* Sr. number 5)		
	7. Less: Amount withdrawn till date of this certificate as per the books of Accounts and bank statement 8. Net Amount which can be withdrawn from the Designated bank Account under this certificate		

This certificate is being issue for RERA compliance for the company M/s Kumar Buildcon Pvt. Ltd. And based on the records and documents produced before me and explanations provided to me by the management of the company.

Yours Faithfully,

UDIN: **24099637BKAQSK8006**

For G Krishna & Co. [FRN 010098C]

Dilip Kumar Singh [MRN 099637]

G. KRISHNA & CO. PATNA 010098C Chartered Accountants

G KRISHNA & CO.

Chartered Accountants

Patna Begusarai Lucknow

FCA, Partner
Date: - 15-10-2024
Place- Patna

(ADDITIONAL INFORMATION FOR ONGOING PROJECTS)

SI No.	Particular	Amount (Rs.) Estimate incurred
1.	Estimated balance cost to complete the Real Estate Project (Difference of total Estimated project cost less cost incurred)	
2.	Balance amount of receivables from sold Apartments as per Annexure A to this certificate (as certificate by chartered Accountant as verified from the records and books of Accounts)	
3.	(i) Balance unsold area (to certified by management and to be verified by CA from the records and books of Accounts) (ii) Estimated amount of sales proceeds in respect Of unsold apartments (calculated as per ASR Multiplied to unsold area as on the date of Certificate, to be calculated and certified by CA) as per Annexure A to this certificate	
4.	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	
5.	Amount to be deposited in designated Account - 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	

This certificate is being issued for RERA compliance for the Company [Promoter's Name] and is based on the records and documents produced before me and explanations provided to me by the management of the company.

G. KRISHNA & CO. PATNA Chartered Accountants

H.O.: 305, Shashi Complex, Exhibition Road Patna—**800 001**

E-mail: gkrishna05@gmail.com, Ph.0612-2218047 Mob: 9431023147, 9386155718

G KRISHNA & CO.

Chartered Accountants

Patna Begusarai Lucknow

Yours Faithfully,

UDIN: **24099637BKAQSK8006**
For G Krishna & Co. [FRN 010098C]

Dilip Kumar Singh [MRN 099637]
FCA, Partner
Date: - 15-10-2024
Place- Patna

H.O.: 305, Shashi Complex, Exhibition Road Patna—**800 001**

E-mail: gkrishna05@gmail.com, Ph.0612-2218047 Mob: 9431023147, 9386155718

