FORM-7 [REGULATION-9]

✓

Quarterly progress report for quarter ending **March**/June/sept/December of **2025** (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	**U45200BR2014PTC022435**	Name of Firm	**Redbrick Infrabuild Pvt. Ltd.**
Firm Address :	**162-A, Patliputra Colony Near Post Office, Patliputra, Patna - 800013**		
Total Experience of promoter in Real Estate sector	**10 Years**		
Total Experience in Real Estate after Implementation of RERA	**7 Years**		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	**NILL**	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	**2 Plotted Project**	

II. PARTICULARS OF PROJECT			
Project Registration Number	**BRERAP01068-013/99/R-1603/2023**	Name of Project/Phase of Registered Project	**Landmark Pacific**
Name of Promoter	**Redbrick Infrabuild Pvt. Ltd.**	Project Address	**Motihari Road Near Raj Flour Mills, Muzaffarpur**
Name of Co-promoter			
Project Registration is valid up to	**01-06-2028**		
Starting date of Project or Phase of the Project	**01-06-2023**		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4, Plotted project	**Residential-cum- Commercial**	
Period of validity of map by the Competent Authority	**12-04-2026**		

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building /Block Number	Apartment Type	Carpet Area	Total Number of	Total Number of Apartments in	Total Number of Apartments in

	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.	**3BHK 03**	**754,760, 761**	sanctioned apartments	Promoter's share - 1. Booked / Allotted - **03** 2. Sold-	Landowner's share - 3. Booked/ Allotted - Sold -
					Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted -	**3**
1		2. Sold -	**0**

V. DETAILS OF BUILDING APPROVALS					
(If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	**NA**			
2.	Fire N.O.C.	**Already filed with Project Registration Application**			
3.	Water Supply Permission	**NA**			
4.	NOC from Airport Authority of India	**NA**			
5.	Other Approval(s), if any, required for the Project.	**NA**			

VI. CONSTRUCTION PROGRESS OF THE PROJECT			
1. Plan Case No. **20/2023** (To be added for each Building / Wing)			
S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	**Complete**	
2.	Basements (if any)	**Complete**	
3.	Podiums (if any)	**Complete**	
4.	Plinth	**Complete**	

5.	Stilt Floor	**Complete**	
6.	Slabs of Super Structure	**First Floor Slabs Complete**	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.		
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises		
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.		
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.		
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other		
	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format

(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	**Yes**		
2.	Water Supply	**Yes**		
3.	Sewerage (Chamber, Line, Septic Tank, STP)	**Yes**		
4.	Storm Water Drains	**Yes**		
5.	Landscaping & Tree Planting	**Yes**		
6.	Street Lighting	**Yes**		
7.	Community Buildings	**NO**		
8.	Treatment and Disposal of Sewage and Sullage Water	**NO**		
9.	Solid Waste Management & Disposal	**NO**		
10.	Water Conservation / Rain Water Harvesting	**NO**		
11.	Energy Management	**NO**		

12.	Fire Protection and Fire Safety Requirements	**Yes**		
13.	Closed Parking	**Yes**		
14.	Open Parking	**NO**		
15.	Electrical Meter Room, Sub-Station, Receiving Station	**Yes**		
16.	Others (Option to Add More)	**NO**		

VIII.	**A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT**			
		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths		**60%**	
2.	Water Supply		**100%**	
3.	Sewerage Chambers Septic Tank		**0**	
4	Drains		**0**	
5.	Parks, Land Scaping and Tree Planting		**0**	
6.	Street Lighting		**0**	
7.	Disposal of sewage & sullage water		**0**	
8.	Water conservation/Rain Water Harvesting		**0**	
9.	Energy Management		**0**	

IX.	**GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT**

(A)	Sr. No.		
	1.	Front Elevation	**Yes**
	2.	Rear Elevation	**Yes**
	3.	Side Elevation	**Yes**
(B)		Photograph of each floor	

X. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No. **(20391020000007528)**	**Rs. 6670.80/-**
2.	Estimated Cost of the Project including land cost at the start of the Project	**Rs. 10,37,86,856/-**
3.	Estimated Development Cost of the Project at the start of the Project. (Excluding Land Cost)	**Rs. 10,02,22,856/-**
4.	Any Variation in Development Cost which is declared at the start of the Project.	**Rs. 0/-**
5.	Amount received during the Quarter	**Rs. 1,50,000/-**
6.	Actual Cost Incurred during the Quarter	**Rs. 23,25,459/-**
7.	Net amount at end of the Quarter	**Rs. 6670.80/-**
8.	Total expenditure on Project **till date**	**Rs. 3,50,88,766/-**
9.	Cumulative fund collected till the end of Quarter in question	**Rs. 3,50,95,436.80/-**
10.	Cumulative expenditure done till the end of Quarter in question	**Rs. 3,50,88,766/-**

XI. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter **(NO)**	
1.	Case No.	
2.	Name of Parties	
3.	No of Execution Cases against this project Case No. Name of Parties	
4.	No of Suo - Moto cases against this project Case No. Name of Parties	

5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	**0**
2.	Agreement for Sale	**3**
3.	No. of possessions given to allottees	

XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART


a. Weather the project in progress is as per time schedule or lagging behind? Yes
b. If, yes, whether it would be completed on the completion date fixed as per RC Yes /No.
c. If No, then Reason for delay.

XVI BROCHURE/Prospectus. Copy of the brochure /prospectus to be uploaded.

XVII. Name of the Grievance Redressal Officer nominated by the Promoter whom allottee can contact in case of any query or grievance.
Name: Akash Deep
Contact no: 7283000793
Email id: aaksh.deep@redbrickgroup.co.in
Address: 162 – A, Patliputra Colony, Patna - 13

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for



Signature of Promoter

Anjesh Kumar
Director
Redbrick Infrabuild Pvt. Ltd
Date: 11.04.2025