FORM-7

[REGULATION-9]

Quarterly Progress Report for quarter ending March of 2023

I. PARTICULARS OF PROJECT

Project Registration Number	**BRERAP00288-1/326/R-158/2018**
Name of Project	**AMAZE CITY**
Project Address	Road No. 11 & 12, Magadh Colony, Gaya 823001
Name of Promoter	**SAI SHREE BALAJEE CONSTRUCTIONS & DEVELOPERS PVT. LTD.**
Name of Co-promoter	N.A
Project Registration valid up to	04.09.2022* ***Application with fees submitted for extension up to 15 October 2023.**
Starting Date of Project	10.09.2018
Type of Project	Residential
Period of Validity of Map by Competent Authority	16.10.2020* *Application with fees submitted for extension of validity.

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

BUILDING/BLOCK NUMBER	APARTMENT TYPE	CARPET AREA (in SQFT)	TOTAL NUMBER OF SANCTIONED APARTMENTS	TOTAL NUMBER OF APARTMENTS	
				BOOKED/ALLOTTED	SOLD
BLOCK-A	2BHK	1828.00	03	00	00
	3BHK	3554.00	04	00	00
BLOCK-B	2BHK	5940.15	09	06	00
	3BHK	15583.65	18	17	00
BLOCK-C	2BHK	6177.00	09	02	00
	3BHK	2532.00	03	02	00
BLOCK-D	2BHK	3546.00	06	00	00
	3BHK	0.00	00	00	00

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF GARAGES

BUILDING/BLOCK NUMBER	TOTAL NUMBER OF SANCTIONED GARAGES	TOTAL NUMBER OF GARAGES	
		BOOKED/ALLOTTED	SOLD
BLOCK-A,B,C & D	00	00	00
	00	00	00

Note : We have not received any booking of Flat/Apartment in Block-A and Block-D.

IV. CONSTRUCTION PROGRESS OF THE PROJECT

S. No.	TASKS/ACTIVITY	Percentage of Actual Work Done			
		BLOCK-A	BLOCK-B	BLOCK-C	BLOCK-D
1	Excavation	100%	100%	100%	100%
2	Casting of Foundation/Basement	100%	100%	100%	100%
3	Casting of Ground Floor	100%	100%	100%	100%
4	Casting of 1st Floor	100%	100%	100%	100%
5	Casting of 2nd Floor	100%	100%	100%	100%
6	Casting of 3rd Floor	100%	100%	100%	100%
7	Casting of 4th Floor	100%	100%	100%	100%
8	Internal Walls, Plaster, Floorings, Doors & Windows within Flat/Premises	25%	100%	80%	80%
9	Sanitary Fittings within the Flats/Premises, Electrical Fittings within the Flats/Premises	0%	100%	60%	40%
10	Staircases, Lifts Wells and Lobbies at each Floor levels, Overhead and Underground Water Tanks	0%	100%	80%	80%
11	External Plumbing and External Plaster, Elevation, Completion of Terraces with Waterproofing of Building	0%	100%	100%	80%
12	Installation of Lifts, Water Pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical Fittings, Mechanical Equipment, Finishing of Entrance Lobby, Paving, Compound Wall etc. as per Agreement of Sale	0%	50%	25%	0%

V. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS

S. No.	COMMON AREAS AND FACILITIES	PROPOSED (YES/NO)	Percentage of Actual Work Done	DETAILS
1	Internal Roads and Footpaths	Yes	0%	-
2	Water Supply	Yes	100%	-
3	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	50%	-
4	Storm Water Drains	Yes	50%	-
5	Landscaping & Tree Planting	Yes	0%	-
6	Street / Common Area Lighting	Yes	0%	-
7	Community Buildings	No	-	-
8	Treatment and Disposal of Sewage and Sullage Water	No	-	-
9	Solid Waste Management & Disposal	No	-	-
10	Water Conservation / Rain Water Harvesting	No	-	-
11	Energy Management	No	-	-
12	Fire Protection and Fire Safety Requirements	Yes	35%	-
13	Closed Parking	Yes	0%	-
14	Open Parking	Yes	40%	-
15	Electrical Meter Panel, Sub-Station / Transformer	Yes	40%	-

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING

S. No.	Particulars	
1	Front Elevation	Attached
2	Rear Elevation	Attached
3	Side Elevation	Attached

VII. FINANCIAL PROGRESS OF THE PROJECT

S.No.	Particulars	Amount (in Rs.)
1.	Project Account Number (Union Bank of India)	**041811100005455**
2.	Estimated cost of Project including Land Cost at the start of the Project	15,00,00,000/-
3.	Amount Received During the Quarter	4,89,811/-
4.	Actual Cost Incurred during the Quarter	90,59,563/-
5.	Net Amount at end of the Quarter	20,090.90/-
6.	Total Expenditure on Project **till date**	8,22,21,041/-
7.	Details of Mortgage or Charge, if any, created on Land and the Project	N.A

VIII. MISCELLANEOUS

A	**List of Legal Cases (If any)**	
1.	Case No.	N.A
2.	Name of Parties	N.A
B	**Sale/Agreement for Sale during the Quarter**	
1.	Sale Deed	00
2.	Agreement for Sale	00

Undertaking :

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Sai Shree Balajee Constructions & Developers Pvt. Ltd.

Director

Signature of Promoter

Name: Deepak Sagar

Date : 15.04.2023















