FORM-7
[REGULATION-9]

Quarterly progress report for quarter ending March/~~June~~/~~sept~~/~~December~~ of 2023 (year)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00029-8/104/ R-1417/2022	Name of Project/Phase of Registered Project	Sunrise Sai Enclave
Name of Promoter	Sunrise Sai Developers Pvt. Ltd.	Project Address	Near Holy Mission School, Vijay Singh Yadav Path, Danapur, Patna.
Name of Co-promoter	NA		
Project Registration isvalid up to	30/09/2026		
Starting date of Project or Phase of the Project	01-10-2022		
Type of Project or Phase of the Project	1.Residential 2. Commercial 3. Residential-cum-Commercial 4, Plotted project	Residential	
Period of validity of map by the Competent Authority	PMAA	23/05/2022	22/05/2027

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments –

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type / Flat No.	Carpet Area in sq.ft.	Total number of Sanctioned apartments	Total Number of Apartments Booked
	1 (3 BHK)	1094	36	0
	2 (3 BHK)	1124		
	3 (2 BHK)	682		
	4 (2 BHK)	782		
	5 (2 BHK)	710		
	6 (2 BHK)	677		
	7 (3 BHK)	1012		
	8 (3 BHK)	1015		
	9 (2 BHK)	661		
Total			36	0 Booked

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted - 2. Sold -	 0 0
	39		0

IV. DETAILS OF BUILDING APPROVALS (If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N/A	N/A	N/A	N/A
2.	Fire N.O.C.	State Fire Office		16/03/2022	
3.	Water Supply Permission	N/A	NA	NA	NA
4.	NOC from Airport Authority of India	NA	NA	NA	NA
5.	Other Approval(s), if any, required for the Project.	N/A	N/A	N/A	N/A

V. Construction Progress of the Project		
1. Plan Case No. _____ (To beaded for each Building / Wing)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	10 %
2.	Basements (if any)	N/A
3.	Podiums (if any)	N/A
4.	Plinth	0 %
5.	Stilt Floor	0 %
6.	Slabs of Super Structure	0 %
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	0 %
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0 %
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	0 %
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	0 %
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical	0 %

	Equipment, compliance to conditions of environment/CRZ NOC,	N/A
	Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as me be required to complete project as per	Work not taken in this stage
	Specifications in Agreement of Sale.	Work not taken in this stage
	Any other activities.	0 %

VI. Amenities and Common Area and External Infrastructure Development Works)

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	Yes	0%	Work not started
2.	Water Supply	Yes	0%	Work not started
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	0%	Work not started
4.	Storm Water Drains	Yes	0%	Work not started
5.	Landscaping & Tree Planting	Yes	0%	Work not started
6.	Street Lighting	Yes	0%	Work not started

7.	Community Buildings	No	NA	NA
8.	Treatment and Disposal of Sewage and Sullage Water	No	NA	NA
9.	Solid Waste Management & Disposal	NO	NA	NA
10.	Water Conservation / Rain Water Harvesting	Yes	0%	Work not started
11.	Energy Management	No	N/A	NA
12.	Fire Protection and Fire Safety Requirements	Yes	0%	Work not started
13.	Closed Parking	Yes	0%	Work not started
14.	Open Parking	No	NA	NA
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	0%	Work not started
16.	Others (Option to Add More)	-	-	-

VI A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	**PERCENTAGE OF ACTUALWORK DONE (As on date of certificate)**	**Details**
1.	Internal Roads and foot paths	NA	NA	NA

2.	Water Supply	NA	NA	NA
3.	Sewerage Chambers Septic Tank	NA	NA	NA
4	Drains	NA	NA	NA
5.	Parks, Land Scaping and Tree Planting	NA	NA	NA
6.	Street Lighting	NA	NA	NA
7.	Disposal of sewage & sullage water	NA	NA	NA
8.	Water conservation/Rain Water Harvesting	NA	NA	NA
9.	Energy Management	NA	NA	NA

VII. GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT			
(A)	Sr. No.		
	1.	Front Elevation	
	2.	Rear Elevation	
	3.	Side Elevation	
(B)		Photograph of each floor	

VIII. Financial Progress of the Project		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	1125102000010575

2.	Estimated Cost of the Project including land cost at the start of the Project	8,57,50,000/-
3.	Amount received during the Quarter	9,97,619/-
4.	Actual Cost Incurred during the Quarter	6,90,340/-
5.	Net amount at end of the Quarter	6,90,340/-
6.	Total expenditure on Project **till date**	11,82,701/-
7.	Cumulative fund collected till the end of Quarter in question	-
8.	Cumulative expenditure done till the end of Quarter in question	-

IX. Details of Mortgage or Charge if any created
NA
NA

X.	MISCELLANEOUS	
A	List of Legal Cases (if any)	
1.	Case No.	NA
2.	Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	0
2.	Agreement for Sale	1

XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART
Weather the project in progress is as per time schedule or lagging behind?

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Sunrise Sai Developers Pvt. Ltd

Signature of Promoter: Paraskumar

Name: PARASKUMAR

Date: 17/04/23.