ANNEXURE-A

Quarterly Progress Report for quarter ending Jan-Mar of 2021 (Year)

I. PARTICULARS OF PROJECT	
Project Registration Number	BRERAP00469-1/561/R-487/2019
Name of Project/Phase of Registered Project	SARDA MANSION
Name of Promoter	RAMAN AND KUMAR CONSTRUCTION LIMITED.
Project Address	PLOT NO-224,THANA NO-25,TAUZI NO-174,MALAHI PAKRI,HANUMAN NAGAR, PATNA SADAR, DIST.- PATNA
Name of Co-promoter	NA
Project Registration is valid up to	31/12/2023
Starting date of Project or Phase of the Project	10/09/2018
Type of Project or Phase of the Project	Residential/Group Housing
Period of validity of map by the Competent Authority	Three Years from the date of passing of MAP

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building/Block Number	Apartment Type	Carpet Area (In Sqft)	Total Number of sanctioned apartments	Total Number of Apartment
Sarda Mansion	2 BHK	674.14	1	1. **Booked/ Alloted -02** 2. **Sold -**
Sarda Mansion	3 BHK	893.94	1	
Sarda Mansion	1 BHK	728.12	1	
Sarda Mansion	2 BHK	653.56	1	
Sarda Mansion	3 BHK	883.71	1	
Sarda Mansion	2 BHK	674.11	1	
Sarda Mansion	3 BHK	893.94	1	
Sarda Mansion	2 BHK	728.12	1	
Sarda Mansion	3 BHK	923.74	1	

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	**Total Number of SanctionedGarages**	**Total Number of Garages:**	
Sarda Mansion	No Garages available	1. **Booked/Allotted -** 2. **Sold -**	

IV. Construction Progress of the Project

1. Building / Wing / Layout Number- Sarda Mansion (To be added for each Building / Wing)

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	**100%**
2.	Basements (if any)	**40%**
3.	Podiums (if any)	**NA**
4.	Plinth	**100%**
5.	Stilt Floor	**NA**
6.	Slabs of Super Structure	**75%**
7.	Internal walls Flats /Premises.	**35%**
8.	Internal Plaster & Putty within Flats /Premises	**0%**
9.	Floorings within Flats /Premises	**0%**
10.	Doors and Windows within Flats /Premises	**0%**
11.	Sanitary Fittings within the Flat/Premises	**0%**
12.	Electrical Fittings within the Flat/Premises	**0%**
13.	Staircases, Lifts Walls and Lobbies at each Floor level	**35%**
14.	Overhead and Underground Water Tanks.	**0%**
15.	External plumbing	**0%**
16.	External plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	**0%**

17.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as my be required to complete project as per specifications in Agreement of Sale. Any other activities.	**30%**

V. Amenities and Common Area and External Infrastructure Development Works)				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	No		
2.	Water Supply	Yes	50%	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	0%	
4.	Storm Water Drains	No		
5.	Landscaping & Tree Planting	No		
6.	Street Lighting	No		
7.	Community Buildings	No		
8.	Treatment and Disposal of Sewage and Sullage Water	No		
9.	Solid Waste Management & Disposal	No		
10.	Water Conservation / RainWater Harvesting	No		
11.	Energy Management	No		
12.	Fire Protection and FireSafety Requirements	No		
13.	Closed Parking	Yes	50%	
14.	Open Parking	No		
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	0%	
16.	Others (Option to AddMore)	No		

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING	
S. No.	**Particulars**
1.	**Front Elevation.-** Attached Below
2.	**Rear Elevation.-** Attached Below
3.	**Side Elevation.-** Attached Below

VII. Financial Progress of the Project		
Sr.No.	**Particulars**	**Amount (in Rs.)**
1	Project Account No.	0140102000013925
2	Estimated Cost of the Project including land cost atthe start of the Quarter	550.00/- **(In Lakh)**
3	Amount received during the Quarter	0.00/-
4	Total Amount received on Project till date	25,53,000/-
5	Actual Cost Incurred during the Quarter	12,18,359/-
6	Net amount at end of the Quarter	
7	Total expenditure on Project till date	1,70,53,057/-
8	Details of Mortgage or Charge, if any, created on the Land and the projects	NA

VIII. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	NA
2.	Name of Parties	NA
B	Sale/Agreement for Saleduring the Quarter	
1.	Sale Deed	
2.	Agreement for Sale	02

Project Site Photographs







Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Signature of Promoter

Raman And Kumar Construction Limited.

M/s Raman & Kumar Construction Ltd.

Director *Director*

Date :