CHITRA HOMES pvT. LTd.

309B, Adharshila Complex, South Gandhi Maidan, Patna-800001.

Ref. no._____ Date: ___/____/_____

CHITRA HOMES PVT. LTD.
AL FALAH ENCLAVE
ISOPUR, NEAR RAI CHOWK
PHULWARISHARIF, PATNA
PROJECT NAME : AL FALAH ENCLAVE
RERA NO. BRERAP00302-1/228/R-59/2018
Status in October, 2021

Sl No.	Details of work as till period separately : - Task (Activity)	Applicable (YES/NO)	Work Achieved During This Period in (%)
1	Excavation	YES	100%
2	Footing Work	YES	100%
3	Installation of Water Pump	YES	100%
4	Foundation	YES	100%
5	Structure	YES	100%
6	Bricks Work	YES	99%
7	Plaster Inside	YES	40%
8	Plaster Outside	YES	50%
9	Flooring	YES	
10	Sanitation Fitting	YES	
11	Electrical Fitting/Wiring	YES	
12	Painting Work	YES	
13	Lift and Lighting	YES	

CHITRA HOMES pvT. LTd.

309B, Adharshila Complex, South Gandhi Maidan, Patna-800001.

Ref. no._____ Date: ___/____/_____

CHITRA HOMES PVT. LTD.
AL FALAH ENCLAVE
ISOPUR, NEAR RAI CHOWK
PHULWARISHARIF, PATNA
PROJECT NAME : AL FALAH ENCLAVE
RERA NO. BRERAP00302-1/228/R-59/2018

Proposed progress report for extension 1st month:

Sl No.	Details of work as till period separately : - Task (Activity)	Applicable (YES/NO)	Work Achieved During This Period in (%)
1	Excavation	YES	100%
2	Footing Work	YES	100%
3	Installation of Water Pump	YES	100%
4	Foundation	YES	100%
5	Structure	YES	100%
6	Bricks Work	YES	99%
7	Plaster Inside	YES	60%
8	Plaster Outside	YES	70%
9	Flooring	YES	20%
10	Sanitation Fitting	YES	20%
11	Electrical Fitting/Wiring	YES	
12	Painting Work	YES	
13	Lift and Lighting	YES	

CHITRA HOMES pvT. LTd.

309B, Adharshila Complex, South Gandhi Maidan, Patna-800001.

Ref. no._____ Date: ___/____/_____

CHITRA HOMES PVT. LTD.
AL FALAH ENCLAVE
ISOPUR, NEAR RAI CHOWK
PHULWARISHARIF, PATNA
PROJECT NAME : AL FALAH ENCLAVE
RERA NO. BRERAP00302-1/228/R-59/2018

Proposed progress report for extension 2nd month:

Sl No.	Details of work as till period separately : - Task (Activity)	Applicable (YES/NO)	Work Achieved During This Period in (%)
1	Excavation	YES	100%
2	Footing Work	YES	100%
3	Installation of Water Pump	YES	100%
4	Foundation	YES	100%
5	Structure	YES	100%
6	Bricks Work	YES	99%
7	Plaster Inside	YES	80%
8	Plaster Outside	YES	90%
9	Flooring	YES	40%
10	Sanitation Fitting	YES	30%
11	Electrical Fitting/Wiring	YES	10%
12	Painting Work	YES	
13	Lift and Lighting	YES	

CHITRA HOMES pvT. LTd.

309B, Adharshila Complex, South Gandhi Maidan, Patna-800001.

Ref. no._____ Date: ___/____/_____

CHITRA HOMES PVT. LTD.
AL FALAH ENCLAVE
ISOPUR, NEAR RAI CHOWK
PHULWARISHARIF, PATNA
PROJECT NAME : AL FALAH ENCLAVE
RERA NO. BRERAP00302-1/228/R-59/2018

Proposed progress report for extension 3rd month:

Sl No.	Details of work as till period separately : - Task (Activity)	Applicable (YES/NO)	Work Achieved During This Period in (%)
1	Excavation	YES	100%
2	Footing Work	YES	100%
3	Installation of Water Pump	YES	100%
4	Foundation	YES	100%
5	Structure	YES	100%
6	Bricks Work	YES	100%
7	Plaster Inside	YES	90%
8	Plaster Outside	YES	100%
9	Flooring	YES	60%
10	Sanitation Fitting	YES	50%
11	Electrical Fitting/Wiring	YES	30%
12	Painting Work	YES	30%
13	Lift and Lighting	YES	10%

CHITRA HOMES pvT. LTd.

309B, Adharshila Complex, South Gandhi Maidan, Patna-800001.

Ref. no._____ Date: ___/____/_____

CHITRA HOMES PVT. LTD.
AL FALAH ENCLAVE
ISOPUR, NEAR RAI CHOWK
PHULWARISHARIF, PATNA
PROJECT NAME : AL FALAH ENCLAVE
RERA NO. BRERAP00302-1/228/R-59/2018

Proposed progress report for extension 4th month:

Sl No.	Details of work as till period separately : - Task (Activity)	Applicable (YES/NO)	Work Achieved During This Period in (%)
1	Excavation	YES	100%
2	Footing Work	YES	100%
3	Installation of Water Pump	YES	100%
4	Foundation	YES	100%
5	Structure	YES	100%
6	Bricks Work	YES	100%
7	Plaster Inside	YES	100%
8	Plaster Outside	YES	100%
9	Flooring	YES	80%
10	Sanitation Fitting	YES	75%
11	Electrical Fitting/Wiring	YES	60%
12	Painting Work	YES	60%
13	Lift and Lighting	YES	50%

CHITRA HOMES pvT. LTd.

309B, Adharshila Complex, South Gandhi Maidan, Patna-800001.

Ref. no._____ Date: ___/____/_____

CHITRA HOMES PVT. LTD.
AL FALAH ENCLAVE
ISOPUR, NEAR RAI CHOWK
PHULWARISHARIF, PATNA
PROJECT NAME : AL FALAH ENCLAVE
RERA NO. BRERAP00302-1/228/R-59/2018

Proposed progress report for extension 5th month:

Sl No.	Details of work as till period separately : - Task (Activity)	Applicable (YES/NO)	Work Achieved During This Period in (%)
1	Excavation	YES	100%
2	Footing Work	YES	100%
3	Installation of Water Pump	YES	100%
4	Foundation	YES	100%
5	Structure	YES	100%
6	Bricks Work	YES	100%
7	Plaster Inside	YES	100%
8	Plaster Outside	YES	100%
9	Flooring	YES	100%
10	Sanitation Fitting	YES	100%
11	Electrical Fitting/Wiring	YES	100%
12	Painting Work	YES	100%
13	Lift and Lighting	YES	100%