FORMNO.1
[SeeRegulation3]

ARCHITECT'SCERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of MoneyfromDesignatedAccount)

Date----------

To,
The Promoter (Name&AddressofPromoter),
Jai Sri Shyam Homes Pvt Ltd,
119, narain plaza,
exhibition road,
patna-800001

Subject: Certificate of Percentage of Work executed in the project

Having 01-No.OfBuilding(s)/ 01 Wing(s)of the Phase 01 bearing the registration no.[Bihar RERA Registration Number] BRERAP00247-4/1283/R-1157/2021And being developed on the plot bearing CS No – N/A /Khata No N/A Survey No N/A /PlotNo.16448, 16449 16450, 16451, 16452, 16453, 16454, 16451, 16452, 16453, 16454 ,16455, 16456, 165458, 16723 & 16724 demarcated by its Boundaries (latitude and longitude of the end points) of the land- 26.1497296, 85.8897483 Situated in Shivajee nagar, mohalla– basantganj –Block,,,-Division,,,,District Darbhanga , PIN-846004.Admeasuring 1346.20 sq.mts. Area being developed by the Promoter [Name]Jai Sri Shyam Homes Pvt Ltd.

Sir,

I, We A.R & ASS0CIATES have under taken assignment as Architect/ Licensed surveyor Or of certifying Percentage of execution of Work of the Shree Shyam Gaur Bhawan 01 Building(s)/01 Wing(s)of the01 Phase of the Project, Situated on the plot bearing C.S. No.- N/A /Survey No. N/A /Plot No. N/A. of Village ..... Block Division ,,,,,,,District- Darbhanga, PIN 846004 admeasuring 1346.20 sq.mts. Area being Developed by[Promoter's Name]Jai Sri Shyam Homes Pvt. Ltd.

1. Followingtechnicalprofessionals areappointedbyOwner/Promoter:-

(i) M/s/Shri/ Amit Ranjan as L.S./Architect;

(ii) M/s/Shri/ Pratik Kumar Karn as Structural Consultant

(iii)M/s/Shri/Smt.----------as Mechanical/Electrical/Plumbing Consultant (MEP)

(iv)M/s/Shri/ Pravin Kumar as Site Supervisor

Based on site Inspection, with respect to reach of the Building /Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the Building / Wing of the Real Estate Project as registered vide number- BRERAP00247-4/1283/R-1157/2021 Under Bihar RERA is as per table A herein below. The percentage of the work executed with respect to each of theactivityof the entirephaseisdetailedinTableB.

TABLE-A

Building/Wing Number 01 (to be prepared separately for each Building/Wing of the

Scanned with CamScanner

Project)

Sr.No.	Tasks/Activity	Percentageofworkdone
1.	Excavation	100% completed
2.	Number of basement(s)and Plinth	01
3.	Number of Podiums	N/A
4.	Stilt Floor	Ground
5.	Number of Slabs of Super Structure	90%
6.	Internal Walls, Internal Plaster, Floorings within Flats/Premises, Door sand Windows to each of the Flat/Premises.	80%
7.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises.	50%
8.	Staircases, Lifts Wells and Lobbies at each Floor Level connecting Staircases and Lifts, Overhead and Under ground Water Tanks.	90%
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	80%
10.	Installation of lifts, water pumps, Fire Fighting Fitting and Equipment as per NOC from the concerned department, Electrical fittings to common Areas, electro, mechanical equipment,Compliance to conditions of environment/ CRZNOC, finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to obtain Occupation/ Completion Certificate.	20%

Scanned with CamScanner

TABLE-B

Internal and External Development Work in respect of the entire Registered Phase.

Sr.No.	Commonareasand Facilities,Amenities	Proposed (Yes/No)	Percentageof workdone	Details
1	Internal Roads & Foot paths	NO		
2	WaterSupply	YES	100%	
3	Sewerage(Chamber, lines, Septic Tank, STP)	YES		WORK NOT STARTED
4	StormWaterDrains	YES	30%	PIPELINE WORK DONE
5	Landscaping&Tree Planting.	YES		WORK NOT STARTED
6	StreetLighting	YES		
7	CommunityBuildings	NO		
8	Treatmentanddisposalofsewageand Silagewater	YES		WORK NOT STARTED
9	SolidWastemanagement & Disposal.	YES		WORK NOT STARTED
10	Waterconservation,Rain Water harvesting.	YES	30%	PIPELINE WORK DONE
11	Energymanagement			
12	Fireprotectionandfire safetyrequirements	YES	50%	PIPELINE WORK DONE
13	Electricalmeterroom, sub-station, receiving station.	YES	30%	
14	Others(Optionto Add more).			

Yours Faithfully,

Signature & Name (IN BLOCK LETTERS)of L.S./Architect

(Registration No./ license No AR/01/2018...)

Ar. Amit Ranjan
(Registered Architect)
Council of Architecture
Reg. No.-CA/91/14391

Scanned with CamScanner

FORM NO. 2

[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account-Project Wise)

Date----------

To,

The Promoter (Name & Address of Promoter),

M s Jai Sri Shyam homes private limited,-
119, narain plaza, exhibition road, Patna-800001.

Subject: Certificate of Cost Incurred for Development of [Project Name] Shree Shyam gaur bhawan for Construction of 01 Building/_____ Wing(s) of the_____Phase (Bihar RERA Registration Number) BRERAP00247-4/1283/R-1157/2021 situated on the plot bearing C.S.No...../ Khata No...../Survey no. ...../Thana No. ...../

TauziNo...PlotNo.16448,16449,16450,16451,16452,16453,16454,16455,16456,16458, 16723 & 16724 demarcated by its boundaries (latitude 26.1497296 and longitude 85.8897483 of the end points)_____ Village_____Block _____ Division_____District Darbhanga PIN846004 Admeasuring 1346.20 sq.mts. Area being developed by [Promoter]Jai Sri Shyam Homes private limited Ref: Bihar RERA Registration Number BRERAP00247-4/1283/R-1157/2021.

Sir,

I, We Pratik kumar Karn have undertaken assignment ofcertifying Cost for the Subject Real Estate Project registered under RERA, Bihar of 01 Building(s)/_____ Wing(s) of the_____Phase situated on the plot bearing/ CTS No. /Survey No./ Plot No.16448,16449,16450,16451,16452,16453,16454,16455,16456,16458, 16723 & 16724 of Village _____ Block _____Division _____District Darbhanga PIN 846004 admeasuring 1346.20 sq.mts. Area beingdeveloped by [Owner /Promoter]Jai Sri Shyam Homes private Limited.

1. Following technical professionals are appointed by Owner / Promoter :-
   (i) M/s /Shri/Smt. Amit Ranjan as L.S. / Architect;
   (ii) M/s /Shri/Smt. Pratik Kumar Karn as Structural Consultant
   (iii) M/s /Shri/Smt._____as MEP Consultant
   (iv) M/s /Shri/Smt. Bansidhar Singh as Quantity Surveyor*

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the project. Our estimated cost calculations are based on the Schedule of rates (name of the schedule of Rates)---------- and

Scanned with CamScanner

FORM NO. 2

[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account-Project Wise)

Date----------

To,

The Promoter (Name & Address of Promoter),

M s Jai Sri Shyam homes private limited,-
119, narain plaza, exhibition road, Patna-800001.

Subject: Certificate of Cost Incurred for Development of [Project Name] Shree Shyam gaur bhawan for Construction of 01 Building/_____ Wing(s) of the_____ Phase (Bihar RERA Registration Number) BRERAP00247-4/1283/R-1157/2021 situated on the plot bearing C.S.No...../ Khata No...../Survey no. ...../Thana No. ...../ TauziNo...PlotNo.16448,16449,16450,16451,16452,16453,16454,16455,16456,16458, 16723 & 16724 demarcated by its boundaries (latitude 26.1497296 and longitude 85.8897483 of the end points)_____ Village_____ Block _____ Division_____ District Darbhanga PIN846004 Admeasuring 1346.20 sq.mts. Area being developed by [Promoter]Jai Sri Shyam Homes private limited Ref: Bihar RERA Registration Number BRERAP00247-4/1283/R-1157/2021.

Sir,

I, We Pratik kumar Karn have undertaken assignment ofcertifying Cost for the Subject Real Estate Project registered under RERA, Bihar of 01 Building(s)/_____ Wing(s) of the_____ Phase situated on the plot bearing/ CTS No. /Survey No./ Plot No.16448,16449,16450,16451,16452,16453,16454,16455,16456,16458, 16723 & 16724 of Village _____ Block _____ Division _____ District Darbhanga PIN 846004 admeasuring 1346.20 sq.mts. Area beingdeveloped by [Owner /Promoter]Jai Sri Shyam Homes private Limited.

1. Following technical professionals are appointed by Owner / Promoter :-
   (i) M/s /Shri/Smt. Amit Ranjan as L.S. / Architect;
   (ii) M/s /Shri/Smt. Pratik Kumar Karn as Structural Consultant
   (iii) M/s /Shri/Smt._____ as MEP Consultant
   (iv) M/s /Shri/Smt. Bansidhar Singh as Quantity Surveyor*

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the project. Our estimated cost calculations are based on the Schedule of rates (name of the schedule of Rates)---------- and

Scanned with CamScanner

2.	Cost incurred as on 31/12/2022 (Based on the Estimated cost).	Rs. 192.01 Lacs
3.	Work done in Percentage (As Percentage of the estimated cost).	32.01%
4.	Balance Cost to be Incurred (Based on Estimated Cost).	Rs. 407.99 Lacs
5.	Cost Incurred on Additional/Extra Items as on _____not included in the Estimated Cost (Annexure A).	Rs._____

Yours Faithfully,

Signature of Engineer. (License No. S.ENGR/29/2015/DMC

*Note :

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupancy Certificate/Completion Certificate.

2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.

4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.

5. All components of work with specifications are indicative and not exhaustive.

Annexure A
List of Extra/Additional Items executed with cost
(Which were not Part of the original Estimate of Total Cost)

Scanned with CamScanner

FORMNO.3
[SeeRegulation3]

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OFMONEY)

CostofRealEstateProjectShree ShyamGaur Bhawan, BasantGanj, Darbhanga-846004(Bihar)

BiharRERARegistrationNumber :BRERAP00247-4/1283/R-1157/2021

Sl.No.	Particulars	Amount() Estimated Incurred
1.i	**LandCost:** a. AcquisitionCostofLandorDevelopmentRights,LeasePremium, leaserent,interestcostincurredorpayableonLandCostandlegalcost. b. Amount of Premium payable to obtain development rights,FSI, additional FSI, fungible area, andAuthority orStateGovernmentoranyStatutoryAuthority. c. Acquisitioncost ofTDR(ifany) d. AmountspayabletoStateGovernmentorcompetentauthorityoranyotherstatutoryauthorityoftheStateorCentral Government, towards stamp duty, transfer charges, registration fees etc,; and e. LandPremiumpayableasperannualstatementofrates(ASR)forredevelopmentoflandownedbypublicauthorities. f. UnderRehabilitationScheme: (i) Estimatedconstructioncostofrehabbuildingincluding site development and infrastructure for thesameascertifiedbyEngineer. (ii) Actualcostofconstructionofrehabbuildingincurred as per the books of accounts as verified bytheC.A. **Note:**(fortotalcostofconstructionincurred,Minimumof(i)or(ii) istobeconsidered). (iii) Costtowardsclearanceoflandofalloranyencumbrancesincludingcostofremovaloflegal/illegaloccupants,costforprovidingtemporary transitAccommodationorrentinlieuofTransit	Under Development Agreement vide Deed No.9196 Dated:04.11.2020

ADITYA MAURYA
PATNA
CHARTERED ACCOUNTANT

Scanned with CamScanner

	Accommodation,overheadcost, (iv)CostofASRlinkedpremium,fees,chargesandsecuritydeposi tsormaintenancedeposit,oranyamountwhatsoeverpaya bletoanyauthoritiestowardsandinprojectof rehabilitation. **Sub-TotalofLandCost**	

Sr.No.	Particulars	Amount() EstimatedIncurred
li	**DevelopmentCost/CostofConstruction:** a. (i)EstimatedCost ofConstructionascertifiedbyEngineer.	600.00 Lacs
	(ii) Actual Cost of construction incurred as per the books ofaccountsasverifiedbytheC.A. **Note:(foraddingtototalcostofconstructionincurred,Minimumof(i)or(ii) istobe considered).**	192.01 Lacs (As per separate sheet)
	(iii) Onsiteexpenditurefordevelopment ofentireproject excluding cost of construction as per (i) or (ii) above,i.e.,salaries, consultants, fees, site overheads,development works, cost of services (including water,electricity,sewerage,drainage,layoutroadsetc.),cos tofmachineriesandequipmentincludingitshire and maintenance costs consumables etc. Allcostsdirectlyincurredtocompletethe(i)construction of the entire phase of the project of theprojectregistered. a) Payment of Taxes, cess, fees, charges, premiums, interestetc.toanystatutoryAuthority. b) Principal sum and interest payable to financial institutions,scheduled banks, non-banking financial institution (NBFC)ormoneylendersonconstructionfundingormoneybor rowedforconstruction; **Sub-TotalofDevelopment Cost**	192.01 Lacs
2.	TotalEstimatedCostoftheRealEstateProject[1(i)+1(ii)]of EstimatedColumn.	600.00 Lacs
3.	TotalCostIncurredoftheRealEstateProject[1(i)+1(ii)]of IncurredColumn.	192.01 Lacs

ADITYA MAURYA * PATNA * CHARTERED ACCOUNTANT

Scanned with CamScanner

4.	%CompletionofConstructionWork (AsperprojectArchitect'sCertificate)	32.01%
5.	Proportionof thecostincurredonLandCostandConstructionCost totheTotalEstimatedCost.(3/2%)	32.01%
6.	AmountWhichcanbewithdrawnfromtheDesignatedAccount. **Total Estimated Cost * proportion of cost incurred (Sr. number2*Sr.number 5)**	192.06 Lacs
7.	Less:Amountwithdrawntill dateofthiscertificateasperthe BooksofAccountsandBankStatement.	80.52Lacs (100%)
8.	Net Amount which can be withdrawn from the Designated BankAccountunderthiscertificate.ThiscertificateisbeingissuedforRE RAcomplianceforthe Company[Promoter'sName]andisbasedonthere cordsanddocumentsproducedbefore meandexplanationsprovidedtomebythemanagement oftheCompany.	111.54 Lacs

YoursFaithfully,
For Aditya Maurya & Co.
Chartered Accountants

ADITYA MAURYA * PATNA * CHARTERED ACCOUNTANT *

(Aditya Maurya,ACA)
Proprietor
M. No.426624.

(ADDITIONALINFORMATIONFORONGOINGPROJECTS)

Sr.No.	Particulars	Amount()Estimate Incurred
1.	EstimatedBalanceCosttoCompletetheRealEstateProject (DifferenceofTotalEstimatedProject costless Costincurred)(CalculatedaspertheFormIV)	407.99 Lacs
2.	Balanceamountofreceivables fromsoldapartments (AsperAnnexureAto thiscertificate (ascertifiedby CharteredAccountantasverifiedfromtherecordsandbooks ofAccounts)	1,72,53,000/-
3.	(i) BalanceUnsoldarea(tobecertifiedbyManagementandtobeverified byCAfromtherecordsandbooksof accounts)	11 Flats 1022.43 SQMT Carpet Area
	(ii) Estimatedamountofsalesproceedsinrespectofunsoldapartments(calculatedasperASRmultipliedtounsoldareaason thedateofcertificate,tobecalculatedandcertifiedbyCA)asperAnnexure Atothiscertificate	5,38,02,000/-
4.	Estimatedreceivables ofongoingproject.Sumof2+ 3(ii)	7,10,55,000/-
5.	AmounttobedepositedinDesignatedAccount–70%or100% If4isgreaterthan1,then70%ofthebalancereceivablesofongoingproject willbe depositedindesignatedAccount If4islesserthan1,then100%oftheofthebalancereceivablesofongoingpro jectwillbe depositedin designatedAccount	Not exactly derivable 4,97,38,500/-

Scanned with CamScanner

This certificate is being issued for RERA compliance for the Company [Promoter's Name]and is based on the records and documents produced before me and explanations provided to me by themanagement of the company for the quarter ended 31st December 2022.

YoursFaithfully,
For Aditya Maurya & Co.
Chartered Accountants

(Aditya Maurya,ACA)
Proprietor
M. No.426624.
UDIN: 23426624BGXQAP8962
Patna, 14th January 2023

Scanned with CamScanner

AnnexureA

Statement for calculation of Receivables from the Sales of the Ongoing Real EstateProjectSoldInventory

Sr. No.	FlatNo.	Carpet Area(insq. mts)	Unit Considerationasper Agreement/Letterof Allotment	Received Amount	Balance Receivable
01	Flat 201	94.98 SMtr Approx.	52,25,500/-	26,50,000/-	25,75,500/-
02	Flat 401	94.98 SMtr Approx	52,25,500/-	9,01,000/-	43,24,500/-
03	Flat 404	104 SMtr Approx	56,80,500/-	20,00,000/-	36,80,500/-
04	Flat 405	104.92 SMtr Approx	57,19,000/-	20,00,000/-	37,19,000/-
05	Flat 406	64.4 SMtr Approx	34,54,500/-	5,01,000/-	29,53,500/-

(UnsoldInventoryValuation)

ReadyReckonerRateas onthedateofCertificate oftheResidential/CommercialpremisesRs. _____persq.mts.

Sr.No.	FlatNo.	CarpetArea (Insq.mts.)	Unit Consideration as per Read Reckoner/ S.B.U Area
Out of 16 Flats 5 were sold under allotment and balance 11 Flats are unsold			
1	G-2	103.90	52,11,500/-
2	202	104.64	57,78,500/-
3	203	75.71	35,73,500/-
4	204	104.08	56,80,500/-
5	205	104.92	57,19,000/-
6	206	64.4	34,54,500/-
7	402	104.64	57,78,500/-
8	403	75.71	35,73,500/-
9	502	104.64	57,78,500/-
10	503	75.71	35,73,500/-
11	504	104.08	56,80,500/-

ADITYA MA... PATNA CHARTERED ACCOUNTANT

Scanned with CamScanner

ANNEXURE-A

Quarterly Progress Report for quarter ending December of 2022 (Year)

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00247-4/1283/R-1157	Name of Project/Phase of Registered Project	SHREE SHYAM GAUR BHAWAN
Name of Promoter	JAI SRI SHYAM HOMES PVT LTD	Project Address HAWELI, BASANTGANJ,DARBHANGA.	
Name of Co-promoter			
Project Registration is valid up to	2023/10/01		
Starting date of Project or Phase of the Project	29/06/2021		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4, Plotted project	1. RESIDENTIAL	
Period of validity of map by the Competent Authority			

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS				
Building/Block Number	Apartment Type	Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments –
	1. 2 BHK - , - 2. 3 BHK 3. 3 BHK 4. 3 BHK 5. 3 BHK	693 SQFT 1120 SQFT 1129 SQFT 1022 SQFT 1022 SQFT	32	1. Booked/ Allotted- 5 2. Sold-0

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned GaragesPP	Total Number of Garages: 1. Booked/Allotted -	00
01	00	2. Sold -	

Scanned with CamScanner

IV. Construction Progress of the Project		
1. Building / Wing / Layout Number_____(To beaded for each Building / Wing)		
S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	
2.	Basements (if any)	RAMP WORK TO BE DONE
3.	Podiums (if any)	
4.	Plinth	WORK IN PROGRESS, EXTERNAL FILLING WORK AND BOUNDARY WORK
5.	Stilt Floor	
6.	Slabs of Super Structure	05
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows withinFlats /Premises.	04 FLOORS
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	NIL
9.	Staircases, Lifts Wells and Lobbies ateach Floor level, Overhead and Underground Water Tanks.	NIL
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	INTERNAL & EXTERNAL BATHROOM WATER PROOF WORK ALONG WITH BASEMENT WATER PROOF WORK
11.	Installation of Lifts, water pumps,Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditionsof environment/CRZ NOC, Finishing to entrance lobby/s, plinthprotection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as my be required to complete project as per specifications in Agreement of Sale. Any other activities.	FIREFIGHTING PIPE WORK IN PROGRESS ROOF SLAB CASTING DONE UPTO FIFTH FLOOR INTERNAL PLASTER WORK IN PROGRESS ALONG WITH GRILL AND CHAUKHAT FITTING.

Scanned with CamScanner

2.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	NIL	
3.	Landscaping & Tree Planting	YES	NIL	
4.	Treatment and Disposal of Sewage and Sullage Water	YES	NIL	
5.	Water Conservation / Rain Water Harvesting	YES	30%	
6.	Energy Management	YES	NIL	GENERATOR
7.	Fire Protection and Fire Safety Requirements	YES	40%	
8.	Closed Parking	YES	32	
9.	Open Parking	NO	0	
10.	Electrical Meter Room, Sub-Station, Receiving Station	YES	32	

VI.	PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING
S. No.	Particulars
1.	Front Elevation ATTACHED
2.	Rear Elevation ATTACHED
3.	Side Elevation ATTACHED

VII.	Financial Progress of the Project	
S. No.	Particulars	Amount (In Rs.)

(1)	(2)	(3)
1.	Project Account No.(RERA DESIGNATED A/C)	920020039194935
2.	Estimated Cost of the Project including land cost at the start of the Quarter	600 LAKHS
3.	Amount received during the Quarter	Rs. 14,00,000/-
4.	Actual Cost Incurred during the Quarter	Rs. 04,00,000/-
5.	Net amount at end of the Quarter	Rs. 11,81,090/-
6.	Total expenditure on Project **till date**	Rs. 01,92,00,604.5/-
7.	Details of Mortgage or Charge, if any, created on the Land and the projects	

Scanned with CamScanner

VIII. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	00
2.	Name of Parties	00
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	00
2.	Agreement for Sale	00

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Shyam Homes Private Limited

Mayank Hurkat

Signature of Promoter/Director)

Name: Mayank Hurkat

Date : 14/01/2022

Scanned with CamScanner