FORM-7 [REGULATION-9]

Quarterly progress report for quarter ending March/June/sept/December of 2025 (year)

I. PARTICULARS OF PROMOTERS			
Promoter's Registration Number/CIN No/Partnership deed no/LLP Details/Any other registration with MSME Or Govt. Bodies	U45200BR1997PTC007874	Name of Firm	Tribhuwan Developers Construction Pvt Ltd.
Firm Address :	G/1, MBS Tribhuwan Garden, BSEB Colony, Patna		
Total Experience of promoter in Real Estate sector	24 (Twenty four) Years.		
Total Experience in Real Estate after Implementation of RERA	Six Years.		
No of Project done Before Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	8 Project. N.A	
No of Project done After Implementation of RERA	1. Residential 2. Commercial 3. Residential- cum Commercial 4. Plotted project	2 Projects. N.A	

II. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00257-003/02/R-1657/2024	Name of Project/Phase of Registered Project	Tribhuwan Residency.
Name of Promoter	Tribhuwan Dev. & Const. Pvt Ltd.	Project Address	Vijay Nagar Shivpuram, Bikapara.
Name of Co-promoter	N.A.		
Project Registration is valid up to	22/12/2029.		
Starting date of Project or Phase of the Project	06/01/24.		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4, Plotted project		
Period of validity of map by the Competent Authority		5 Years.	

III. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS

Building /Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments in Promoter's share -	Total Number of Apartments in Landowner's share -
	1. 1 BHK 2. 2 BHK, - 3. 3 BHK 4. Shop 5. Bungalow - 6. Plot etc.			10 Flats	1. Booked / Allotted - 2 2. Sold- 0	3. Booked/ Allotted - 0 Sold - 0
					Percentage of booking	Percentage of booking

IV. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES

Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages:	
	10	1. Booked/Allotted -	2
		2. Sold -	0

V. DETAILS OF BUILDING APPROVALS

(If already filed along with Registration Application, then there is no need of further filing)

S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	N.A			
2.	Fire N.O.C.	N.A			
3.	Water Supply Permission	N.A			
4.	NOC from Airport Authority of India	N.A			
5.	Other Approval(s), if any, required for the Project.	N.A			

VI. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. P/Rukanpura/PRN/0112/2023 (To be added for each Building / Wing)

S. No. (1)	Tasks/Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)	Expected Completion date in (dd/mm/yyy) Format
1.	Excavation (if any)	—	—
2.	Basements (if any)	—	—
3.	Podiums (if any)	—	—
4.	Plinth	100%.	
5.	Stilt Floor	100%.	
6.	Slabs of Super Structure	100%.	
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	90%. Internal Nell outs.	
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0%.	
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	90%.	
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	N.L.	
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	Water Pump and Compound. Wall done.	

	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.		

VII. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Expected Completion date in (dd/mm/yyy) Format
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	— No —	—	
2.	Water Supply	Yes.	20%.	31/12/2015
3.	Sewerage (Chamber, Line, Septic Tank, STP)	only Septic tank Done.	40%.	
4.	Storm Water Drains	Nil.		
5.	Landscaping & Tree Planting	Nil.		
6.	Street Lighting	Nil.		
7.	Community Buildings	Nil		
8.	Treatment and Disposal of Sewage and Sullage Water	Nil.		
9.	Solid Waste Management & Disposal	~~Nil~~. 40%.		
10.	Water Conservation / Rain Water Harvesting	Nil.		
11.	Energy Management	Nil.		

12.	Fire Protection and Fire Safety Requirements	Nil.		
13.	Closed Parking	8 Nos		
14.	Open Parking	—		
15.	Electrical Meter Room, Sub-Station, Receiving Station	NiL.		
16.	Others (Option to Add More)	—		

VIII. A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT

		PROPOSED YES/NO.	PERCENTAGE OF ACTUAL WORK DONE (As on date of certificate)	Expected Completion date in (dd/mm/yy) Format
1.	Internal Roads and foot paths	NO		
2.	Water Supply	NO		
3.	Sewerage Chambers Septic Tank	No		
4	Drains	NO		
5.	Parks, Land Scaping and Tree Planting	No		
6.	Street Lighting	NO		
7.	Disposal of sewage & sullage water	NO		
8.	Water conservation/Rain Water Harvesting	NO		
9.	Energy Management	NO		

IX.	GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT		
(A)	Sr. No.		
	1.	Front Elevation	YES
	2.	Rear Elevation	YES
	3.	Side Elevation	YES
(B)		Photograph of each floor	YES.

X.	FINANCIAL PROGRESS OF THE PROJECT	
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	44592241000003.
2.	Estimated Cost of the Project including land cost at the start of the Project	N.A
3.	Estimated Development Cost of the Project at the start of the Project.(Excluding Land Cost)	N.A.
4.	Any Variation in Development Cost which is declared at the start of the Project.	N.A.
5.	Amount received during the Quarter	₹9,60,000=00.
6.	Actual Cost Incurred during the Quarter	N.A.
7.	Net amount at end of the Quarter	₹3,38,021.34.
8.	Total expenditure on Project **till date**	₹82,51,978.66.
9.	Cumulative fund collected till the end of Quarter in question	N.A
10.	Cumulative expenditure done till the end of Quarter in question	N.A

XI.	DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED

XII. MISCELLANEOUS		
A	List of Legal Cases (if any) – On Project / Promoter	N.A.
1.	Case No.	N.A
2.	Name of Parties	N.A
3.	No of Execution Cases against this project Case No. Name of Parties	N.A
4.	No of Suo - Moto cases against this project Case No. Name of Parties	N.A
5.	No of Certificate cases /PDR cases against this project Case No. Name of Parties	N.A
B	Sale/Agreement for Sale during the Quarter	N.A
1.	Sale Deed	N.A
2.	Agreement for Sale	N.A.
3.	No. of possessions given to allottees	N.A.
XIII. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

For Tribhuwan Developers & Constructions (Pvt.) Ltd.

Director

Signature of Promoter

Name: Mithilesh kum

Date: 18/04/2025