**FORM-7**
**[REGULATION-9]**

Quarterly Progress Report for quarter ending 1st Oct, 2022 to 31st Dec, 2022

| **I. PARTICULARS OF PROJECT** | | | |
|---|---|---|---|
| Project Registration Number | BRERAP00632-5/149/R-1459/2022 | Name of Project/Phase of Registered Project | TEJPRABHA RESIDENCY |
| Name of Promoter | VIKRAMSHILA DEVELOPERS PVT.LTD. | Project Address | LALGANJ ROAD,NEAR NEWA LAL CHOWK,PURNEA |
| Name of Co-promoter | N.A | N.A | N.A |
| Project Registration is valid up to | 13.07.2025 | | |
| Starting date of Project or Phase of the Project | 06.09.2022 | | |
| Type of Project or Phase of the Project | 1. Residential<br>2. Commercial<br>3. Residential-cum-Commercial<br>4, Plotted project | 1.RESIDENTIAL | |
| Period of validity of map by the Competent Authority | 13.07.2025 | | |

| **II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS** | | | | |
|---|---|---|---|---|
| Building/Block Number | Apartment Type | Carpet Area | Total Number of sanctioned apartments | Total Number of Apartments –1 |
| 1 | 1. 1 BHK -<br>2. 2 BHK, -<br>3. 3 BHK -<br>4. Shop -<br>5.Bungalow -<br>6. Plot etc. - | NIL | | 1. Booked/ Allotted - NIL<br>2. Sold -NIL |

| **III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES** | | | |
|---|---|---|---|
| Building / Block Number | Total Number of Sanctioned Garages | Total Number of Garages: | NIL |
| | | 1. Booked/Allotted - | |
| 1 | 39 | 2. Sold - | NIL |

| **IV. DETAILS OF BUILDING APPROVALS** (If already filed along with Registration Application, then there is no need of further filing) | | | | | |
|---|---|---|---|---|---|
| S. No. | Name of the Approval / N.O.C./ Permission / Certificate | Issuing Authority | Applied Date | Issuance Date | Enclosed as Annexure No. |
| 1. | NOC for Environment | N.A | N.A | N.A | N.A |
| 2. | Fire N.O.C. | OFFICE OF THE STATE FIRE OFFICER-CUM DIRECTOR,PATNA,BIHAR | | 3110/27.06.2022 | Enclosed |

Vikramshila Developers Pvt. Ltd. Tejprabha Residency

Managing Director/Director

| | | | | | |
|---|---|---|---|---|---|
| 3. | Water Supply Permission | N.A | N.A | N.A | N.A |
| 4. | NOC from Airport Authority of India | N.A | N.A | N.A | N.A |
| 5. | Other Approval(s), if any, Required for the Project. | N.A | N.A | N.A | N.A |

**V. Construction Progress of the Project**

1. Building / Wing / Layout Number_____(To beaded for each Building / Wing)

| S. No. (1) | Tasks / Activity (2) | Percentage of Actual Work Done (As on date of the Certificate) (3) |
|---|---|---|
| 1. | Excavation (if any) | 100 % |
| 2. | Basements (if any) | NIL |
| 3. | Podiums (if any) | NIL |
| 4. | Plinth | NIL |
| 5. | Stilt Floor | NIL |
| 6. | Slabs of Super Structure | NIL |
| 7. | Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises. | NIL |
| 8. | Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises | NIL |
| 9. | Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks. | NIL |
| 10. | External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing. | NIL |
| 11. | Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as my be required to complete project as per specifications in Agreement of Sale.<br><br>Any other activities. | NIL |

Vikramshila Developers Pvt. Ltd. Tejprabha Residency

Managing Director/Director

| VI Amenities and Common Area and External Infrastructure Development Works) | | | | |
|---|---|---|---|---|
| S. No. | Common Areas and Facilities | Proposed (Yes/No) | Percentage of actual Work Done (As on date of the Certificate) | De tails |
| (1) | (2) | (3) | (4) | (5) |
| 1. | Internal Roads & Footpaths | N0 | N.A | |
| 2. | Water Supply | YES | 100 % | |
| 3. | Sewerage (Chamber, Line, Septic Tank, STP) | YES | 0 % | |
| 4. | Storm Water Drains | No | N.A | |
| 5. | Landscaping & Tree Planting | YES | 0 % | |
| 6. | Street Lighting | N0 | N.A | |
| 7. | Community Buildings | NO | N.A | |
| 8. | Treatment and Disposal of Sewage and Sullage Water | N0 | N.A | |
| 9. | Solid Waste Management & Disposal | NO | N.A | |
| 10. | Water Conservation / Rain Water Harvesting | YES | 0 % | |
| 11. | Energy Management | YES | 0 % | |
| 12. | Fire Protection and Fire Safety Requirements | YES | 0 % | |
| 13. | Closed Parking | YES | 0% | |
| 14. | Open Parking | No | N.A | |
| 15. | Electrical Meter Room, Sub-Station, Receiving Station | Yes | 0 % | Meter Room |
| 16. | Others (Option to Add More) | No | N.A | |

Vikramshila Developers Pvt. Ltd. Tejprabha Residency

Managing Director/Director

| VI | A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT | | | |
|---|---|---|---|---|
| | | PROPOSED YES/NO. | PERCENTAGE OF ACTUALWORK DONE (As on date of certificate) | Details |
| 1. | Internal Roads and foot paths | N.A | N.A | N.A |
| 2. | Water Supply | N.A | N.A | N.A |
| 3. | Sewerage Chambers Septic Tank | N.A | N.A | N.A |
| 4 | Drains | N.A | N.A | N.A |
| 5. | Parks, Land Scaping and Tree Planting | N.A | N.A | N.A |
| 6. | Street Lighting | N.A | N.A | N.A |
| 7. | Disposal of sewage & sullage water | N.A | N.A | N.A |
| 8. | Water conservation/Rain Water Harvesting | N.A | N.A | N.A |
| 9. | Energy Management | N.A | N.A | N.A |

| VII. | GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT | | |
|---|---|---|---|
| (A) | Sr. No. | | |
| | 1. | Front Elevation | N.A |
| | 2. | Rear Elevation | N.A |

Vikramshila Developers Pvt. Ltd. Tejprabha Residency

Managing Director/Director

| | | | |
|---|---|---|---|
| | 3. | Side Elevation | N.A |
| (B) | | Photograph of each floor | N.A |

| VIII. Financial Progress of the Project | | |
|---|---|---|
| S. No. | Particulars | Amount (In Rs.) |

| (1) | (2) | (3) |
|---|---|---|
| 1. | Project Account No. | 089202000005649 |
| 2. | Estimated Cost of the Project including land cost at the start of the Quarter | 29,39,649.00 |
| 3. | Amount received during the Quarter | NIL |
| 4. | Actual Cost Incurred during the Quarter | 1,99,626.00 |
| 5. | Net amount at end of the Quarter | NIL |
| 6. | Total expenditure on Project **till date** | 31,39,275.00 |
| 7. | Details of Mortgage or Charge, if any, created on the Land and the projects | NIL |

| IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED |
|---|
| N.A |
| N.A |

Vikramshila Developers Pvt. Ltd. Tejprabha Residency

Managing Director/Director

| X. MISCELLANEOUS | | |
|---|---|---|
| **A** | List of Legal Cases (if any) | |
| 1. | Case No. | N.A |
| 2. | Name of Parties | N.A |
| **B** | Sale/Agreement for Sale during the Quarter | |
| 1. | Sale Deed | N.A |
| 2. | Agreement for Sale | N.A |

| XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART |
|---|
| Weather the project in progress is as per time schedule or lagging behind? |

**Undertaking**:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

Vikramshila Developers Pvt. Ltd. Tejprabha Residency

R. K. Santhalia

Managing Director/Director

Signature of Promoter

Name: VIKRAMSHILA DEVELOPERS PVT .LTD.

RATAN KUMAR SANTHALIA (DIRECTOR)

Date :02/06/2023

Vikramshila Developers Pvt. Ltd. Tejprabha Residency

Managing Director/Director