FROM, MADHUTECH REALITY ENGINEERS PRIVATE LIMITED C/O AMIT KUMAR, S/O GAJENDRA PRASAD SINGH VILL SUSTA, BLOCK MUSAHRI MUZAFFARPUR, BR- 842001. MOB NO-9333003300 EMAIL ID-madhutech101@gmail.com	**To,** THE REAL ESTATE REGULATORY AUTHORITY, 6TH FLOOR, BIHAR ESTATE BUILDING CONSTRUCTION CORPORATION LIMITED, CAMPUS,HOSPITAL ROAD, SHASTRI NAGAR, PATNA-800023.

SUB:-QUARTERLY PROGRESS REPORT OF THE PROJECT.

NAME OF PROJECT	NARAYAN HEIGHT
REPORT OF QUARTER ENDING	June 2023
RERA REGISTRATION NO	BRERAP84649-2/102/R-1419/2022
PROJECT START DATE	24/06/2022
PROJECT DATE OF COMPLETION	25/07/2025
NAME OF COLLABORATOR	NA
NAME OF PROMOTER	MADHUTECH REALITY ENGINEERS PRIVATE LIMITED

Enclosed is Quarterly Progress Report of real estate project as mentioned above to be submitted to the Authority, in compliance of the section 11 of the Real estate (Regulation and Development) act 2016 read with Rule 14 1(d).

Index of the documents is as under:-

SR NO	PARTICULARS	PAGE NO.
I.	PARTICULARS OF THE PROJECT	2
II.	DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS	2
III.	DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES	2
IV.	CONSTRUCTION PROGRESS OF THE PROJECT	3
V.	AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS	4
VI.	PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING	4
VII.	FINANCIAL PROGRESS OF THE PROJECT	5
VIII.	MISCELLANEOUS	5

SIGN:-Sd/-
NAME: - AMIT KUMAR
DIRECTOR
ON AND BEHALF OF PROMOTER:-
M/S: - MADHUTECH REALITY ENGINEERS PRIVATE LIMITED
Mob No: - 9333003300
Email ID: - madhutech101@gmail.com

ANNEXURE-A

Quarterly Progress Report for quarter ending MARCH of 2023.

I. PARTICULARS OF PROJECT			
Project Registration Number	**BRERAP84649-2/102/R-1419/2022**	Name of Project	**NARAYAN HEIGHT**
Name of Promoter	**MADHUTECH REALITY ENGINEERS PRIVATE LIMITED**	Project Address	**KOLHUA PAIGAMBERPUR(KHESRA/PLOT NO-2654,KHATA NO-783,THANA NO-482,MAUZA-KOLHUA PAIGAMBERPUR) SUB DIVISION/DISTRICT-MUZAFFARPUR.**
Name of Co-promoter	**NA**		
Project Registration is valid up to	**25/07/2025**		
Starting date of Project or Phase of the Project	**24/06/2022**		
Type of Project or Phase of theProject	**3. RESIDENTIAL AND COMMERCIAL**		
Period of validity of map by the Competent Authority	**Three Year from Date of Approval of MAP.**		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Total Number of Apartments – 1. Booked/ Allotted- NIL - 2.Sold- NIL
LAKSHMI SARASWATI KUNJ	1.1BHK - 2.2BHK - 3.3BHK - 4.SHOP -	6 10 36 24	4438.87 Sq ft 14992.94 Sq ft 63477.79 Sq ft 28845.13 Sq Ft	76(Seventy Six)	

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Total Number of Garages: 1. Booked/Allotted - 2. Sold -	NIL -NIL
LAKSHMI SARASWATI KUNJ	60		

IV. Construction Progress of the Project		
1. Building / Wing / Layout Number_____(To beaded for each Building / Wing)		
S. No. (1)	Tasks / Activity(2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	50
2.	Basements (if any)	NIL
3.	Podiums (if any)	NIL
4.	Plinth	NIL
5.	Stilt Floor	NIL
6.	Slabs of Super Structure	NIL
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	NIL
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	NIL
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	NIL
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	NIL
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as my be required to complete project as per specifications in Agreement of Sale. Any other activities.	NIL

V. Amenities and Common Area and External Infrastructure Development Works)				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	YES	0	
2.	Water Supply	YES	0	
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	0	
4.	Storm Water Drains	YES	0	
5.	Landscaping & Tree Planting	YES	0	
6.	Street Lighting	YES	0	
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	NO		
9.	Solid Waste Management & Disposal	NO		
10.	Water Conservation / Rain Water Harvesting	NO		
11.	Energy Management	NO		
12.	Fire Protection and Fire Safety Requirements	YES		
13.	Closed Parking	YES		
14.	Open Parking	YES		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES		
16.	Others (Option to Add More)	NA		

VI. PHOTOGRAPH OF THE BLOCKS (EACH BLOCK) OF THE BUILDING	
S. No.	Particulars
1.	Front Elevation:-As per Attached Photograph
2.	Rear Elevation:- As per Attached Photograph
3.	Side Elevation:- As per Attached Photograph

VII.	Financial Progress of the Project	
S. No.	Particulars	Amount (In Rs.)
(1)	(2)	(3)
1.	Project Account No.	3110201002656.
2.	Estimated Cost of the Project including land cost at the start of the Quarter	2113.00 Lakhs
3.	Opening Amount at start of Quarter	5,000.00
4.	Amount received during the Quarter	00.00
5.	Actual Cost Incurred during the Quarter	00.00
6.	Other Expenses during the Quarter	00.00
6.	Net amount at end of the Quarter	5000.00
7.	Total expenditure on Project **till date**	00.00
8.	Details of Mortgage or Charge, if any, created on the Land and the projects	NA

VIII. MISCELLANEOUS		
A	List of Legal Cases (if any)	
1.	Case No.	NA
2.	Name of Parties	NA
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NA
2.	Agreement for Sale	NA

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true tothe best of my/our knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

SIGN:sd/-
NAME: - AMIT KUMAR
DIRECTOR
ON AND BEHALF OF PROMOTER:-
M/S: - MADHUTECH REALITY ENGINEERS PRIVATE LIMITED
Mob No: - 9333003300
Email ID: - madhutech101@gmail.com

FORM-2[see Regulation 3]

ENGINEER'S CERTIFICATE

Date: 16-07-2023

To,

The " Madhutech Reality Engineers Pvt Ltd"

Subject: Certificate of cost Incurred for Development of "Narayan Height" for Construction of 'Residential cum commercial' building (s)/ two Wing(s) of " BRERAP84649-2/102/R-1419/2022" situated on the plot bearing C.N. No/CTS No/Survey No/Final plot No- 2654, khata No- 783, Thana No- 482, Mauza- Kolhua paigamberpur,

Latitude: 26.15635 N 26 degree 9 minutes 22.854 Second

Longitude: 85.35125 E 85 degree 21 minutes 4.488 Second

Jagdamba Nagar, Dist- Muzaffarpur, Bihar, Pin - 843108

Admeasuring 2864.55 sq.mts.area being developed by " Madhutech Reality Engineers Pvt Ltd"

Ref:BRERA Registration Number 'BRERAP84649-2/102/R-1419/2022'

Sir,

I Ajit Singh have undertaken assignment of certified estimated cost for the subject Real Estate Project proposed to be registered under BIHARRERA, being "Narayan Height" Building(s) two Wing(s) of the 'Madhutech Reality Engineers Pvt Ltd' phase situated on the plot bearing C.N. No/CTS No/Survey No/Final plot no 2654, khata No- 783, Thana No- 482, Mauza- Kolhua paigambpur, Distric Muzaffarpur, Pin 842001 admeasuring 2864.55 sq.mts.area being developed by 'Madhutech Reality Engineers Pvt Ltd'.

1. Following technical professionals are appointed by owner/promoter:-

   (I) Shri Ajit Singh as Structural Consultant

2. We have estimated the cost of the completion to obtain occupation certificate/completion certificate, of the civil, MEP and Allied works, of the Building(s) of the project, our estimated cost calculations are based on the Drawings/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated " Sumit kumar" quantity Surveyor/Architects* appointed by Developer/Engineer and the assumption of the cost of material, labor and other inputs made by Developer and the site inspection carried out by us.

3. We estimate Total Estimated cost of completion of the building(s) of the aforesaid project under reference as Rs 1313.00 Lakh (Total of table A and B). The estimated total cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/completion certificate for the building(s) from the **"CEO Muzaffarpur Planning Area Authority"** being the planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The estimated cost incurred till date is calculated at Rs 142.90 Lakh (Total of table A and B). The amount of estimated cost incurred is calculated on the base of amount of total estimated cost.

5. The balance cost of completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain occupation certificate/ completion certificate from **"CEO Muzaffarpur Planning Area Authority"** is estimated at Rs. 1313.00 Lakh. (Total of table A and B).

6. I certify that the cost of the Civil, MEP and Allied works for the aforesaid project as completed on the date of this certificate is as given in table A and B below:

TABLE- A

Building/Wing bearing Number 02 or called 'Narayan Height'

(to be prepared separately for each Building/Wing of the Real EstateProject)

Sr. No	Particulars	Amounts
1	Total estimated cost of the building/wing as on 24-06-2022 date of Registration is	Rs. 1313.00 Lakh
2	Cost incurred as on 30-06-2023(basedon the Estimated cost)	Rs. 142.90 Lakh
3	Work done in percentage (as percentage of the estimated cost)	12%
4	Balance cost to be incurred (Based on Estimated cost)	Rs. 1170.00 Lakh
5	Cost incurred on Additional/Extra item as on 22-05-2023 not included in the Estimated cost (Annexure-A)	NIL

TABLE- B

(To be prepared for the entire registered Phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total estimated cost of the Internal and External Development works including amenities and Facilities in the layout as on 24-06-2022 date of Registration is	Rs. 1313.00 Lakh
2	Cost incurred as on 30-06-2023 (based on the Estimated cost)	Rs. 142.90 Lakh
3	Work done in percentage (as percentage of the estimated cost)	12%
4	Balance cost to be incurred (Based on Estimated cost)	Rs. 1170.00 Lakh
5	Cost incurred on Additional/Extra item as on 30-06-2023 not included in the Estimated cost (Annexure-A)	NIL

Yours Faithfully

Signature of Engineer

17/8/23

License No .....

Er. Ajit Singh
Consultant Engg. (B.Tech Civil)
Enr. No.-72LBTC E279[illegible]

* Note

1. The scope of work is to complete entire Real Estate project as per drawing approved from time to time so as to obtain Occupation Certificate/Completion Certificate.

2. (*) Quantity survey can be done by officer of Engineer or can be done by an independent Quantity surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

3. The estimated cost includes all labor, material, equipment and machinery required to carry out entire work.

4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/to be incurred.

5. All components of work with specification are indicative and not exhaustive.

FORM 1 [see Regulation 3]

ARCHITECT'S CERTIFICATE

Date: 16-07-2023

To

The Madhutech Reality Engineers Pvt Ltd.

Subject: Certificate of percentage of completion of construction work of single no. of Building (s)/ two Wing (s) of the phase of the project 'Narayan Height' situated on the plot bearing 2863.55 sqmt demarcated by its boundaries

Latitude: 26.15635 N 26 degree 9 minutes 22.854 Second

Longitude: 85.35125 E 85 degree 21 minutes 4.488 Second

Jagdamba Nagar, Distric- Muzaffarpur, Bihar . Pin- 843108.

Admeasuring 2864.55 sq. mts area being developed by 'Madhutech Reality Engineers pvt Ltd'.

Sir,

I Sumit kumar have undertaken assignment as Architect/Licensed surveyor of certificate percentage of completion of Construction work of the

Two block building/ two Wing(s) phase of the project, situated on the plot bearing C.N. N0/CTS No/Survey No/ Final plot No 2654, khata No- 783, Thana No- 482, Mauza- Kolhua paigamberpur,

District Muzaffarpur, Pin 842001, Admeasuring 2864.55sq.mts.area being developed by Madhutech Realilty Engineers Pvt Ltd.

1. Following technical professionals are appointed by owner/promoter:-
   (I) Shri Sumit Kumar as Architect;

Based on site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate project, I certify that as on the date of this certificate, the percentage of work done for each of the building/wing of the Real Estate project as registered vide number BRERAP84649-2/102/R-1419/2022 under BIHAR RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phaseis detailed in Table B.

Table A

Building/Wing Number two wing (to be prepared separately for each Building/Wing ofthe project)

Sr. No	Tasks/Activity	Percentage of work done
1	Excavation	60%
2	_____number of Basement(s)/plinth	30%
3	_____number of podiums	NA
4	Stilt Floor	NIL
5	_____number of slabs of super structure	NIL
6	Internal walls, Internal plaster, Floorings within Flats/premises, Doors and windows to each of the Flat/ premises	NIL
7	Sanitary fittings within the flat/premises, Electrical fittings within the flat/premises	NIL
8	Staircases, Lifts wells and Lobbies at each Floor level connecting staircases and Lifts, Overhead and Underground water Tanks	NIL
9	The external plumbing and external plaster, Elevation, completion of terraces with Waterproofing of the Building/Wing	NIL
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to common Areas, electro, Mechanical equipment, compliance to conditions Of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of Areas appurtenant to Building/Wing, Compound wall and all other requirements as may be required to Obtain Occupation/Completion Certificate	NIL

TABLE-B

Internal & External Development works in respect of the entire registeredphase

S.No	Common areas and facilities, Amenities	Proposed (Yes/No)	Percentage of work done	Details
1.	Internal Roads & Footpaths	YES	0%	
2.	Water Supply	YES	0%	
3.	Sewarage (chamber, lines, septic tank, STP)	YES	0%	
4.	Storm water drains	YES	0%	
5.	Landscaping & Tree Planting	YES	0%	
6.	Street Lighting	YES	0%	
7.	Community Buildings	NO	0%	
8.	Treatment and disposal of sewage and sullage water	YES	0%	
9.	Solid waste management & Disposal	YES	0%	
10.	Water conservation, Rain water harvesting	YES	0%	
11.	Energy management	YES	0%	
12.	Fire protection and fire safely requirements	YES	0%	
13.	Electrical meter room, sub-station, receiving station	YES	0%	
14	Others (Option to add more)			

Yours Faithfully

AR. SUMIT KUMAR COA Reg No CA/2017/82513 DORIC ARCHITECTS

Signature & name (IN BLOCK LETTERS) of Architect License No CA/2017/82513