Ph. : 0612-2570419

Apna Awas Construction Pvt. Ltd.

Registered Office : 001, Sundaram Enclave, Kitab Bhawan Lane
North S.K. Puri, Patna - 800 013

Ref...AAC/917.....

Date..12/01/2024.....

To,
The Chairman
Real Estate Regulatory Authority,
Bihar, Patna.

SUB: Submission of Quarterly Progress Report of Third Quarter (2023 - 2024) of "**SUHASHINI NIKETAN**", Mahodaypuri, Gardanibagh, Patna.

RERA Registration No – **BRERAP00243-16/1207/R-1026/2020**.

Dear Sir,
With reference to the above-mentioned subject and as per the requirement of quarterly reports compliance, we are hereby submitting the **QUARTERLY PROGRESS REPORT** for the THIRD QUARTER (2023 – 2024) for the project named "**SUHASHINI NIKETAN**" located at Mahodaypuri, Gardanibagh, Patna.

A detailed quarterly progress report of the project is attached along with this letter as Annexure - A.

Kindly acknowledge the receipt of the same.

Thanking you.

Sincerely yours
APNA AWAS CONSTRUCTION PVT. LTD.

DIRECTOR
FOR APNA AWAS CONSTRUCTION PVT. LTD.

Branch Off : 14, Guru Vatika, Kailash Babu Street, Main Road, Ranchi - 834001, Ph. : 0651-2207119
Website : www.apnaawasconstruction.com

FORM-7
[REGULATION-9]

Quarterly progress report for quarter ending ~~March/June/sept~~/December of 2023 2024

I. PARTICULARS OF PROJECT			
Project Registration Number	BRERAP00243-16/1207/R-1026/2020	Name of Project/Phase of Registered Project	SUHASHINI NIKETAN
Name of Promoter	APNA AWAS CONSTRUCTION PVT LTD	Project Address	Mahodaypuri, Gardanibagh, Patna
Name of Co-promoter	NA		
Project Registration is valid up to	31/01/2025		
Starting date of Project or Phase of the Project	01/02/2020		
Type of Project or Phase of the Project	1. Residential 2. Commercial 3. Residential-cum-Commercial 4, Plotted project	Residential	
Period of validity of map by the Competent Authority	Map sanctioned on 31/12/2019		

II. DISCLOSURE OF SOLD/BOOKED INVENTORY OF APARTMENTS					
Building/Block Number	Apartment Type		Carpet Area	Total Number of sanctioned apartments	Booked before this quarter - 8 1. Booked/ Allotted during this quarter- 0 Sold during this quarter -0
SUHASHINI NIKETAN (Developer's Share)	1. 2 BHK, - 2. 3 BHK -	0 8	850.19, 831.45 959.92, 1003.41, 926.64, 924.76, 1034.55	15	

III. DISCLOSURE OF SOLD / BOOKED INVENTORY OF GARAGES			
Building / Block Number	Total Number of Sanctioned Garages	Garages sold before this quarter	8
		1. Booked/Allotted during this quarter -	0
SUHASHINI NIKETAN (Developer's Share)	8	Sold during this quarter	0

IV. DETAILS OF BUILDING APPROVALS (If already filed along with Registration Application, then there is no need of further filing)					
S. No.	Name of the Approval / N.O.C./ Permission / Certificate	Issuing Authority	Applied Date	Issuance Date	Enclosed as Annexure No.
1.	NOC for Environment	NA			
2.	Fire N.O.C.	State Fire Officer, Bihar		28/04/2018	Annexed

3.	Water Supply Permission	Own Boring			
4.	NOC from Airport Authority of India	NA			
5.	Other Approval(s), if any, required for the Project.	-			

V. CONSTRUCTION PROGRESS OF THE PROJECT

1. Plan Case No. P/Dhakanpura-PRN-B+G+3/299/2018

S. No. (1)	Tasks / Activity (2)	Percentage of Actual Work Done (As on date of the Certificate) (3)
1.	Excavation (if any)	100%
2.	Basements (if any)	100%
3.	Podiums (if any)	NA
4.	Plinth	100%
5.	Stilt Floor	85%
6.	Slabs of Super Structure	100%
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	85%
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	70%
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	70%
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	50%
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings, Mechanical Equipment, compliance to conditions of environment/CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other	NIL

	requirements as me be required to complete project as per Specifications in Agreement of Sale. Any other activities.	

VI. AMENITIES AND COMMON AREA AND EXTERNAL INFRASTRUCTURE DEVELOPMENT WORKS				
S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Details
(1)	(2)	(3)	(4)	(5)
1.	Internal Roads & Footpaths	No		
2.	Water Supply	Own Boring		
3.	Sewerage (Chamber, Line, Septic Tank, STP)	Yes	40%	
4.	Storm Water Drains	Yes	0%	
5.	Landscaping & Tree Planting	Yes	0%	
6.	Street Lighting	Yes	0%	
7.	Community Buildings	No		
8.	Treatment and Disposal of Sewage and Sullage Water	Yes	0%	
9.	Solid Waste Management & Disposal	No		
10.	Water Conservation / Rain Water Harvesting	Yes	0%	
11.	Energy Management	No		
12.	Fire Protection and Fire Safety Requirements	Yes	0%	
13.	Closed Parking	Covered Car Parking		

14.	Open Parking	No		
15.	Electrical Meter Room, Sub-Station, Receiving Station	Yes	0%	
16.	Others (Option to Add More)			

VI	A EXTERNAL AND INTERNAL DEVELOPMENT WORKS IN CASE OF PLOTTED DEVELOPMENT			
		PROPOSED YES/NO.	PERCENTAGE OF ACTUALWORK DONE (As on date of certificate)	Details
1.	Internal Roads and foot paths			
2.	Water Supply			
3.	Sewerage Chambers Septic Tank			
4	Drains			
5.	Parks, Land Scaping and Tree Planting			
6.	Street Lighting			
7.	Disposal of sewage & sullage water			
8.	Water conservation/Rain Water Harvesting			
9.	Energy Management			

VII.	GEO TAGGED AND DATE PHOTOGRAPH OF(EACH BLOCK) OF THE PROJECT		
(A)	Sr. No.		
	1.	Front Elevation	Attached at the end
	2.	Rear Elevation	

	3.	Side Elevation	
(B)		Photograph of each floor	

VIII. FINANCIAL PROGRESS OF THE PROJECT		
S. No. (1)	Particulars (2)	Amount (In Rs.) (3)
1.	Project Account No.	2968002100011035
2.	Estimated Cost of the Project including land cost at the start of the Project	Rs. 4,36,57,500/-
3.	Amount received during the Quarter	Rs. 06,89,000/-
4.	Actual Cost Incurred during the Quarter	Rs. 07,40,374/-
5.	Net amount at end of the Quarter	Rs. 23,494/-
6.	Total expenditure on Project **till date**	Rs. 4,11,10,171/-
7.	Cumulative fund collected till the end of Quarter in question	Rs. 4,91,22,140/-
8.	Cumulative expenditure done till the end of Quarter in question	Rs. 4,11,10,171/-

IX. DETAILS OF MORTGAGE OR CHARGE IF ANY CREATED
NONE

X. MISCELLANEOUS		
A	List of Legal Cases (if any)	NONE
1.	Case No.	
2.	Name of Parties	
B	Sale/Agreement for Sale during the Quarter	
1.	Sale Deed	NIL
2.	Agreement for Sale	0
XI. PERCENTAGE OF WORK ALONG WITH MILESTONE CHART		
Weather the project in progress is as per time schedule or lagging behind?		

Undertaking:

I/we solemnly affirm, declare and undertake that all the details stated above are true to the best of my knowledge and nothing material has been concealed here from. I am/we are executing this undertaking to attest to the truth of all the foregoing and to apprise the Authority of such facts as mentioned as well as for whatever other legal purposes this undertaking may serve.

APNA AWAS CONSTRUCTION PVT. LTD.

DIRECTOR

Signature of Promoter

Name:

Date:

Navratna Raghuvanshi
601, Signature Tower,
Kurjipul, Kurji,
Patna- 800010.

Mob :- 8863094547

Letter no. : RDK-03/24 Date :- .....

TO WHOMSOEVER IT MAY CONCERN

Sub : Construction work progress report in **Quarter** October – December, 2023-24 of the **Project** – SUHASHINI NIKETAN, Gardanibagh, Patna (Mauza – Dhakanpura, Survey Plot No – 1846, 1847 & 1765, Khata No – 130 & 149, Tauzi No – 390, Thana No – 7, Mohalla – Mahodaypuri, Gardanibagh). On the request of Client, visited the Site, SUHASHINI NIKETAN on 03/01/2024. It's a Residential Project located at (Mauza – Dhakanpura, Survey Plot No – 1846, 1847 & 1765, Khata No – 130 & 149, Tauzi No – 390, Thana No – 7, Mohalla – Mahodaypuri, Gardanibagh).

RERA Registration No – BRERAP00243-16/1207/R-026/2020.
Developer – Apna Awas Construction Pvt Ltd.

Current Construction Status on Site :

Brick work completed.
Internal plaster completed.
Outside plaster completed.
Plumbing and electrical work in progress.
P.O.P & Putty work in progress.
Flooring work is in progress.
Construction of Overhead Water Tank and Fire Tank are in progress.

AR NAVRATNA RAGHUVANSHI
UDHD EMP. NO. AR/00818
COA - CA/2013/58586

N. R. Baid & Co.
Chartered Accountants
1E, 1st Floor, Block B, Ashiana Orchids,
Beni Babu's Garden, Rajendra Path,
Near Sarvoday Hotel, Patna - 800 001
Tel : 0612-2320716, Mob: 09334257406
email: info@nrbaid.com

CERTIFICATE NO.: CERT/NRBC/HO/2023-24/047

Date: 13/01/2024

CHARTERED ACCOUNTANTS FUND UTILIZATION CERTIFICATE

To
THE REAL ESTATE REGULATORY AUTHORITY
6th Floor, BSBCCL Campus,
Hospital Road, Shastri Nagar
Patna-800023

Subject: Statutory Auditors Certificate for Quarter-3 of Financial Year 2023-24
Reference: RERA Regn. No. BRERAP00243-16/1207/R-1026/2020
Project- SUHASHINI NIKETAN

Sir,

We have been requested by M/s Apna Awas Construction Private Limited, CIN U45200BR2001PTC009553, PAN: AAECA0832B to issue Statutory Auditors Certificate in accordance with Direction no. 1 of 2019 of the Authority.

In relation to the above, we confirm the following information:

Name of the Account Holder: Apna Awas Construction Private Limited
Designated Account Number: 2968002100011035
Bank Name: Punjab National Bank
IFSC Code: PUNB0296800
Branch Name: Punaichak

N. R. Baid & Co. PATNA Chartered Accountants

N. R. Baid & Co.
Chartered Accountants
1E, 1st Floor, Block B, Ashiana Orchids,
Beni Babu's Garden, Rajendra Path,
Near Sarvoday Hotel, Patna - 800 001
Tel : 0612-2320716, Mob: 09334257406
email: info@nrbaid.com

	Particulars	INR in Rs.
1	Opening Balance in the Designated Account as on 01/10/2023	24,868
2	Total Amount deposited in designated account during this Quarter *(Net Fund Received from Customers as Booking Advance Rs. 6,89,000 including GST, deposited in Designated account Rs. 2,00,000, amount deposited in other account of the Company Rs. 4,89,000 and Rs. 5,39,000 relating to other projects deposited in this account.)*	7,39,000
3	Total Amount paid during the 3rd Quarter up to 31/12/2023 from the said account *(Total Amount utilised for the Project during the quarter is Rs. 6,94,218 rest utilised for Business Administrative Expenses and Others)*	7,40,374
4	Closing Balance as on 31/12/2023 in this bank account	23,494

We certify that out of the funds deposited in this bank account Rs. 7,39,000 and a sum of Rs. 7,40,373 has been paid from this account details of which are as under: -

Project Expenses	*6,94,218*
Administrative Expenses (including Taxes if any)	26,156
Other Payments	20,000
Total Payments	**7,40,374**

In this context it may be noted that the overall project expenditure in this quarter is Rs. 11,63,445. The excess amount (if any) booked under this project is on account of expenditure incurred but which has not been paid from this designated account. The excess amount (if any) paid from Bank towards Project Expenses includes payment to suppliers of goods or services of this project which were less paid during earlier period. At the end of this quarter, a sum of Rs. 23,494 remains closing balance in the said designated account. Expenditures incurred for the purpose for which the funds were received is verified with the vouchers produced before us at the time of issue of this certificate and that we have exercised the checks to see that the money was actually utilized for the purpose for which it was received.

Yours faithfully,

N. R. Baid & Co. PATNA Chartered Accountants

For N. R. Baid& Co.
Firm Registration No. 002104C
Chartered Accountants

(CA. A. Baid)
Partner
M. No. 408360

UDIN: 24408360BKEGSD9270

Note: *All the figures in this certificate pertain to quarter-3 of FY 2023-24 only and are as per the designated Bank Account or Books of the Company.*

FRONT SIDE **SUHASHINI NIKETAN**



LEFT SIDE


GPS Map Camera
Patna, Bihar, India
H4R8+4M2, Sadhnapuri, Patna, Bihar 800001, India
Lat 25.590258°
Long 85.116878°
09/01/24 04:48 PM GMT +05:30
Google

RIGHT SIDE


GPS Map Camera
Patna, Bihar, India
H4Q8+WQP, Sadhnapuri, Patna, Bihar 800001, India
Lat 25.589964°
Long 85.116997°
09/01/24 04:48 PM GMT +05:30
Google

STAIR



GR. FL.



GR. FL. STAIR



GR. FL. FLAT



1ST FL FLAT



1ST FLOOR BATHROOM



2ND FL LOBBY



2ND FL FLAT



2ND FL STAIR



3RD FL FLAT



3RD FL BATHROOM



TARACE



WATER TANK

