Date: - 28.04.2026

FORM No. 1
[See Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account)

To,
GUPTA HOMES PRIVATE LIMITED,
Flat No.- 505, Basudham Apartment,
Kadam Kuan, Patna, Bihar

Subject: - Certificate of Percentage of Completion of Construction Work of **Maa Sharde Enclave** for **1** No. of Building(s)/Wing(s) of Bihar RERA Registration Number- **BRERAP123109-2/204/R-1790/2024** situated on the **Mauza-Jalalpur, Pargana- Phulwari, Thana- Danapur, Thana No. - 22, Tauzi No. - 5779, Khata No. -180, Survey Khasra Plot No. -345 P, Dist- Patna.** Demarcated by its boundaries (latitude- **25.598081** and longitude- **85.055862** of the end points) to the North **15 feet wide road, bhanu singh other part plot no. - 346 and 347** to the South **16 Feet Wide road** to the East **Sri Sashibhusan, Part Plot No.- 345** to the West **20 feet Wide Road** of **Mauza-Jalalpur, Pargana- Phulwari, Thana- Danapur, Thana No. - 22, Tauzi No. - 5779, Khata No. -180, Survey Khasra Plot No. -345 P, Dist- Patna.** ad measuring **891.16** Sq. mts. Total Built-up Area being developed by **GUPTA Homes Private Limited.**

Ref: Bihar RERA Registration Number**- BRERAP123109-2/204/R-1790/2024**

Sir,
I/ We **Ratan Kumar** have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of **Maa Sharde Enclave** for **1** No. of Building(s)/Wing(s) of Bihar RERA Registration Number- **BRERAP123109-2/204/R-1790/2024** situated on the **Mauza-Jalalpur, Pargana- Phulwari, Thana- Danapur, Thana No. - 22, Tauzi No. - 5779, Khata No. -180, Survey Khasra Plot No. -345 P, Distt- Patna.** ad measuring **891.16**Sq. mts. Total Built-up Area being developed by Promoter- **GUPTA Homes Private Limited**.

1. Following Technical Professional are appointed by Owner/ Promoter: -
   i. AR. Ratan Kumar Reg.No.-CA/2023/158462 As L.S/ Architect
   ii. Er. Shailesh Ranjan Reg. No.- 16/STRE(U)/NPDN/2018-19 as Structural Consultant.
   iii. Er. Prabhakar Kumar Singh Reg. No.- BR/UDHD/CE/23-0209 as Civil Engineer
   iv. M/s Shri/ Smt. …… as MEP Consultant.
   v. M/s Shri/ Smt. …….. As Quantity Surveyor

Based on Site Inspection, with respect to each of the Building/Wing of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for each of the building/Wing of the Real Estate Project as registered vide number under **BRERAP123109-2/204/R-1790/2024** Bihar RERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire phase is detailed in Table B.

Ratan Kumar
RATAN KUMAR
ARCHITECT
COA Reg. No. - CA/2023/158462
UDHD Patna (Bihar)

Table-A

Plan Case No. 70/21-22 (Maa Sharde Enclave, G+3) (To be added for each Building / Wing)

S. No.	Task/Activity	Percentage of Actual Work Done	Projected date of completion (DD/MM/YYYY)
1.	Excavation (if any)	NA	
2.	Basements (if any)	NA	
3.	Podiums (if any)	NA	
4.	Plinth	100%	Completed
5.	Stilt Floor	100%	Completed
6.	Slabs of Super Structure	100%	20-08-2025
7.	Internal walls, Internal Plaster, Floorings, Doors and Windows within Flats /Premises.	100%	30-09-2025
8.	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	70%	14-11-2025
9.	Staircases, Lifts Wells and Lobbies at each Floor level, Overhead and Underground Water Tanks.	80%	14-11-2025
10.	External plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing.	50%	14-11-2025
11.	Installation of Lifts, water pumps, Fire Fighting Fittings and Equipment as per prescribed norms.	25%	14-11-2025
12.	N.O.C, Electrical fittings, Mechanical Equipment, compliance to conditions of environment as per prescribed norms	0%	14-11-2025
13.	Finishing to entrance lobby/s plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to complete project as per Specifications in Agreement of Sale. Any other activities.	40%	14-11-2025
14.	Overall Percentage of Actual Work Done and final completion date	66.50%	14-11-2025

Yours Faithfully,



Ar. Ratan Kumar
Contact No. - 7004720633

TABLE B

Internal and External Development Works in respect of the entire Registered Phase.

S. No.	Common Areas and Facilities	Proposed (Yes/No)	Percentage of actual Work Done (As on date of the Certificate)	Projected date of completion (DD/MM/YYYY)
1.	Internal Roads &Footpaths	NO		
2.	Water Supply	YES	70%	14-11-2025
3.	Sewerage (Chamber, Line, Septic Tank, STP)	YES	70%	14-11-2025
4.	Storm Water Drains	NO		
5.	Landscaping & Tree Planting	YES	0%	14-11-2025
6.	Street Lighting	NO		
7.	Community Buildings	NO		
8.	Treatment and Disposal of Sewage and Sullage Water	YES	40%	14-11-2025
9.	Solid Waste Management & Disposal	YES	70%	14-11-2025
10.	Water Conservation/Rain Water Harvesting	YES	70%	14-11-2025
11.	Energy Management	NO		
12.	Fire Protection and Fire Safety Requirements	NO		
13.	Closed Parking	YES	100%	14-11-2025
14.	Open Parking	NO		
15.	Electrical Meter Room, Sub-Station, Receiving Station	YES	50%	14-11-2025
16.	Others (Option to Add More)	NO		
17.	Overall Percentage of Actual Work Done and final completion date	YES	58.75%	14-11-2025

Ratan Kumar
RATAN KUMAR
ARCHITECT
COA Reg. No. - CA/2023/158462
UDHD Patna (Bihar)

Contact No. - 7004720633