

(3)  
16/09/21

# REAL ESTATE REGULATORY AUTHORITY (RERA)

भू सम्पदा विनियामक प्राधिकरण, बिहार  
6वाँ तल्ला, बिहार राज्य भवन निर्माण निगम लिमिटेड भवन  
शास्त्रीनगर, पटना

## Folder Clothline

555

File No. RERA/PRO-REG-44/2018

R-15/2018

**Subject :** पाटलिपुत्रा इंजीनियर्स प्रा० लि० के  
प्रोजेक्ट - सुशीला इंकलूव के निबंधन के  
सम्बंध में।

परियोजना / प्रमोटर का नाम : SUSHEELA ENCLAVE, DNARUR / PATLIPUTRA ENGINEER-AS PT. LTD., PATNA

On line/ Off line आवेदन की तिथि : 23/01/2018 / 02/02/2018  
(NEW PROJ.)

**Sub:- Proposal for Extension of Validity Period for Completion of Project.**

May like to peruse the particulars given below with regard to Extension of Validity Period for completion of project:-

|     |                                                                                                                                                                                                                              |   |                                                                                                                                                                                          |
|-----|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1.  | Name of Company                                                                                                                                                                                                              | : | Padliputra Engineers Pvt. Ltd.                                                                                                                                                           |
| 2.  | Name of Project                                                                                                                                                                                                              | : | Susheela Enclave<br>(New Project)                                                                                                                                                        |
| 3.  | Reference of Promoter's letter number & date and RERA Diary No. & Date, vide which Extension is sought for. (mention page number).                                                                                           | : | Promoters Letter<br>No. <u>NIL</u><br>Date <u>17.02.2021</u><br>RERA Diary No. <u>587</u><br>Date <u>04.03.2021</u> (Page- <u>208</u> /C)                                                |
| 4.  | Registration Number and Date with Validity Period of the Project                                                                                                                                                             | : | <b>BRERA POO063-2/44/R-15/2018</b><br><b>Validity Period:</b><br>From <u>05.05.2018</u> to <u>14.12.2020</u><br>RERA Memo No. <u>95</u><br>Date <u>07.05.2018</u> (Pages- <u>189</u> /C) |
| 5.  | Sequence of Extension of Validity Period sought for by the Promoter i.e. <b>First, Second, Third</b> etc. and Period of Extension sought for.                                                                                | : | Sequence: <u>1<sup>st</sup></u><br>Period of Extension sought for:<br>From: <u>05.05.2018</u> to <u>14.12.2020</u><br>at Page- <u>189</u> /C                                             |
| 6.  | In case of Second Extension, whether <b>consent of more than 50% of the Consumers and Land Owner through Affidavit</b> , is submitted or not?                                                                                | : | N/A                                                                                                                                                                                      |
| 7.  | Whether <b>latest photograph with Stamped Date</b> of the building ( <b>self attested by the Promoter</b> ) is submitted or not?                                                                                             | : | Submitted photograph dated <u>2.03.2021</u> duly signed by Promoter Page no-190 to 203/C                                                                                                 |
| 8.  | <b>Registration Fee</b> deposited by the promoter <b>at the time Registration.</b>                                                                                                                                           | : | Rs. <u>14519.70</u> (Page No. <u>169</u> /C)                                                                                                                                             |
| 9.  | <b>Extension Fee</b> Deposited by the Promoter                                                                                                                                                                               | : | Rs. <u>7260/-</u><br>D.D. No. <u>508244</u><br>dated <u>16.02.2021</u> of<br>Branch: _____<br>(Page <u>206</u> /C)                                                                       |
| 10. | Revised Extension Fee <b>w.e.f. 01-08-2021</b> would be double the present fee with minimum amount of Rs.1.00 lac. <b>Extension Fee required to be deposited</b> , if any, by the Promoter along with <b>details of D/D.</b> | : | Rs. <u>N/A</u><br>D.D. No. _____<br>dated _____ of<br>Branch: _____                                                                                                                      |

|     |                                                                                                       |                                                                                                                                                                                                                                                     |
|-----|-------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 11. | Documents submitted by the Promoter for Extension of validity period.                                 | : ① Form 'E' at Page 207 to 209/C<br>② Form 'B' extension for the Period till - 13-12-2021 at Page - 205/C                                                                                                                                          |
| 12. | Document(s) <b>required</b> , if any.                                                                 | : ① Plan of the project was Senction on-17.10.2020 and approved by Nagar palisad denapur nijamat<br>② A copy of revalidation till - 29-06-2022 has been Samitted at page 204/C                                                                      |
| 13. | Reasons submitted by the Promoter for extension of validity period of the project (mention page no.). | : Regarding Covid-19 Pandemic, due to lockdown,<br>② floods in patna in September - october 2019 at Page 207/C<br>③ Non-availability of building materials viz. Sand aggregates in the State of Bihar since July 2017 to April 2018 at page - 207/C |

Submitted for kind perusal and further process.

J. P. Singh  
25/8/2021  
(J.P. Singh)

E.E (Civil)

उपरोक्त प्रोजेक्ट का कागजातों एवं - रिफॉल्ट  
Note sheet No - 526 में के आधार पर निर्माण/रचना  
लग्न है।

① इस प्रोजेक्ट का निबंधन समाप्त पत्र प्रारंभ संख्या-189  
पर उपलब्ध है। इसमें कार्य समाप्ति का तिथि दिनांक -  
- 14/12/2020 है।

② यह इस प्रोजेक्ट का प्रथम निबंधन अग्रिम विस्तार  
के लिए आवेदन किया गया है।

③ निबंधन अग्रिम विस्तार शुल्क को D.D. फॉर्म  
द्वारा प्रेषित प्रारंभ संख्या- 206 पर 34 लक्ष है।  
यह Rs 7,260 = 00 का है। निबंधन शुल्क का  
D.D. प्रारंभ संख्या- 165 पर है। यह Rs 14,519 = 70 (चालीस)  
आधा (50%) Rs 7260 है। रकम 31/12/21 को

④ प्रोजेक्ट विलम्ब का कारण Form E में Covid-19  
बाढ़ (Floods) के कारणों से Non-availability of building  
material (गृहनिर्माण सामग्री) उपलब्धता का दिया  
है। प्रारंभ संख्या- 208 पर दे रीखा गया है।

⑤ Form "B" प्रारंभ संख्या- 205 पर 34 लक्ष है।  
इसमें कार्य समाप्ति का तिथि दिनांक - 13/12/21  
दर्शाया है।

⑥ प्रोजेक्ट के द्वारा तिथि आंक - प्रोजेक्ट का  
Photograph प्रारंभ संख्या- 170 एवं 195 पर 34 लक्ष  
है। खंडों New Paper का अंश दिने है प्रारंभ संख्या  
- 196 एवं 197 पर 34 लक्ष है। यह Floods का है।

⑦ नगर परिषद द्वारा दिनांक 08/01/2021 को  
नगर विकास का अग्रिम दिनांक 29/6/2022  
तक किया गया है। प्रारंभ संख्या- 204 पर  
उपलब्ध है।

संयुक्त अग्रिम विस्तार हेतु विचार करने के  
लिए प्रस्तुत।

Revi  
02/09/2021  
(J.M.Revi)

FFW

The file was underscanning. It came to me on P.T.O.

on 29/9/21

N-8

- ① This is a case of first extension. Promoter has requested for extension of one year i.e. upto 13/12/2021 (as per form B) - (C-205)
- ② Reason for delay has been mentioned as
  - (i) corona virus pandemic
  - (ii) Flood in Panna in September-October 2019
  - (ii) Non-availability of building materials and labour.
- ③ From the photographs it is seen that finishing work, flooring work, water supply and sanitary installation etc. are still left to be done.
- ④ validity of drawing has been extended upto 29.06.2022 by the competent Authority.

In the light of above facts LOT may be granted upto 13/12/2021 under section 'G' of the Act.

2/6 (R)

  
30/09/2021  
E.

Name of the promoter – Patliputra Engineers Pvt Ltd

Project – Susheela Enclave

RERA Registration no. – BRERAP00063-2/44/R-15/2018

Registration validity – 5/5/2018 to 14/12/2020

Owing to the office order issued on 5/4/2020, the project got automatic extension of six months hence, its revised validity date became 13/6/2021.

The promoter filed application for first extension on 17/2/2021.

Map of the project was approved by Danapur Municipality on 30/6/2017. The promoter has got the extension of the map for two years **(204/C)** and revalidated map is valid up to 29/6/2022.

Development agreement **(67/C)** was valid for a period of three years and six months plus six months of grace period. Hence, it was valid till 29/6/2021.

The promoter has submitted an affidavit **(211/C)** of the landowner which states that landowner has no problem if project is completed till 29/6/2022.

According to Form B **(209/C)**, the revised completion date (after extension) of the project would be 13/6/2022.

Based on the documents submitted by the applicant and comments made by the personnel concerned after scrutiny of the documents, extension of this project may be allowed in the interest of allottees.

Secretary

Member (NA)  
Member (RBS)

Sanjeev  
30/9/21

(Sanjeev K Verma)

GMH  
30/9/21  
(Kamal Narayan Singh)

# नगर परिषद दानापुर निजामत

तकियापर, दीघा, दानापुर

Email-- nagarparishaddanapur@gmail.com

204

## आदेश

श्री विश्वजीत कुमार सिन्हा, पति-स्व0 शिवधारी सिन्हा द्वारा प्लान केस नम्बर 40/17-18 का दिनांक 30.06.2017 का अवधि विस्तार हेतु आवेदन प्राप्त हुआ है। तकनीकी कोषांग नगर परिषद दानापुर निजामत के नगर अमीन एवं कनीय अभियंता के द्वारा तकनीकी जाँचोपरान्त प्लान केस नम्बर 40/17-18 दिनांक 30.06.2017 का अवधि विस्तार हेतु अनुशंसा की गई है।

बिहार भवन उपविधि, 2014 की धारा 09 के तहत अगले दो वर्ष के लिए प्लान केस नम्बर 40/17-18 दिनांक 30.06.2017 का अवधि विस्तार किया जाता है। जिसकी वैधता 29.06.2022 तक मान्य होगी, नक्शा के विवरण निम्न प्रकार है :-

- |                         |   |                                                        |
|-------------------------|---|--------------------------------------------------------|
| 1. मौजा                 | - | जलालपुर                                                |
| 2. थाना नम्बर           | - | 22 ✓                                                   |
| 3. खाता नं0             | - | 207 ✓                                                  |
| 4. प्लॉट नं0            | - | 339                                                    |
| 5. निर्माण का क्षेत्रफल | - | ब्लॉक ए-2440.14 वर्ग मी0 एवं ब्लॉक बी-1160.44 वर्ग मी0 |
| 6. फ्लौर की सं0         | - | B+G+4 ✓                                                |
| 7. भवन की उँचाई         | - | 14.95 मी0                                              |

501

नगर कार्यपालक पदाधिकारी,  
नगर परिषद दानापुर निजामत

ज्ञापांक.....06...../दिनांक 02/01/2021

- प्रतिलिपि:-1. श्री विश्वजीत कुमार सिन्हा, पिता-स्व0 शिवधारी सिन्हा, पता-कोथवाँ, पो0-खगौल, थाना-खगौल, जिला-पटना को पुनः विधिमान्य नक्शा की प्रतियों के साथ सूचनार्थ प्रेषित।
2. श्री पंकज कुमार कर्ण, निबंधित अभियंता एवं श्री प्रतिक कुमार कर्ण, निबंधित संरचना अभियंता, नगर परिषद दानापुर निजामत को सूचनार्थ प्रेषित। निदेश दिया जाता है कि बिहार भवन उपविधि, 2014 में किए गये प्रावधानों एवं सुसंगत धाराओं के आलोक में आप अपनी जिम्मेवारी एवं जवाबदेही का निर्वहन सुनिश्चित करेंगे।

Ravi  
17/10/2020  
30350

नगर कार्यपालक पदाधिकारी,  
नगर परिषद दानापुर निजामत

30350

Patliputra Engineers Pvt. Ltd.

Lakshmi K. Lakshmi  
Director

ONLY

ICI Bank

(579)PATNA - BSFC EXTN

508244

DD No.

16022021

DATE

VALID FOR THREE MONTHS ONLY

D D M M Y Y Y Y

REAL ESTATE REGULATORY AUTHORITY BIHAR\*\*\*\*\*

ON DEMAND PAY

OR ORDER

SEVEN THOUSAND TWO HUNDRED SIXTY Only

RUPEES

\*\*\*\*\*7,260.00

Purchaser Name: PATLIPUTRA ENGINEERS PRIVATE LIMIT

TT/7/4 Not Above 7,260.00

FOR VALUE RECEIVED

0579DDCENPAY

PATNA - BSFC EXTN

Issuing Branch

Authorised Signatory

Authorised Signatory

Please sign above

⑈508244⑈ 000229000⑈ 000579⑈ 16



# PATLIPUTRA ENGINEERS PVT. LTD.

**Regd. Off.**

Lakhaiyar House,

Kadam Kuan

Patna - 800 003

☎ : 0612-6688408

**CONSTRUCTION ENGINEERS  
BUILDERS & DEVELOPERS**

207

## EXPLANATORY NOTE FOR EXTENSION OF REGISTRATION OF PROJECT

Respected Sir,

Our project Susheela Enclave bearing **RERA Registration No. BRERAP00063-2/44/R-15/2018** has been delayed due to the following reasons:

1. Current Corona Virus pandemic where due to lockdown, worker unavailability, and slow sales the project work has been affected for at least the last 5 months i.e., from March 2020- August 2020.
2. Floods in Patna in September-October 2019 and,
3. Non-availability of building materials viz. Sand, Aggregates in the state of Bihar for almost a year i.e., since July 2017 to April 2018.

In lieu of the above-mentioned problems which we faced during the project cycle; it has become extremely difficult for us to honor the original completion date of 14/12/2020 which we had originally declared in the Form B submitted during the RERA application process. I, therefore request you to grant us an extension in the RERA project registration for 12 months i.e., till 13/12/2021. A modified copy of the Form B duly notarized is attached along with the application.

Rest assured for our best endeavors to adhere with the Rules of Real Estate Regulation & Development Act, 2016 and Bihar Rules 2017, made there under for project completion.

Yours faithfully,

Patliputra Engineers Pvt. Ltd.

*Sanjeev K. Lakhaiyar*

Director



# PATLIPUTRA ENGINEERS PVT. LTD.

**Regd. Off.**

Lakhaiyar House,  
Kadam Kuan

Patna - 800 003

☎ : 0612-6688408

**CONSTRUCTION ENGINEERS  
BUILDERS & DEVELOPERS**

**FORM E**  
[See rule 7(1)]

## APPLICATION FOR EXTENSION OF REGISTRATION OF PROJECT

To,  
Chairperson,  
RERA Bihar,  
Shastri Nagar, Patna, Bihar

Date: 17.02.2021

Respected Sir,

[I/We] hereby apply for extension of registration of the project: 'Susheela Enclave', bearing RERA Bihar Registration no. BRERAP00063-2/44/R-15/2018, further for a period of 12 months, which was originally to be expired on 14/12/2020 but got extended automatically further to a period of six months as per BRERA office order, dated 05.04.2020.

As required [I/We] submit the following documents and information, namely:

1. A Demand Draft no. 508244, dated 16.02.2021 for Rs. 7,260/- in favour of Real Estate Regulatory Authority Bihar, payable at Patna, drawn on ICICI Bank as extension fee as provided under sub-rule (2) of rule 6 of Bihar Real Estate (Regulation & Development) Rules, 2017.
2. Authenticated plan along with current project photographs showing the stage of development works undertaken till date.
3. Explanatory note regarding the state of development works in the project and reason for not completing the development works in the project within the period declared in the declaration submitted in Form B at the time of making application for the registration of the project along with duly notarized modified Form B.
4. Authenticated copy of project registration certificate from RERA Bihar.
5. Paper clippings showing the reasons for delay


Yours faithfully


Patliputra Engineers Pvt. Ltd.

*Sanjeev K. Lakhaiyar*

17.02.2021 Director

(Sanjeev Kumar Lakhaiyar)





See rule 3(4)

Affidavit cum Declaration of M/s Patliputra Engineers Pvt. Ltd. [promoter of the project "Susheela Enclave" through its Director Mr. Sanjeev Kumar Lakhaiyar;

I, Sanjeev Kumar Lakhaiyar, Director of Patliputra Engineers Pvt. Ltd. [promoter of the project "Susheela Enclave" do hereby solemnly declare, undertake and state as under:

1. That Mr. Bishwajeet Kumar Sinha has a legal title to the land on which the development of the project is proposed and a legally valid authentication of title of such land along with an authenticated copy of the agreement between such owner and promoter for development of the real estate project is enclosed herewith.
2. That the said land is free from all encumbrances.
3. That the time period within which the project shall be completed by [me / the promoter] is 13/06/2022.
4. That seventy per cent. of the amounts realised by [me / the promoter] for the real estate project from the allottees, from time to time, shall be deposited in a separate account to be maintained in a scheduled bank to cover the cost of construction and the land cost and shall be used only for that purpose.
5. That the amounts from the separate account, to cover the cost of the project, shall be withdrawn by [me / the promoter] in proportion to the percentage of completion of the project.
6. That the amounts from the separate account shall be withdrawn by [me / the promoter] after it is certified by an engineer, an architect and a chartered accountant in practice that the withdrawal is in proportion to the percentage of completion of the project.
7. That [I / the promoter] shall get the accounts audited within six months after the end of every financial year by a chartered accountant in practice, and shall produce a statement of accounts duly certified and signed by such chartered accountant and it shall be verified during the audit that the amounts collected for a particular project have been utilised for the project and the withdrawal has been in compliance with the proportion to the percentage of completion of the project.
8. That [I / the promoter] shall take all the pending approvals on time, from the competent authorities.
9. That [I / the promoter] [have / has] furnished such other documents as have been prescribed by the Act and the rules and regulations made thereunder.
10. That [I / the promoter] shall not discriminate against any allottee at the time of allotment of any apartment, plot or building, as the case may be.

Patliputra Engineers Pvt. Ltd.

Sanjeev K. Lakhaiyar

Director

Deponent

#### Verification

The contents of my above Affidavit cum Declaration are true and correct and nothing material has been concealed by me therefrom.

Date: 30 / 09 / 2021 (dd/mm/yy)

Place: PATNA

Sri/Smt. Sanjeev K. Lakhaiyar  
who is identified by Sri/Smt. [Signature]  
Advocate Solemnly affirm and  
declare before me

SATISH KUMAR SINGH  
Notary Public Patna (Bihar) India


Patliputra Engineers Pvt. Ltd.

Director

Deponent

Identified by Deponent who has  
signed in his presence

[Signature]  
30/9/21  
Advocate



1210

Civil

YL 0001439095

GOVERNMENT OF BIHAR  
e-Court Fee



DATE & TIME : 29-SEP-2021 16:28:44  
NAMES OF THE ACC/ REGISTERED USER : SREI INFRASTRUCTURE FINANCE LIMITED  
LOCATION : CIVIL COURT PATNA  
e-COURT RECEIPT NO : BRCT2930I2142P023  
e-COURT FEE AMOUNT : ₹ 95  
( Rupees Ninety-Five Only)



BRCT2930I2142P023



Statutory Alert : The authenticity of this e-Court fee receipt should be verified at [www.sr](http://www.sr) details on this receipt and as available on the website renders it invalid. In case of any discrepancy please inform the Competent Authority. This receipt is valid only after verification & locking by the Court Official.

309



12/11  
E. K. Sinha  
Re 95+5  
= 100%  
attached  
30/9/21

### AFFIDAVIT CUM UNDERTAKING

I, **Bishwajeet Kumar Sinha** (Aadhaar No.- 314275575958 & PAN- ASSPS5957L), S/o. Late Shivdhari Sinha, Resident of Village - Kothwan, P.O. & P.S. - Khagaul, District - Patna, by nationality - Indian, do hereby solemnly declare, undertake and state as under;

1) That, I have/had entered into a registered "Development Agreement", bearing Deed No.- 7915, dated 06.07.2016, registered at Sub - Registry Office Danapur, with **M/s Patliputra Engineers Pvt. Ltd.** for the project "**Susheela Enclave**", situated at Mauza- Jalalpur, Mohalla - Abhimanyu Nagar, bearing Survey Plot No.- 339. Khata No.- 207. Tauzi no.- 5292 Thana No.- 22, measuring **1451.97 square meter**.

2) That, I give my full consent to the Developer, 'M/s Patliputra Engineers Pvt. Ltd. for the further development of the said project on the aforesaid land and agree to all the terms and conditions mentioned in the Development Agreement.

3) That, I have no objection if the aforesaid project is extended till 29.06.2022, that is, the date which has been extended/granted further for the validity of the sanctioned Plan Case No. - 40/17-18, by the concerned Municipal Authority, 'Nagar Parishad Danapur Nizamat, through their letter No. - 06, dated 02.01.2021.

Date: 30.09.2021

Place: Patna

B. K. Sinha  
30/9/2021

Deponent

Sri/Smt. **Bishwajeet K. Sinha**

who is identified by Sri/Smt. **[Signature]**  
Advocate Solemnly affirm and  
declare before me

Identify the Deponent who has  
signed in my presence

**[Signature]**  
30/9/21  
Advocate

**SATISH KUMAR SINGH**  
Notary Public Patna (Bihar) India



**[Signature]**  
30/9/21

Advocate

1212

CH/CL

YL 0001439096

GOVERNMENT OF BIHAR  
e-Court Fee



DATE & TIME :

29-SEP-2021 16:31:17

NAMES OF THE ACC/ REGISTERED USER :

SREI INFRASTRUCTURE FINANCE LIMITED

LOCATION :

CIVIL COURT PATNA

e-COURT RECEIPT NO :

BRCT2930I2142P041

e-COURT FEE AMOUNT :

₹ 95

( Rupees Ninety-Five Only)



BRCT2930I2142P041



₹5

BIHAR COURT FEE  
BRCT304280112120K  
30-SEP-2021



Statutory Alert : The authenticity of this e-Court fee receipt should be verified at [www.shc](http://www.shc)

details on this receipt and as available on the website renders it invalid. In case of any discrepancy please inform the Competent Authority. This receipt is valid only after verification & locking by the Court Official.



30/9/21

रसीद मालगुजारी  
नाम सर्कल। नाम मौजामय  
थाना वो थाना नम्बर।

बो सकुनत नम्बर

$$\frac{Y}{4}$$

5179  
0003020

|        |              |        |            |
|--------|--------------|--------|------------|
| कमायुज | कमायुज<br>२२ | १२९७/२ | कुमाय वि-८ |
|--------|--------------|--------|------------|

## अराजी नकदी

## अरुजी भावली

तफसील हिसाब लगान भावली ।

|          |                                  |
|----------|----------------------------------|
| 3.52 1/2 | एक शिप चाली सिन्ध वस-कायश, फ्रीड |
|----------|----------------------------------|

जोत का सालाना मांगमय तफसील (बकाया वो हाल) मौजूदा साल का।

| 2017-18<br>भाग बाबत |        | सालाना | बकाया                 |           |           |           | हाल    |
|---------------------|--------|--------|-----------------------|-----------|-----------|-----------|--------|
|                     |        |        | तीन वर्ष से<br>ज्यादा | 3रा वर्ष। | 2रा वर्ष। | 1ला वर्ष। |        |
| माल- } (नकदी)       | 50.40  |        |                       |           |           |           | 50.40  |
| गुजारी } (भावली)    | 50.40  |        |                       |           |           |           | 50.40  |
| सेरा                | 50.40  |        |                       |           |           |           | 50.40  |
| *सूद                | 50.40  |        |                       |           |           |           | 50.40  |
| मुतफरकात            | 50.40  |        |                       |           |           |           | 50.40  |
| मीजान               | 250.40 |        |                       |           |           |           | 250.40 |

## तफसील अहमकारी

| 2017-18<br>अदायकारी बाबत |       | तीन वर्ष से<br>ज्यादा | 3रा वर्ष। | 2रा वर्ष। | 1ला वर्ष। | मोतालबा<br>हाल | फाजिल |
|--------------------------|-------|-----------------------|-----------|-----------|-----------|----------------|-------|
| माल- } (नकदी)            |       |                       |           |           |           | 50.00          | /     |
| गुजारी } (भावली)         |       |                       |           |           |           | 50.00          |       |
| सेस                      | ..... |                       |           |           |           | 50.00          |       |
| *सूद                     | ..... |                       |           |           |           | 50.00          |       |
| मुतफरकात                 | ..... |                       |           |           |           | 50.00          |       |
| मीजान अदायकारी           |       |                       |           |           |           | 250.00         | 250   |

(1) मीजान कुल (लफजों में)---

(२) नाम देहिन्द्रा -

(५५) कुल्लुबकवा ५

दस्तखत वो तारीख अमला तहसील कनिन्दा

\* सोन महल का बकाया मालगुजारी पर ( शिवाय ऐसे बकायों पर जिन पर कि सर्टिफिकेट जारी हो ) सूक्त नहीं लिया जाता है।

207-231  
235  
239  
238  
239  
222  
224  
227  
232  
242